

WASHINGTON PARK RESERVOIR

NO.	ACTIVITY	Jun					Jul																						
		M	T	W	Th	F	S	Su	S	Su	W	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su
		26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1	Site																												
2	Erosion Control - on-going	→	→	→	→	→																							
3	Reservoir 3																												
4	Backfill jacking/receiving pit	→	→	→	→	→																							
5	Form toe block	→	→	→	→	→																							
6	Concrete pour - toe block			X																									
7	TB 1 & 2 - backfill, lag and pile installation	→	→	→	→	→																							
8	Reservoir 4																												
9	Place Fill	→	→	→	→	→																							
10	Gate House 3																												
11	Remove electrical components																												
12	Gate House 4																												
13	Install mid-level decking and ladders	→	→	→	→	→																							
14	Install lower-level grout, piping and grate																												
15	Concrete pour																												
16	Pump Station 1																												
17	Remove sidewalk																												
18	Install shorcrete north of Pump Station 1																												
19	Excavate and remove piping and vault																												
20	Pump Station 3																												
21	Electrical design	→	→	→	→	→																							
22	Vault Work																												
23	Remove Vault 7 and Vault 11	→	→	→	→	→																							

4th of July - Site Closed

DISCLAIMER: The chart is intended solely for general purposes and guidance only. Target dates for beginning and completion of each task are subject to change.

Phone: 503-823-7030

E-mail: sam@jla.us.com

Website: www.portlandoregon.gov/water/WPReservoirs

