

**CITY OF PORTLAND**

**CONTRACT UTILIZATION REPORTS--PROJECT STATUS**

18-Feb-16

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>			<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION			WATER BUREAU						
9/12/2012		2/1/2013		Prime	HOFFMAN CONSTRUCTION CO OF OREGON	\$35,000,000	C	OBE	M	\$35,000,000	\$18,449,017
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					3D INFUSION INC.	\$6,600	A	DBE	M	\$6,600	\$6,600
					ALLIANCE INDUSTRIAL GROUP INC	\$294,500	C	WBE	F	\$323,438	\$59,348
					ANNING JOHNSON CO	\$646,060	C	OBE	M	\$861,174	\$861,174
					APEX ENVIRONMENTAL CONSULTING	\$35,000	C	DBE	F	\$142,355	\$141,355
					ARCTIC SHEET METAL INC	\$364,684	C	OBE	M	\$393,497	\$393,497
					B.C. INSTALLATION INC	\$199,166	C	WBE	F	\$283,692	\$283,692
					B.C. INSTALLATION INC	\$93,396	C	WBE	F	\$103,592	\$103,592
					BRAG INVESTMENTS, INC, DBASAXTON BRADLEY	\$34,364	C	OBE	F	\$35,337	\$29,491

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>			<u>BUREAU /</u>	<u>CONTRACT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED</u>	<u>CONTRACT PAYMENTS</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
					CARR CONSTRUCTION, INC.	\$1,040,952	AA	MBE	M	\$1,501,909	\$1,368,051
					Cat Works, LLC	\$53,000	H	DBE	M	\$53,000	\$53,000
					CHAMPION SWEEPING	\$6,200	AA	MBE	M	\$16,200	\$12,927
					CHERRY CITY ELECTRIC	\$1,475,158	C	OBE	M	\$1,848,969	\$1,848,969
					CHERRY CITY ELECTRIC	\$1,389,553	C	OBE	M	\$2,338,326	\$1,961,736
					CITY OF ROSES DISPOSAL & RECYCLING INC	\$10,000	AA	DBE	M	\$65,000	\$58,241
					CLASSIQUE FLOORS INC	\$16,547	C	DBE	F	\$26,325	\$26,325
					CLASSIQUE FLOORS INC	\$22,773	C	DBE	F	\$30,449	\$30,449
					CONSTRUCTION APPRENTICESHIP AND WORKFORCE SOLUTIONS	\$245,482	O	OBE	M	\$330,000	\$330,000
					CROSSFIRE SPRINKLER COMPANY, INC.	\$108,291	C	ESB	M	\$136,705	\$136,705
					CROSSFIRE SPRINKLER COMPANY, INC.	\$83,721	C	ESB	M	\$95,603	\$93,931
					CULVER GLASS COMPANY	\$357,158	C	OBE	M	\$369,218	\$366,546
					CULVER GLASS COMPANY	\$72,776	C	OBE	M	\$104,525	\$104,525
					DAVIDSONS MASONRY INC	\$13,700	C	OBE	M	\$48,071	\$13,015

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
			DAVIDSONS MASONRY INC	\$204,320	C	OBE	M	\$254,586	\$254,586
			DEAMOR ASSOC INC	\$27,575	C	OBE	M	\$27,575	\$27,575
			DEAMOR ASSOC INC	\$139,810	C	OBE	M	\$139,810	\$139,810
			DEWITT CONSTRUCTION INC	\$753,545	C	OBE	M	\$692,605	\$692,605
			DEWITT CONSTRUCTION INC	\$869,050	C	OBE	M	\$940,464	\$940,464
			DIGITAL WORKS PRODUCTIONS LLC	\$5,100	C	OBE	M	\$10,725	\$9,250
			ENGINEERED PRODUCTS - A PAPE CO	\$36,931	C	OBE	M	\$47,728	\$47,728
			FAISON CONSTRUCTION, INC.	\$126,376	AA	DBE	M	\$309,386	\$309,386
			FAISON CONSTRUCTION, INC.	\$265,415	AA	DBE	M	\$579,936	\$493,264
			FM BURCH AND ASSOCIATES	\$2,500	AA	DBE	F	\$22,250	\$20,534
			HOFFMAN STRUCTURES INC	\$760,000	C	OBE	M	\$692,113	\$609,285
			INTERSTATE FENCE CO	\$6,325	C	OBE	M	\$12,130	\$12,130
			KATHY H. CONSTRUCTION CLEANUP	\$10,980	AA	DBE	F	\$11,515	\$11,515
			KONE INC	\$107,800	C	OBE	M	\$112,816	\$112,816
			Konell Construction & Demo	\$1,300,000	C	OBE	M	\$2,160,272	\$2,160,272

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT</u>	<u>PROJECT NAME</u>			<u>BUREAU /</u>	<u>CONTRACT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED</u>	<u>CONTRACT PAYMENTS</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
					MING SURVEYORS INC	\$350,000	C	OBE	M	\$542,660	\$529,851
					Northern Alliance Landscaping, Inc.	\$83,861	C	ESB	F	\$132,985	\$132,985
					Northern Alliance Landscaping, Inc.	\$291,640	C	ESB	F	\$616,683	\$513,478
					O'NEILL ELECTRIC INC	\$53,775	AA	DBE	M	\$59,984	\$59,984
					O'NEILL ELECTRIC INC	\$45,599	AA	DBE	M	\$51,120	\$51,120
					O'NEILL ELECTRIC INC	\$18,750	AA	DBE	M	\$43,630	\$43,630
					Parrish Excavating Inc.	\$820,521	C	DBE	F	\$1,994,169	\$1,783,199
					PLI SYSTEMS	\$61,480	H	MBE	M	\$91,303	\$69,187
					PORTLAND COATINGS INC	\$66,950	C	WBE	F	\$87,714	\$87,275
					PORTLAND COATINGS INC	\$39,300	C	WBE	F	\$84,829	\$84,829
					Prestige Tile & Stone, INC	\$13,629	C	WBE	F	\$16,479	\$16,479
					RAIMORE CONSTRUCTION, LLC	\$970,177	AA	DBE	M	\$1,126,595	\$1,126,595
					SAFWAY SERVICES INC	\$9,061	C	OBE	M	\$35,323	\$31,543
					SALEM WOOD PRODUCTS	\$72,381	C	OBE	M	\$76,668	\$76,668
					SCHONERT & ASSOC INC	\$35,645	C	OBE	M	\$35,645	\$33,863

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>			<u>BUREAU /</u>	<u>CONTRACT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED</u>	<u>CONTRACT PAYMENTS</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
					SECURITY CONTRACTOR SERVICE	\$1,152	C	OBE	M	\$13,259	\$13,259
					SERVICEMASTER BUILDING MAINTENANCE OF SWAN ISLAND	\$18,691	AA	DBE	F	\$18,691	\$18,691
					SERVICEMASTER BUILDING MAINTENANCE OF SWAN ISLAND	\$34,018	AA	DBE	F	\$40,765	\$38,756
					SIGN WIZARDS, INC.	\$28,975	C	WBE	F	\$24,871	\$24,871
					SIGN WIZARDS, INC.	\$1,823	C	WBE	F	\$15,345	\$15,345
					Snyder Roofing of Oregon, LLC	\$550,544	C	OBE	M	\$595,919	\$566,123
					Snyder Roofing of Oregon, LLC	\$395,580	C	OBE	M	\$465,316	\$465,316
					SPACESAVER SPECIALISTS INC	\$79,982	C	OBE	M	\$88,996	\$88,996
					SUPERIOR INTERIORS INC.	\$21,960	C	WBE	F	\$21,960	\$21,960
					SUPERIOR INTERIORS INC.	\$20,641	C	WBE	F	\$20,641	\$20,641
					THOMAS KAY TEXTILES	\$121,920	C	OBE	M	\$134,329	\$134,329
					TOTAL MECHANICAL INC	\$1,675,931	C	OBE	M	\$2,066,017	\$1,794,598
					TOWN & COUNTRY FENCE CO OF OREGON	\$141,255	C	OBE	M	\$291,859	\$235,078
					TURTLE MT. CONSTRUCTION CO.	\$27,659	NA	MBE	M	\$33,240	\$33,240

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
			VANCOUVER ROOFING AND SHEET METAL CO.	\$648,749	C	WBE	F	\$1,209,136	\$1,209,136	
			Weitman Excavation	\$52,988	C	OBE	M	\$52,988		
			WESTERN PARTITIONS INC	\$1,136,709	C	OBE	M	\$1,391,215	\$1,289,404	
			WHITAKER ELLIS BUILDERS INC	\$576,825	C	OBE	M	\$1,147,752	\$1,147,752	
			WHITAKER ELLIS BUILDERS INC	\$928,500	C	OBE	M	\$959,733	\$959,733	
			Wm. Dickson Co.	\$354,850	C	OBE	M	\$395,864	\$395,864	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	ALLIANCE INDUSTRIAL GROUP INC	\$294,500	C	WBE	F	\$323,438	\$59,348
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			ARCTIC SHEET METAL INC	\$170,723	C	OBE	M	\$177,171	\$5,543	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	ANNING JOHNSON CO	\$646,060	C	OBE	M	\$861,174	\$861,174
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
			ALLSOURCE CONSTRUCTION SUPPLY		\$140,000	C	DBE F	\$129,121	\$129,121	
			GREEN MAN CONSTRUCTION		\$20,560	C	WBE F	\$0		
			INSULATION CONTRACTORS, INC.		\$146,791	C	OBE M	\$198,542	\$198,542	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	ARCTIC SHEET METAL INC	\$364,684	C	OBE M	\$393,497	\$393,497	
			<u>Subcontractor</u>		<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			VIKING ENGINEERING AND CONSTRUCTION, LLC		\$89,270	A	MBE M	\$105,325	\$105,325	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	BRAG INVESTMENTS, INC, DBASAXTON BRADLEY	\$34,364	C	OBE F	\$35,337	\$29,491	
			<u>Subcontractor</u>		<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			JAC CONSTRUCTION, LLC		\$3,730	O	OBE M	\$4,250	\$0	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	Cat Works, LLC	\$53,000	H	DBE	M	\$53,000	\$53,000
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				KF Jacobsen & Co Inc.	\$61,300	C	OBE	M	\$36,195	\$36,195
				PREMIER STRIPING	\$830	C	ESB	M	\$0	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	CHERRY CITY ELECTRIC	\$1,475,158	C	OBE	M	\$1,848,969	\$1,848,969
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				ALLSOURCE CONSTRUCTION SUPPLY	\$296,569	C	DBE	F	\$296,569	\$296,569
				BULLS EYE DIRECTIONAL BORING INC	\$6,000	C	OBE	M	\$6,000	\$6,000
				CONVERGENT TECHNOLOGIES	\$5,750	C	OBE	M	\$7,164	\$7,164
				EARTHQUAKE PROTECTION SPECIALISTS	\$10,660	C	OBE	M	\$10,660	\$10,660
				ENGINEERED CONTROL SYSTEMS	\$106,017	C	OBE	M	\$115,424	\$115,424
				INSULATION CONTRACTORS, INC.	\$1,114	C	OBE	M	\$1,449	\$1,449

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System



<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
			Konell Construction & Demo	\$4,037	C	OBE	M	\$4,037	\$4,037	
			MADISON INC	\$2,355	C	OBE	M	\$2,335	\$2,335	
			NORTHWEST INFRASTRUCTURE LLC	\$139,768	AA	DBE	M	\$73,446	\$73,446	
			Parrish Excavating Inc.	\$14,305	C	DBE	F	\$18,106	\$18,106	
			POWER Testing and Energization	\$5,190	C	OBE	M	\$9,265	\$9,265	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVIATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
<b>9/12/2012</b>		<b>2/1/2013</b>	<b>1st</b>	<b>CHERRY CITY ELECTRIC</b>	<b>\$1,389,553</b>	<b>C</b>	<b>OBE</b>	<b>M</b>	<b>\$2,338,326</b>	<b>\$1,961,736</b>
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			Accurate Concrete Cutting, Inc.	\$1,250	C	OBE	F	\$3,175	\$3,725	
			BULLS EYE DIRECTIONAL BORING INC	\$4,000	C	OBE	M	\$4,000		
			Convergint Technologies	\$13,520	C	OBE	M	\$14,342	\$13,262	
			ENGINEERED CONTROL SYSTEMS	\$152,963	C	OBE	M	\$142,125	\$123,421	
			JAMMIE'S ENVIRONMENTAL INC.	\$2,049	C	WBE	F	\$2,049	\$870	
			MADISON INC	\$1,200	C	OBE	M	\$43,615	\$38,394	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
			NESS & CAMPBELL CRANE, INC.	\$1,200	C	OBE	M	\$2,570	\$1,880	
			Parrish Excavating Inc.	\$87,400	C	DBE	F	\$75,888	\$64,340	
			WESTERN PARTITIONS INC	\$877	C	OBE	M	\$877	\$877	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	CLASSIQUE FLOORS INC	\$16,547	C	DBE	F	\$26,325	\$26,325
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			FLOYD HATTON CARPET INSTALLATION	\$3,500	C	OBE	M	\$3,500	\$3,500	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	CULVER GLASS COMPANY	\$72,776	C	OBE	M	\$104,525	\$104,525
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			PACIFIC WINDOW TINTING INC	\$20,262	C	WBE	M	\$20,262		
			SAWTOOTH CAULKING, INC.	\$4,213	C	ESB	F	\$4,213		

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	CULVER GLASS COMPANY	\$357,158	C	OBE M	\$369,218	\$366,546	
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				PACIFIC WINDOW TINTING INC	\$43,386	C	WBE M	\$37,771	\$37,771	
				SAWTOOTH CAULKING, INC.	\$16,160	C	ESB F	\$18,061	\$18,061	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	DAVIDSONS MASONRY INC	\$231,920	C	OBE M	\$254,586	\$254,586	
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				UNITED PROFESSIONAL CAULKING	\$25,900	C	MBE M	\$25,900	\$25,900	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	DEAMOR ASSOC INC	\$139,810	C	OBE M	\$139,810	\$139,810	
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				VANCOUVER ROOFING AND SHEET METAL CO.	\$10,550	C	WBE F	\$2,381	\$2,381	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>			<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>
		<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>			<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>		
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION			WATER BUREAU						
9/12/2012		2/1/2013		1st	DEWITT CONSTRUCTION INC	\$753,545	C	OBE	M	\$692,605	\$692,605
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					C & L METAL SALES	\$18,359	C	DBE	F	\$13,359	\$13,359
					FOUNDATION EQUIPMENT & SUPPLY	\$380,457	O	OBE	M	\$272,766	\$272,766
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION			WATER BUREAU						
9/12/2012		2/1/2013		1st	DEWITT CONSTRUCTION INC	\$869,050	C	OBE	M	\$940,464	\$940,464
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					C&L METAL SALES	\$537,924	C	DBE	F	\$551,027	\$551,027
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION			WATER BUREAU						
9/12/2012		2/1/2013		1st	FAISON CONSTRUCTION, INC.	\$126,376	AA	DBE	M	\$309,386	\$309,386
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					All About Flagging	\$10,000	AA	DBE	F	\$10,000	\$8,359

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
			PIONEER WATERPROOFING CO INC	\$13,740	C	OBE	M	\$13,740	\$13,053
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU						
9/12/2012		2/1/2013	1st FAISON CONSTRUCTION, INC.	\$265,415	AA	DBE	M	\$579,936	\$493,264
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			All About Flagging	\$5,500	AA	DBE	F	\$5,500	
			RIVER CITY REBAR LLC	\$12,000	O	ESB	M	\$15,515	\$15,515
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU						
9/12/2012		2/1/2013	1st Konell Construction & Demo	\$1,300,000	C	OBE	M	\$2,160,272	\$2,160,272
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			BENT ENTERPRISES, INC. DBA FILLUPS TRUCKING	\$400,000	C	DBE	F	\$158,977	\$158,976
			CAD NORTHWEST	\$500	NA	DBE	M	\$4,565	\$4,565
			DAILEYS TRUCKING	\$80	C	DBE	F	\$80	\$80
			Interlaken, Inc.	\$117,525	C	DBE	F	\$122,013	\$122,013

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>			<u>BUREAU /</u>	<u>CONTRACT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED</u>	<u>CONTRACT PAYMENTS</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
					JAMMIE'S ENVIRONMENTAL INC.	\$2,000	C	WBE	F	\$10,865	\$10,865
					LEAR ELECTRIC	\$1,000	C	ESB	M	\$978	\$978
					McDonald Excavating Inc.	\$400,000	NA	DBE	M	\$16,565	\$16,565
					NORTHWEST INFRASTRUCTURE LLC	\$20,000	AA	DBE	M	\$74,711	\$74,711
					NW TRAFFIC CONTROL SERVICES LLC	\$1,000	H	MBE	F	\$7,133	\$7,133
					PAVEMENT MAINTENANCE INC	\$1,000	C	OBE	M	\$1,000	\$1,000
					PMG ABATEMENT	\$38,780	C	DBE	M	\$44,330	\$42,330
					SAWCUTTERS NW LLC	\$2,000	C	ESB	F	\$11,503	\$11,503
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>			<b>WATER BUREAU</b>						
<b>9/12/2012</b>		<b>2/1/2013</b>		<b>1st</b>	<b>MING SURVEYORS INC</b>	<b>\$350,000</b>	<b>C</b>	<b>OBE</b>	<b>M</b>	<b>\$542,660</b>	<b>\$529,851</b>
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					TRV SURVEYING INC.	\$35,000	C	ESB	M	\$77,000	\$77,000

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>		
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>		
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		1st	Northern Alliance Landscaping, Inc.	\$291,640	C	ESB	F	\$616,683	\$513,478
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					All About Flagging	\$5,900	AA	DBE	F	\$5,900	
					Parrish Excavating Inc.	\$14,900	C	DBE	F	\$14,900	\$14,900
					SITE ONE LLC	\$11,500	C	OBE	M	\$20,626	\$20,326
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		1st	Parrish Excavating Inc.	\$820,521	C	DBE	F	\$1,994,169	\$1,783,199
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					ANN PHELPS TRUCKING, LLC	\$5,000	C	ESB	F	\$5,000	\$404
					DB TRUCKING	\$5,000	C	OBE	M	\$5,000	\$829
					DON HINES TRUCKING	\$54,600	C	DBE	F	\$80,009	\$63,578
					EDDY EXCAVATION	\$5,000	A	MBE	M	\$5,000	\$5,350
					HD2 LLC	\$5,000	C	OBE	F	\$5,000	\$8,033

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
			INDUSTRIAL UPGRADE SERVICES	\$1,360	O	OBE	M	\$1,360	\$80	
			KF Jacobsen & Co Inc.	\$95,330	C	OBE	M	\$95,330	\$95,803	
			SINES CONSTRUCTION	\$5,000	C	OBE	M	\$5,000	\$1,912	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	PLI SYSTEMS	\$61,480	H	MBE	M	\$91,303	\$69,187
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			Parrish Excavating Inc.	\$11,738	C	DBE	F	\$11,738	\$11,738	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	RAIMORE CONSTRUCTION, LLC	\$970,177	AA	DBE	M	\$1,126,595	\$1,126,595
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			CORONA STUD & DECK, LLC	\$24,210	O	OBE	M	\$24,210	\$24,210	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System



<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU						
9/12/2012		2/1/2013		1st					
			SERVICEMASTER BUILDING MAINTENANCE OF SWAN ISLAND	\$34,018	AA	DBE	F	\$40,765	\$38,756
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			KING'S WINDOW SERVICE	\$2,926	C	OBE	M	\$2,926	\$2,926
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU						
9/12/2012		2/1/2013		1st					
			Snyder Roofing of Oregon, LLC	\$395,580	C	OBE	M	\$465,316	\$465,316
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			ALLSOURCE CONSTRUCTION SUPPLY	\$104,270	C	DBE	F	\$55,082	\$55,082
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU						
9/12/2012		2/1/2013		1st					
			Snyder Roofing of Oregon, LLC	\$550,544	C	OBE	M	\$595,919	\$566,123
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			ENVIROSCAPES NORTHWEST, INC.	\$166,903	C	ESB	M	\$161,058	\$153,005

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	THOMAS KAY TEXTILES	\$121,920	C	OBE M	\$134,329	\$134,329	
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				ADDISON GLOBAL INTERIORS, INC.	\$25,509	C	WBE F	\$25,509	\$21,569	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013	1st	TOTAL MECHANICAL INC	\$1,675,931	C	OBE M	\$2,066,017	\$1,794,598	
				<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
				D&F PLUMBING CO	\$264,449	C	MBE M	\$336,891	\$274,470	
				Essential Building Technologies, LLC	\$112,980	C	OBE F	\$132,728	\$126,018	
				J&J MECHANICAL INSULATION INC	\$120,508	C	ESB M	\$123,034	\$116,882	
				NEUDORFER ENGINEERS INC	\$19,800	C	OBE M	\$19,800	\$18,810	
				VANCOUVER ROOFING AND SHEET METAL CO.	\$329,640	C	WBE F	\$314,624	\$298,893	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013		1st						
			TOWN & COUNTRY FENCE CO OF OREGON		\$141,255	C	OBE	M	\$291,859	\$235,078
			<u>Subcontractor</u>		<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			CBK CONSTRUCTORS, LLC		\$36,619	C	DBE	F	\$45,921	\$40,929
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013		1st						
			TURTLE MT. CONSTRUCTION CO.		\$27,659	NA	MBE	M	\$33,240	\$33,240
			<u>Subcontractor</u>		<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
			FULLER CABINETS		\$5,200	C	OBE	M	\$5,680	\$5,680
			MORALES VANBLOKLAND INC		\$9,925	C	OBE	M	\$14,501	\$14,501
			SPECIALTY METAL FAB		\$7,306	C	ESB	M	\$6,910	\$6,910
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU							
9/12/2012		2/1/2013		1st						
			VANCOUVER ROOFING AND SHEET METAL CO.		\$648,749	C	WBE	F	\$1,209,136	\$1,209,136
			<u>Subcontractor</u>		<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>	
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>	
			Essential Building Technologies, LLC	\$52,500	C	OBE	F	\$63,582	\$63,582	
			GORMLEY PLUMBING & MECHANICAL	\$289,073	C	OBE	F	\$385,077	\$385,077	
			NEUDORFER ENGINEERS INC	\$4,294	C	OBE	M	\$5,050	\$5,050	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	WESTERN PARTITIONS INC	\$1,136,709	C	OBE	M	\$1,391,215	\$1,289,404
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			INTERIOR/EXTERIOR SPECIALIST L.L.C.	\$326,129	C	WBE	F	\$646,600	\$646,600	
			PROFESSIONAL LATH AND PLASTER LLC	\$102,211	AA	MBE	M	\$118,093	\$118,093	
<b>112815</b>	<b>30003000</b>	<b>INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION</b>	<b>WATER BUREAU</b>							
9/12/2012		2/1/2013	1st	WHITAKER ELLIS BUILDERS INC	\$576,825	C	OBE	M	\$1,147,752	\$1,147,752
			<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>	
			ALLSOURCE CONSTRUCTION SUPPLY	\$192,465	C	DBE	F	\$194,185	\$194,185	
			SAWTOOTH CAULKING, INC.	\$14,213	C	ESB	F	\$15,678	\$15,678	
			WESTERN REBAR	\$147,402	C	WBE	F	\$159,737	\$159,737	

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU /</u>	<u>CONTRACT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED</u>	<u>CONTRACT PAYMENTS</u>		
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		1st	WHITAKER ELLIS BUILDERS INC	\$928,500	C	OBE	M	\$959,733	\$959,733
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					WESTERN REBAR	\$158,251	C	WBE	F	\$168,978	\$168,978
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		1st	Wm. Dickson Co.	\$354,850	C	OBE	M	\$395,864	\$395,864
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					Accurate Concrete Cutting, Inc.	\$5,000	C	OBE	F	\$5,000	\$3,575
					CITY OF ROSES DISPOSAL & RECYCLING INC	\$31,000	AA	MBE	M	\$54,996	\$54,996
					NORTHWEST TRAFFIC CONTROL INC	\$2,500	C	WBE	F	\$9,419	\$9,419
					PMG ABATEMENT	\$85,000	C	WBE	M	\$116,900	\$111,055
					RAIMORE CONSTRUCTION, LLC	\$25,000	AA	DBE	M	\$41,258	\$41,258

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU /</u>	<u>CONTRACT</u>	<u>GROUP DESIGNATION</u>			<u>AMENDED</u>	<u>CONTRACT PAYMENTS</u>		
<u>AWARD DATE</u>	<u>NO.</u>	<u>START DATE</u>	<u>END DATE</u>	<u>TIER</u>	<u>CONTRACTOR</u>	<u>AMOUNT</u>	<u>ETH</u>	<u>CERT.</u>	<u>GENDE</u>	<u>CONTRACT</u>	<u>TO DATE</u>
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		2nd	D&F PLUMBING CO	\$264,449	C	MBE	M	\$336,891	\$274,470
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					Parrish Excavating Inc.	\$27,000	C	DBE	F	\$26,675	\$26,675
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		2nd	Essential Building Technologies, LLC	\$112,980	C	OBE	F	\$132,728	\$126,018
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					ONE ELECTRIC, INC.	\$32,100	O	OBE	M	\$17,634	\$17,634
112815	30003000	INTERSTATE MAINTENANCE FAC RENOVATION CMGC - CONSTRUCTION	WATER BUREAU								
9/12/2012		2/1/2013		2nd	GORMLEY PLUMBING & MECHANICAL	\$265,947	C	OBE	F	\$385,077	\$385,077
					<u>Subcontractor</u>	<u>Contract Amount</u>	<u>Eth</u>	<u>Cert</u>	<u>Gender</u>	<u>Amended Amt</u>	<u>Payment-To-Date</u>
					BEKO MECHANICAL INSULATION LLC	\$11,274	C	DBE	F	\$11,274	\$11,274
					MESHER SUPPLY COMPANY	\$20,000	C	WBE	F	\$34,808	\$34,808

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System

<u>BID NO.</u>	<u>CONTRACT NO.</u>	<u>PROJECT NAME</u>	<u>BUREAU / CONTRACTOR</u>	<u>CONTRACT AMOUNT</u>	<u>GROUP DESIGNATION</u>	<u>AMENDED CONTRACT</u>	<u>CONTRACT PAYMENTS TO DATE</u>
			NORTHWEST INFRASTRUCTURE LLC	\$29,106	AA DBE M	\$5,083	\$5,083

### CERTIFICATION STATUS FOR PROJECT

<u>CERTIFICATION STATUS:</u>	<u>Prime Contractor</u>	<u>% Of Total</u>	<u>Subcontractors</u>	<u>% Of Total Subs</u>	<u>Total Project</u>	<u>% Of Total</u>
Minority Business Enterprise	\$0	0.00%	\$2,230,486	7.66%	\$2,230,486	6.37%
Woman Business Enterprise	\$0	0.00%	\$3,110,720	10.69%	\$3,110,720	8.89%
Emerging Small Businesses	\$0	0.00%	\$1,379,499	4.74%	\$1,379,499	3.94%
Disadvantaged Bus. Enterprise	\$0.00	0.00%	\$6,354,766.75	21.83%	\$6,354,766.75	18.16%
Non-Certified Firms	\$5,888,422	100.00%	\$16,036,106	55.08%	\$21,924,528	62.64%
<b>Total</b>	\$5,888,422	100.00%	\$29,111,578	100.00%	\$35,000,000	100.00%

DMWESB	13,075,472	45%	37%
DMW	11,695,973	40%	33%
MW	5,341,206	18%	15%

Note: The "OBE" certification designation denotes non-certified firms.

Source: BizTrak System