



South Waterfront Greenway Construction Update September 23, 2013

Greetings!

Construction

Phase 1 work is going well and the construction is currently on schedule. JW Fowler is nearly finished with the shallow water habitat: they should finish it this week and will then be moving to the southern rip rap bank. Crews also continue to work on the irrigation system, after which planting can begin. We still expect to conclude heavy construction in December.

Below is a site photo taken Wednesday 9/11/13, looking north:



At upper left, the Curry St. sheetpile wall; at center, the vault wall with willows; at right, the shallow water habitat and yellow sediment curtains.

Fencing: At the conclusion of heavy construction, planned for December 2013, the site fencing will remain up around the entire site until the upland lawns have had a chance to root and get established, estimated to be June of 2014.

Work Hours: Monday – Saturday, 7:00 a.m. to 7:00 p.m.

Contact Us

The Portland Parks & Recreation website at www.portlandparks.org is the place to go for accurate and up-to-date information on the progress of the project. We know that construction is inconvenient, messy and sometimes dangerous. By providing accurate and timely information, we will do our best to let you know what to expect.

Elizabeth Kennedy-Wong

502-823-5113

elizabeth.kennedy-wong@portlandoregon.gov