

N. Willamette Blvd Retaining Wall Project

Week 3 | 6/6 – 6/10

Work Completed This Week

- First shafts drilled on bluff-side of structure
- Temporary casing set up for future use
- Contractor ordered new drilling equipment

Work to be Completed Next Week

- Additional shafts to be drilled
- Retaining wall soldier piles to be installed
- Precast panel installation to begin



From the Project Team

Thank you for your patience and understanding during this construction project. We understand that the closure of Westbound N. Willamette Blvd has increased the traffic load on the other streets in the neighborhood. Our traffic engineers and signals engineers continue to monitor the traffic in the area and will look to improve the conditions as much as possible.

Portland Bureau of Transportation

Address: 1120 SW Fifth Ave,
Suite 800 Portland, OR 97204

Phone: (503) 823-5181

Contractor: MJ Hughes

Start Date: May 23rd. 2016

Completion Date: August 2016

Current Work: Construction

Schedule: M-F (7 AM – 5:30 PM)

