

# N. Willamette Blvd Retaining Wall Project

Week 5 | 6/20 – 6/24

## Work Completed This Week

- Shafts drilled on bluff-side of structure. Contractor averaging 2 shafts/day
- Pile tops beveled at wall RW-003
- Temporary speed reader board installed on N Wabash Ave

## Work to be Completed Next Week

- Final shafts to be drilled by Monday. Ultimately there will be a total of 23 shafts drilled in place.
- Filling voids under existing retaining wall
- Start setting precast panels between steel piles

### Portland Bureau of Transportation

**Address:** 1120 SW Fifth Ave,  
Suite 800 Portland, OR 97204

**Phone:** (503) 823-5181

**Contractor:** MJ Hughes

**Start Date:** May 23<sup>rd</sup>. 2016

**Completion Date:** August 2016

**Current Work:** Construction

**Schedule:** M-F (7 AM – 5:30 PM)



*The City of Portland complies with all non-discrimination, Civil Rights laws including Civil Rights Title VI and ADA Title II. To help ensure equal access to City programs, services and activities, the City of Portland will reasonably modify policies/procedures and provide auxiliary aids/services to persons with disabilities. Call 503-823-5185, TTY 503-823-6868 or Oregon Relay Service: 711 with such requests, or visit <http://bit.ly/13EWaCg>*

[www.portlandoregon.gov/transportation/70397](http://www.portlandoregon.gov/transportation/70397)



**PBOT**  
PORTLAND BUREAU OF TRANSPORTATION