SW Broadway Dr. Retaining Wall Project Week 2 | 6/27 - 7/1

Work Completed This Week

- Drilling equipment mobilized to project site.
- Drilling for wall foundations underway.
- Most steel soldier piles set in concrete shafts.

Work to be Completed Next Week

- Weld and grout support angles for precast concrete wall panels.
- Set precast concrete wall panels in place.
- Form, pour, and strip closures at the wall ends.

Portland Bureau of Transportation

Address: 1120 SW Fifth Ave, Suite 800 Portland, OR 97204

Phone: (503) 823-5181

Contractor: MJ Hughes

Start Date: June 21st, 2016

Completion Date: August 2016

Current Work: Construction

Schedule: M-F (7 AM – 5:30 PM)



The City of Portland complies with all non-discrimination, Civil Rights laws including Civil Rights Title VI and ADA Title II. To help ensure equal access to City programs, services and activities, the City of Portland will reasonably modify policies/procedures and provide auxiliary aids/services to persons with disabilities. Call 503-823-5185, TTY 503-823-6868 or Oregon Relay Service: 711 with such requests, or visit http://bit.ly/13EWaCq

