

N. Willamette Blvd Retaining Wall Project

Week 7 | 7/5 – 7/8

Work Completed This Week

- Precast concrete wall panels set.
- Phase II structure demolition has begun. Remainder of deteriorated concrete structure supporting the street is being removed.
- Installed reinforcement for concrete end closure lagging.

Work to be Completed Next Week

- Backfill behind new retaining wall.
- Form moment slab and infill walls.

Portland Bureau of Transportation

Address: 1120 SW Fifth Ave,
Suite 800 Portland, OR 97204

Phone: (503) 823-5181

Contractor: MJ Hughes

Start Date: May 23rd, 2016

Completion Date: August 2016

Current Work: Construction

Schedule: M-F (7 AM – 5:30 PM)



The City of Portland complies with all non-discrimination, Civil Rights laws including Civil Rights Title VI and ADA Title II. To help ensure equal access to City programs, services and activities, the City of Portland will reasonably modify policies/procedures and provide auxiliary aids/services to persons with disabilities. Call 503-823-5185, TTY 503-823-6868 or Oregon Relay Service: 711 with such requests, or visit <http://bit.ly/13EWaCg>