

**Construction Schedule: Updated October 9, '18**

	<b>Nov 12-16</b>	<b>Nov 19-21</b>	<b>Nov 26-30</b>	<b>Dec 3-7</b>	<b>Notes</b>
<b>Stormwater Management Facilities</b>					
SE 54 <sup>th</sup> Ave	Liner and soil				
SE 56 <sup>th</sup> Ave	Liner and soil				
SE 59 <sup>th</sup> Ave	Liner and soil				
<b>Pedestrian Crossings/ Median Refuge Islands</b>					
SE 58 <sup>th</sup> / Gladstone	Paving/ set poles	Set poles	Rebuild island		
SE 60 <sup>th</sup> / Cora		Pave/ set poles	Rebuild island		
SE 65 <sup>th</sup>	North side	Set poles	Rebuild island	paving	
SE 69 <sup>th</sup>	paving		Rebuild island		
SE 74 <sup>th</sup>					
SE 84 <sup>th</sup>					
<b>Signalized Intersections Improvements</b>					
SE Holgate	Conduit SW corner	Conduit	Set signal poles	Set signal poles	
SE 72 <sup>nd</sup> Ave	Conduit	Set poles	North side	NW corner	
<b>Roadway Maintenance</b>					
SE 82 <sup>nd</sup> – 88 <sup>th</sup> / north side					Final 'top lift' paving expected in early Dec
SE 82 <sup>nd</sup> – 88 <sup>th</sup> south side					
<b>Sidewalk Improvements</b>					
SE 83 <sup>rd</sup> to 88 <sup>th</sup> south side					Completed
SE 82 <sup>nd</sup> to 88 <sup>th</sup> north side	85 <sup>th</sup> -88th	85 <sup>th</sup> -88th	85 <sup>th</sup> -88th	85 <sup>th</sup> -88th	Substantial completion anticipated in earl Dec
<b>Striping</b>					
Powell to 82 <sup>nd</sup> Ave					
<b>Landscaping</b>					
Tree wells	X	X	X		
Street tree planting	X	X	X		West to east