

Construction Schedule: Updated September 13, '18

| | Sept 10 -14 | Sept 17 - 21 | Sept 24 - 28 | Oct 1 - 5 | Notes |
|-----------------------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------------------------------------------------|
| Stormwater Management Facilities | | | | | |
| SE 54 th Ave | Planter work | Planter work | Planter work | | Substantial completion expected by mid- Sept; planting in mid- Oct |
| SE 56 th Ave | Planter work | Planter work | Planter work | | |
| SE 59 th Ave | Planter work | Planter work | Planter work | | |
| Pedestrian Crossings/ Median Refuge Islands | | | | | |
| SE 58 th / Gladstone | NE & SE corners | NW corner | SW corner | | Installation of rapid flash beacons anticipated in mid- October |
| SE 60 th / Cora | NW corner | SW corner | | | |
| SE 69 th | Conduit | Conduit | SW corner | NW corner | |
| SE 74 th | Conduit | Conduit | Conduit | SE corner | |
| SE 84 th | | | | | |
| Signalized Intersections Improvements | | | | | |
| SE Holgate | Conduit | Conduit | Conduit | SW corner | Signal pole installation anticipated in late Nov |
| SE 72 nd Ave | | Curb work | Curb work | Paving | Signal pole installation anticipated in late Oct |
| Roadway Maintenance | | | | | |
| SE 82 nd – 88 th / north side | | | | | Final 'top lift' paving expected in early Nov |
| SE 82 nd – 88 th south side | | | | | |
| Sidewalk Improvements | | | | | |
| SE 83 rd to 88 th south side | 86 th - 87 th | 86 th – 87 th | 83 rd – 85 th | 85 th – 86 th | Substantial completion anticipated in late Oct |
| SE 82 nd to 88 th north side | | | | 85 th – 88 th | Substantial completion anticipated in mid Nov |
| Striping | | | | | |
| Powell to 82 nd Ave | | | Permanent (?) | | Night work |
| Landscaping | | | | | |
| Tree wells | | | | | Anticipated start in Dec |
| Street tree planting | | | | | Anticipated start in late Dec |