

HIGHLIGHTED YELLOW IS NIGHT WORK

ID	Task Mod	Task Name	Duration	Start	Finish	Resource Names	July 2019	August 2019
							29 2 5 8 11 14 17 20 23 26 29	1 4 7 10 13 16 19 22 25 28
1	📌	20TH (RALEIGH TO SAVIER) PLANS SHEET #3 & #4	32 days	Mon 7/1/19	Sat 8/10/19			
2	👤	CURBS AND SIDEWALKS	10 days	Mon 7/1/19	Fri 7/12/19	R&R		
3	👤	ELECTRICAL (ALL)	15 days	Mon 7/1/19	Thu 7/18/19	GLOBAL		
4	👤	PAVERS	15 days	Mon 7/22/19	Fri 8/9/19	CORPAC		
5	📌	20TH AVE - SAVIER TO THURMAN (PLAN SHEETS #4 & #5)	31 days	Mon 7/1/19	Fri 8/9/19			
6	👤	CURBS AND SIDEWALKS	10 days	Mon 7/1/19	Fri 7/12/19	R&R		
7	👤	ELECTRICAL	15 days	Mon 7/1/19	Thu 7/18/19	GLOBAL		
8	👤	TOP LIFT PAVING	1 day	Tue 7/16/19	Tue 7/16/19	KODIAK		
9	👤	STORMWATER PLANTERS	2 days	Thu 7/18/19	Fri 7/19/19	CORPAC		
10	👤	PAVERS	15 days	Mon 7/22/19	Fri 8/9/19	CORPAC		
11	📌	20TH AVE - THURMAN TO UPSHUR (PLANS SHEETS #5 & #6)	15 days	Mon 7/1/19	Thu 7/18/19			
12	👤	CURBS & SIDEWALKS	12 days	Mon 7/1/19	Mon 7/15/19	R&R		
13	👤	ELECTRICAL	15 days	Mon 7/1/19	Thu 7/18/19	GLOBAL		
14	👤	PAVE	1 day	Mon 7/15/19	Mon 7/15/19	KODIAK		
15	👤	THURMAN (PLANS SHEET #7)	12 days	Mon 7/8/19	Sat 7/20/19			
16	👤	CURBS & SIDEWALKS (PLAN SHEET #5)	2 days	Mon 7/8/19	Tue 7/9/19	R&R		
17	👤	CURBS AND SIDEWALKS (PLAN SHEET #7)	2 days	Wed 7/10/19	Thu 7/11/19	R&R		
18	👤	PATHWAYS (PLAN SHEET #8 & #9)	6 days	Mon 7/15/19	Sat 7/20/19	R&R		
19	👤	ELECTRICAL	10 days	Thu 6/27/19	Wed 7/10/19	GLOBAL		
20	👤	TOP LIFT PAVING	1 day	Tue 7/16/19	Tue 7/16/19	KODIAK		
21	👤	SAVIER	1 day	Tue 7/16/19	Tue 7/16/19			
22	👤	DITCH PAVING & TOPLIFT PAVING	1 day	Tue 7/16/19	Tue 7/16/19	COR/KOD		
23	👤	19TH AVE - UPSHUR, THURMAN, VAUGHN INTERSECTION (PLAN SHEET #9)	10 days	Wed 7/10/19	Mon 7/22/19			
24	👤	EXCAVATION & REMOVAL	4 days	Wed 7/10/19	Sat 7/13/19	CORPAC		
25	👤	CURBS & SIDEWALKS	5 days	Fri 7/12/19	Wed 7/17/19	R&R		
26	👤	ELECTRICAL	3 days	Thu 7/11/19	Sat 7/13/19	GLOBAL		
27	👤	PAVE (PATCH)	1 day	Mon 7/22/19	Mon 7/22/19	CORPAC		
28	👤	21ST AVE - THURMAN & VAUGHN (PLAN SHEET #10)	7 days	Mon 7/15/19	Tue 7/23/19			
29	👤	EXCAVATE & REMOVAL	1 day	Mon 7/15/19	Mon 7/15/19	CORPAC		
30	👤	CURBS & SIDEWALKS	3 days	Mon 7/15/19	Wed 7/17/19	R&R		
31	👤	ELECTRICAL	3 days	Mon 7/15/19	Wed 7/17/19	GLOBAL		
32	👤	PAVE (PATCH)	1 day	Mon 7/22/19	Mon 7/22/19	CORPAC		
33	👤	23RD ST. INTGE - NE CORNER & ISLAND (PLAN SHEET #12 & #13 - STAGE #1)	16 days	Fri 7/12/19	Thu 8/1/19			
34	👤	EXCAVATE & REMOVAL NE CORNER	2 days	Fri 7/12/19	Sat 7/13/19	CORPAC		

Project: 20TH AVE. LID CPM
Date: 7/8/2019

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			

ID	Task Mod	Task Name	Duration	Start	Finish	Resource Names	Gantt Chart (July 2019 - August 2019)	
35		ELECTRICAL (ALL)	15 days	Sat 7/13/19	Thu 8/1/19	GLOBAL	[Gantt bar: July 13 - Aug 1, GLOBAL]	
36		CURBS & SIDEWALKS	8 days	Mon 7/15/19	Wed 7/24/19	R& R	[Gantt bar: July 15 - July 24, R& R]	
37		PAVE	1 day	Mon 7/29/19	Mon 7/29/19	KODIAK	[Gantt bar: July 29, KODIAK]	
38		23RD ST. INTGE - SE CORNER & CONNECTER TRIANGLE (PLAN SHEET #11 - STAGE 1)	15 days	Mon 7/15/19	Fri 8/2/19		[Gantt bar: July 15 - Aug 2, EGAMI]	
39		SET UP TRUCK DETOUR	1 day	Mon 7/15/19	Mon 7/15/19	EGAMI	[Gantt bar: July 15, EGAMI]	
40		EXCAVATE & REMOVAL SE CORNER	2 days	Tue 7/16/19	Wed 7/17/19	CORPAC	[Gantt bar: July 16-17, CORPAC]	
41		ELECTRICAL (ALL) SE CORNER	10 days	Mon 7/22/19	Fri 8/2/19	GLOBAL	[Gantt bar: July 22 - Aug 2, GLOBAL]	
42		CURBS & SIDEWALKS SE CORNER	4 days	Wed 7/24/19	Mon 7/29/19	R& R	[Gantt bar: July 24-29, R& R]	
43		PAVE (PATCH) SE CORNER	1 day	Thu 8/1/19	Thu 8/1/19	CORPAC	[Gantt bar: Aug 1, CORPAC]	
44		23RD ST. INTGE - CONNECTOR TRIANGLE (PLAN SHEET #11 - STAGE 2 PHASE II)	7 days	Fri 8/2/19	Mon 8/12/19		[Gantt bar: Aug 2-12, CORPAC]	
45		EXCAVATE & REMOVE CONNECTOR TRIANGLE	2 days	Fri 8/2/19	Sat 8/3/19	CORPAC	[Gantt bar: Aug 2-3, CORPAC]	
46		CURBS & SIDEWALKS CONNECTOR TRIANGLE	5 days	Mon 8/5/19	Fri 8/9/19	R& R	[Gantt bar: Aug 5-9, R& R]	
47		PAVE (PATCH) CONNECTOR TRIANGLE	1 day	Mon 8/12/19	Mon 8/12/19	CORPAC	[Gantt bar: Aug 12, CORPAC]	
48		23RD ST. INTGE - NW & SW CORNERS (PLAN SHEET #11 & #12 - STAGE #3)	7 days?	Mon 8/5/19	Tue 8/13/19		[Gantt bar: Aug 5-13, CORPAC]	
49		EXCAVATE & REMOVE	2 days	Mon 8/5/19	Tue 8/6/19	CORPAC	[Gantt bar: Aug 5-6, CORPAC]	
50		SIGNAL POLE & FOUNDATION @ SW CORNER ELECTRICAL	10 days	Mon 7/15/19	Fri 7/26/19	GLOBAL	[Gantt bar: July 15 - July 26, GLOBAL]	
51		ELECTRICAL (ALL)	10 days	Tue 8/6/19	Mon 8/19/19	GLOBAL	[Gantt bar: Aug 6 - Aug 19, GLOBAL]	
52		CURBS & SIDEWALKS	5 days	Wed 8/7/19	Tue 8/13/19	R& R	[Gantt bar: Aug 7-13, R& R]	
53		PAVE (PATCH)	1 day	Sat 8/17/19	Sat 8/17/19	CORPAC	[Gantt bar: Aug 17, CORPAC]	
54		SITE WIDE	34 days	Mon 7/15/19	Thu 8/29/19		[Gantt bar: July 15 - Aug 29, EGAMI]	
55		STRIPING	4 days	Mon 8/26/19	Thu 8/29/19	APPLY A LIT	[Gantt bar: Aug 26-29, GLOBAL]	
56		SIGNAL TURN ON	1 day	Mon 8/19/19	Mon 8/19/19	GLOBAL	[Gantt bar: Aug 19, GLOBAL]	
57		LANDSCAPING	5 days	Thu 8/1/19	Wed 8/7/19	CORPAC	[Gantt bar: Aug 1-7, CORPAC]	
58		PERMANENT SIGNING	25 days	Mon 7/15/19	Fri 8/16/19	EGAMI	[Gantt bar: July 15 - Aug 16, EGAMI]	

Project: 20TH AVE. LID CPM
 Date: 7/8/2019

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			