



DATE ISSUED: 09-09-2016

3-WEEK SCHEDULE

WASHINGTON PARK RESERVOIR IMPROVEMENTS PROJECT

PORTLAND WATER BUREAU & HOFFMAN CONSTRUCTION CO.

NO.	ACTIVITY	September																				Oct	
		Su 11	M 12	T 13	W 14	Th 15	F 16	S 17	Su 18	M 19	T 20	W 21	Th 22	F 23	S 24	Su 25	M 26	T 27	W 28	Th 29	F 30	S 31	Su 1
1	Construction Offices																						
2	Temporary Power for Construction Trailers		→	→	→	→	→																
3	Construct Decks and Walkways for Trailers		→	→	→	→	→																
4	Office Trailer Wall Buildout		→	→	→	→	→																
5	Office Equipment Mobilization		→	→	→	→	→		→	→	→	→	→	→			→	→	→	→	→	→	
6	Site																						
7	Tree Protection Fencing		→	→	→	→	→		→	→	→	→	→										
8	Erosion Control		→	→	→	→	→																
9	Tree Mitigation and Removal		→	→	→	→	→		→	→	→	→	→				→	→	→	→	→	→	
10	Intersection Modifications/Multi-Use Path		→	→	→	→	→																
11	Implement Traffic Control - Stage 1		→	→	→	→	→																
12	Reservoir 3																						
13	Remove and Salvage Historic Fencing		→	→	→	→	→																
14	Remove Reservoir 3 Parapet Wall for Access		→																				
15	Remove Grillage		→	→	→	→	→		→	→	→	→	→										
16	Remove Plastic Liner		→	→	→	→	→		→	→	→	→	→										
17	Remove Weir Building		→	→	→	→	→																
18	Lock Out/Tag Out power to light poles, outlets, etc.						→																
19	Remove Existing Light Poles, Exposed Conduit, Outlets, Etc.								→	→	→	→	→										
20	Tie Back-1 (TB) Mobilization for Shoring						→		→	→	→	→	→				→	→	→	→	→	→	
21	Jack/Boring Beneath Dam 3						→		→	→	→	→	→				→	→	→	→	→	→	



DATE ISSUED: 09-09-2016

3-WEEK SCHEDULE

WASHINGTON PARK RESERVOIR IMPROVEMENTS PROJECT

PORTLAND WATER BUREAU & HOFFMAN CONSTRUCTION CO.

NO.	ACTIVITY	September																				Oct	
		Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su
		11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1
22	Reservoir 4																						
23	Remove and Salvage Historic Fencing																						
24	Remove Grillage																						
25	Perforate Concrete Liner																						
26	Information Items																						
27	Security and EMS Site Walk																						
28	AGC QCM Training Session																						
29	Ground Breaking Ceremony - 9/26/2016																						

DISCLAIMER: The chart is intended solely for general purposes and guidance only. Target dates for beginning and completion of each task are subject to change.

Phone: 503-823-7030
 Website: www.portlandoregon.gov/water/WPReservoirs
 E-Mail: Lindsay.Wochnick@portlandoregon.gov