

4-WEEK SCHEDULE

WASHINGTON PARK RESERVOIR IMPROVEMENTS PROJECT

PORTLAND WATER BUREAU & HOFFMAN CONSTRUCTION CO.

NO.	ACTIVITY	September														October												
		M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su						
		12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8
1	Construction Offices																											
2	Temporary Power for Construction Trailers																											
3	Construct Decks and Walkways for Trailers																											
4	Office Trailer Wall Buildout																											
5	Office Equipment Mobilization																											
6	Site																											
7	Finalize Tree Protection Fencing																											
8	Erosion Control																											
9	Tree Mitigation and Removal																											
10	Intersection Modifications/Multi-Use Path																											
11	Implement Traffic Control - Stage 1																											
12	Site Scanning and Survey Control																											
13	Reservoir 3																											
14	Remove and Salvage Historic Fencing																											
15	Remove Reservoir 3 Parapet Wall for Access																											
16	Remove Grillage																											
17	Remove Plastic Liner																											
18	Remove Weir Building																											
19	Lock Out/Tag Out power to light poles, outlets, etc.																											
20	Remove Existing Light Poles, Exposed Conduit, Outlets, Etc.																											
21	Tie Back-1 (TB) Mobilization for Shoring																											
22	Reservoir 4																											
23	Remove and Salvage Historic Fencing																											
24	Remove Grillage																											
25	Perforate Concrete Liner																											
26	Receive and Install Construction Access Steel at Gatehouse 4																											
27	Gatehouse 4 Removal and Sawcut Construction Access Opening																											

4-WEEK SCHEDULE

WASHINGTON PARK RESERVOIR IMPROVEMENTS PROJECT

PORTLAND WATER BUREAU & HOFFMAN CONSTRUCTION CO.

NO.	ACTIVITY	September																	October									
		M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su						
		12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8
28	Information Items																											
29	Security and EMS Site Walk					→																						
30	AGC QCM Training Session											→																
31	Ground Breaking Ceremony - 9/26/2016															→												

DISCLAIMER: The chart is intended solely for general purposes and guidance only. Target dates for beginning and completion of each task are subject to change.

Phone: 503-823-7030
 Website: www.portlandoregon.gov/water/WPReservoirs
 E-Mail: Lindsay.Wochnick@portlandoregon.gov