WASHINGTON PARK RESERVOIR

HOFFMAN CONST. CO. - JOB 5040014

		Jun	Jun Jul																								
NO.	ACTIVITY	M	T	W	Th	F	S	Su	M	T	W	Th	F 30			M T	W	Th	F	S	Su	M	T	W	Th	F	S Su 15 16
1	Site	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3 4	5	6	7	8	9	10	11	12	13	14	15 16
2	Erosion Control - on-going					\longrightarrow							\longrightarrow						\rightarrow							\rightarrow	
3	Reservoir 3																										
4	Backfill jacking/receiving pit					Î							\rightarrow						\rightarrow							\rightarrow	
5	Form toe block					Î							\rightarrow						\rightarrow							\rightarrow	
6	Concrete pour - toe block			X							X						X							X			
7	TB 1 & 2 - backfill, lag and pile installation					\longrightarrow							\longrightarrow			4			\longrightarrow							\longrightarrow	
8	Reservoir 4															4th											
9	Place Fill					\longrightarrow										of											
10	Remove vault near Reservoir 4															July											
11	Gate House 3																										
12	Remove electrical components					\longrightarrow							\longrightarrow			Site			\longrightarrow								
13	Gate House 4																										
14	Install mid-level decking and ladders					\longrightarrow							\longrightarrow						\longrightarrow							\longrightarrow	
15	Pump Station 1															Closed											
16	Remove sidewalk										•		\longrightarrow														
17	Install shorcrete north of Pump Station 1																									\longrightarrow	
18	Pump Station 2																										
19	Remove vault near pump station 2			1		\longrightarrow																					
20	Pump Station 3																										
21	Install CMU wall			\longrightarrow																							

DISCLAIMER: The chart is intended solely for general purposes and guidance only. Target dates for beginning and completion of each task are subject to change.

Phone: 503-823-7030 E-mail: sam@ila.us.com

Website: www.portlandoregon.gov/water/WPReservoirs

