

WASHINGTON PARK RESERVOIR

HOFFMAN CONST. CO. - JOB 5040014

NO.	ACTIVITY	Jul														Aug													
		M	T	W	Th	F	S	Su	S	Su	W	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su
		17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13
1	Site																												
2	Erosion Control - on-going																												
3	Reservoir 3																												
4	Backfill jacking/receiving pit																												
5	Form toe block																												
6	Install settlement sensors																												
7	MSE 1 Wall south to north																												
8	TB 1 & 2 - backfill, lag and pile installation																												
9	Concrete pour				X		X		X		X	X			X		X		X				X	X		X			
10	Reservoir 4																												
11	Place Fill																												
12	Gate House 3																												
13	Abate and remove wet well																												
14	Gate House 4																												
15	Mid-level FRP slab on metal deck																												
16	Install lower-level grout, piping and grate																												
17	Concrete pour		X									X					X						X						
18	Pump Station 1																												
19	Install shorcrete north of Pump Station 1																												
20	Concrete pour				X	X																							
21	Vault Work																												
22	Remove Vault 11																												

DISCLAIMER: The chart is intended solely for general purposes and guidance only. Target dates for beginning and completion of each task are subject to change.

Phone: 503-823-7030
 E-mail: sam@jla.us.com
 Website: www.portlandoregon.gov/water/WPReservoirs

