

# Fanno Creek Watershed

working for clean rivers

Portland watersheds: Columbia Slough • Fanno Creek • Johnson Creek • Tryon Creek • Willamette River

## SW 86th Avenue Pump Station Project Update Over 12,000 linear feet of lumber donated to the ReBuilding Center July 19, 2013

Environmental Services works to protect water quality, and the environment through wastewater collection and treatment, sewer construction and maintenance, stormwater management, and stream and watershed restoration.

**PROJECT CONTACT:**  
Debbie Caselton  
503-823-2831  
fanno@portlandoregon.gov



### Current Construction Activities

- **House Deconstruction** - The house on the site of the future pump station is almost completely deconstructed. As of July 8, the following items were donated to the ReBuilding Center, a non-profit used building materials resource center: 52 doors/frames; 39 cabinets/doors; 39 windows; 35 light fixtures; 18 marble tiles; 2,040 linear feet (lf) of cedar siding; 510 lf of trim/moulding; 450 lf of wainscoting; 11,485 lf of miscellaneous lumber; three sinks; two ceiling fans; and one garage door.



ENVIRONMENTAL SERVICES  
CITY OF PORTLAND

working for clean rivers

*Continued*

- Crews will be removing the concrete basement and pool starting the afternoon of Friday, July 19 and continue on Saturday, July 20, finishing on Monday, July 22. The concrete will be removed with an excavator and will be noisy. The whole process of removing the concrete and then backfilling the area could last up to two weeks, but is anticipated to be completed sooner. Go to [www.portlandoregon.gov/bes/fanno](http://www.portlandoregon.gov/bes/fanno) for more information.
- **Fanno Basin Pump Station** – Crews successfully tested the new underground hydraulic surge tank at the pump station this week. Environmental Services is preparing to activate the pump station in the near future. Go to [www.portlandoregon.gov/bes/fanno](http://www.portlandoregon.gov/bes/fanno) for more information.
- **Electrical Conduit** - PGE has completed the installation of the last vault at the northern end of SW 84th Avenue. Their crews will be back on Monday, July 22 to pave approximately 16 small areas within the length of SW 84th, as well as the area surrounding the vault at the end of 84th.

### **Upcoming Construction**

- **SW 86th Avenue Pump Station** – Environmental Services is scheduled to start construction at the end of July 2013. More details on the construction schedule will be available soon.

### **Public Inquiries**

- A neighbor reported that someone was making noise at the future pump station location on Sunday, July 14 early in the morning. No crews were working and will not be working on Sundays. There have been reports of some vandalism onsite and contractors have been notified.
- A trail user expressed concern about the small temporary stop signs at the entrance/exit of the Fanno Basin Pump Station. The signs are temporary until the new contractor for the SW 86th Avenue Pump Station begin their work, which will include installing permanent stop signs with black and yellow trail user warning signs per the Manual Uniform on Traffic Control Devices (MUTCD) Oregon standards. There will also be white stop bars painted on each side of the trail at SW 86th.

### **On-site Office Hours**

Outreach staff are on-site weekly to provide updates and answer questions.

- Mondays from 10:00 a.m. to noon and Thursdays from 3:00 p.m. to 5:00 p.m. on the Fanno Creek Trail at SW 86th Avenue.

### **Sign up for project updates and project information at**

[www.portlandoregon.gov/bes/fanno](http://www.portlandoregon.gov/bes/fanno), email [fanno@portlandoregon.gov](mailto:fanno@portlandoregon.gov), or call Debbie Caselton at 503-823-2831. Updates will also be provided on the construction hotline at 503-823-1312.