



South Waterfront Greenway Construction Update

June 12, 2012

Hooray! We have a contractor, we have a plan – and we are this close to having permits!

You will begin seeing signs of construction this week. Among noticeable activities, you will see:

- Fencing around construction site
- Mowing of grass areas
- Small equipment moving in

By the end of the week or early next week you will see:

- Excavation equipment
- Haul boxes (for debris removal)
- Dump trucks and,
- A construction office

Once the people and equipment are ready to go, construction will begin with the excavation of the soils in the upland area – this work could last through August as we work carefully, testing the soils for contamination as we move along the upper banks.

Once construction begins, you will see:

- Truck traffic
- Noise, especially the beeping of backing up trucks!

Anticipated work hours are 7:00am-5:00pm, Mon-Fri, although this may vary as the project moves forward.

The Portland Parks & Recreation website – www.portlandparks.org is the place to go for accurate and up to date information on the progress of the project. We know that construction is inconvenient, messy and sometimes dangerous. By providing accurate and timely information, we will do our best to let you know what to expect.

Please let me know if you have any questions, Elizabeth Kennedy-Wong, 503-823-5113 or Elizabeth.kennedy-wong@portlandoregon.gov