



South Waterfront Greenway Construction Update September 3, 2013

Greetings!

Construction

Phase 1 work is going well and the construction is currently on schedule. We still expect to conclude heavy construction in December.

During low water, JW Fowler continues to work on the shallow water habitat, which they are sequencing to occur during low tides. At higher elevations, soil and irrigation are being placed, to be ready for planting the riparian habitat later this fall. Below is a photo taken this week, looking south, taken near the Curry St. sheet pile wall:



At left, shallow water habitat and vault wall with willows; at right, wire gabion wall and tall sheet pile wall; at center, new planting bed for native vegetation.

Fencing: At the conclusion of heavy construction, planned for December 2013, the site fencing will remain up until the upland lawns have had a chance to root and get established, estimated to be June of 2014.

Work Hours: Monday – Saturday, 7:00 a.m. to 7:00 p.m.

Contact Us

The Portland Parks & Recreation website at www.portlandparks.org is the place to go for accurate and up-to-date information on the progress of the project. We know that construction is inconvenient, messy and sometimes dangerous. By providing accurate and timely information, we will do our best to let you know what to expect.

Elizabeth Kennedy-Wong

502-823-5113

elizabeth.kennedy-wong@portlandoregon.gov