

Fixing Our Streets Project Update - May 1, 2019

Project Name	Current Stage	Project Funding	Project Manager	Status Summary (Latest)	Contractor	Neighborhood	Construction Start	Construction Finish
ADA Ramps								
Priority Ramps/ADA Transition Plan, CW	Planning	Fixing Our Streets (FOS)	Alexis Gabriel	Controls Group approved assigning this funding to our Ramps By Request Program. There is a backlog of identified projects in this category and the FOS funds will provide an opportunity to clear the backlog.	Maintenance Operations - Self Performed	Citywide	06.07.2019	11.14.2019
Crossing Improvements								
Naito Pkwy Riverfront, SW	Closeout	Fixing Our Streets (FOS)	Gabriel Graff	Project was constructed by PBOT maintenance with substantial completion in November 2017, and completed in February 2018	Maintenance Operations - Self Performed	Downtown	04.03.2017	02.01.2018
122nd at Main, SE/Holgate at 41st	Closeout	Fixing Our Streets (FOS)	Sheila Parrott	Striping completed, project completed.	Maintenance Operations - Self Performed	Mill Park/Creston-Kenilworth	02.26.2018	05.09.2018
Safer & More Efficient Rail Cr	Construction	Fixing Our Streets (FOS)	Willie Rotich	Power supplies units have ben delivered. Installation underway.	On-call contract		10.18.2019	04.11.2020
US 30 Xing Enhance (Linnton), NW	Design	Fixing Our Streets (FOS)	Dan Layden	Traffic Analysis has been performed by PBOT's Traffic Division. Findings can be found in Extended Status Summary Update. Current analysis calls for either a HAWK signal or a full signal but current budget will not cover the cost. Working with ODOT to determine what treatment will be acceptable.	Maintenance Operations - Self Performed	Linnton	10.01.2019	01.02.2020
102nd Ave Crossing Improvements, NE	Design	Fixing Our Streets (FOS)	Christopher Sun	IGA w/ CoMP complete (signed by CoP on 4/3), survey request is out and awaiting results, pilot design on schedule for implementation in June 2019	On-call contract	Maywood Park	05.24.2019	06.14.2019
Glisan St & I-205 Ramp Enhance	Design	Fixing Our Streets (FOS)	Norberto Adre	Construction is ongoing. Concrete poured.	ODOT Contractor performed	Woodland Park	11.29.2018	05.22.2019
Halsey Streetscape: 103rd - 113th, NE	Construction	Fixing Our Streets (FOS), Prosper Portland	Liz Tillstrom	Construction underway. To be substantially complete May 2019.	Wildish Standard Paving Company	Gateway	09.04.2018	06.03.2019
Safer Access to Bus Shelters	Design	Fixing Our Streets (FOS)	Sheila Parrott	60% design being reviewed.	On-call contract	TBD	11.20.2019	02.20.2020
Southwest in Motion Xing Priorities, SW	Planning	Fixing Our Streets (FOS)	Dan Layden	Project currently in final stages of Planning Phase. Will be meeting with planning team within next 30 days for project handoff. Full scoping, and preliminary engineering estimates available and will help to fully inform Design Phase.	On-call contract	TBD	10.27.2020	01.27.2021
Crossing at NE 122nd / Davis	Project Development	Fixing Our Streets (FOS)	Winston Sandino	Will be added to T00646. Project is currently in Planning Phase but is anticipated to move to Design phase within the next 60 days.		Parkrose Heights	2020	2020
St Lighting Infill for Multimo	Substantial Completion	Fixing Our Streets (FOS)	Dan Spoelstra	Working to energize the lights that did not have to be removed.	Signals & Street Lighting Crew - Self Performed		03.05.2018	02.09.2019
Heavy Vehicle								
Marine Dr: Kelly Pt Park to Leadbetter, N	Substantial Completion	Fixing Our Streets (FOS), Heavy Vehicle Use Tax	Norberto Adre	This project was combined with two other HVT projects T00674- N. Marine Dr and T00676- N. Going. All three projects are substantially completed.	Brix Paving Northwest, Inc.	St. Johns	08.27.2018	01.04.2019
Heavy Vehicle - Maintenance								
Going St: Interstate Blvd - I-5 Ramp, N	Substantial Completion	Fixing Our Streets (FOS), Heavy Vehicle Use Tax	Norberto Adre	This project was combined with two other HVT projects T00674- N. Marine Dr and T00675- N. Lombard. All three projects are substantially complete.	Brix Paving Northwest, Inc.	Overlook	09.17.2018	01.04.2019
Lombard St: N Ramsey to 2,500' north, N	Substantial Completion	Heavy Vehicle Use Tax	Norberto Adre	This project was combined with two other HVT projects T00674- N. Marine Dr and T00676- N. Going. All three projects are substantially complete.	Brix Paving Northwest, Inc.	St. Johns	06.19.2018	01.05.2019
Heavy Vehicle - Safety								
Freight Priority Program	Design	Fixing Our Streets (FOS)	Geren Shankar	This classification represents a bundle of 9 small capital projects	Maintenance Operations - Self Performed	Citywide	06.08.2019	10.15.2020
Bridge Column Safety	Construction	Fixing Our Streets (FOS), Heavy Vehicle Use Tax	Christopher Sun	WO# 0282574 drafted, to be delivered based on structures crew availability	Maintenance Operations - Self Performed	Citywide	04.03.2018	07.14.2020
Guard Rail Replacement	Construction	Fixing Our Streets (FOS), Heavy Vehicle Use Tax	Christopher Sun	Project #9 Complete, SW Capitol Hwy & SW Vermont St. Projects are delivered based on crew availability	Maintenance Operations - Self Performed	Citywide	04.03.2018	07.14.2020
MLK: Tillamook to Columbia, NE	Construction	Heavy Vehicle Use Tax	Willie Rotich	Controllers and timing updated. Work is ongoing	On-call contract	Various	08.11.2018	10.24.2020

Greeley Multiuse Path: Going-Interstate, N	Advertise	Heavy Vehicle Use Tax	Nicole Peirce	Project was advertised on 4/1/19. An addendum was issued on 4/12/19. Bids will be opened on 4/16/19. There are additional changes that Engineering did not have time to complete in time for the addendum. Planning to add by contract change order.		Overlook	07.10.2019	01.09.2020
33rd & Marine Dr, NE	Project Development	Fixing Our Streets (FOS)	Winston Sandino	The evaluation for the two alternatives should be completed by the end of April		Sunderland	03.20.2020	06.15.2020
High Crash Corridor								
Sandy at 31st & Glisan at 87th, NE	Advertise	Fixing Our Streets (FOS), General Funds	Sheila Parrott	Project is out to bid.		Hollywood	06.13.2019	09.09.2019
Beaverton Hillsdale Hwy: 30th-39th, SW	Advertise	Fixing Our Streets (FOS)	Sheila Parrott	Project is out to bid.		Bridlemile	06.13.2019	09.09.2019
82nd Ave Crossing Improvements, SE/NE	Planning	Fixing Our Streets (FOS)	Winston Sandino	Met with ODOT to discussed the proposed crossings at 82nd. Need to bring a strong justification for crossing for approval.		TBD	04.23.2020	07.20.2020
122nd Ave Safety Improve, Ph I	Planning		Winston Sandino	The design team is finalizing the potential SOW for the design.			08.26.2020	11.20.2020
Powell St Lighting: I-205-174th, SE	Project Development	Fixing Our Streets (FOS)	Dan Layden	Proposing that the funding be reallocated to other projects given the current HB2017 investment in Outer Powell. For discussion with/decision by Controls Group		TBD	11.30.2020	02.26.2021
ODOT Partnership: match safety grants	Project Development	Fixing Our Streets (FOS)	Steve Szigethy	Still planning on contributing \$50K to ODOT ARTS project at SW Barbur/Capitol.		Various	N/A	N/A
Neighborhood Greenway								
NW 20th Ave Neighborhood Greenway Phase 1: Flanders-Raleigh	Construction	Fixing Our Streets (FOS)	Scott Cohen	Phase 1 has only two elements left: a semi-diverter being built by the 20th LID project and a curb extension for price agreement contracting. Awaiting signed final plans for the curb extension.	On-call contract	Northwest District	05.29.2018	11.01.2019
4M Greenway: 130th-174th, SE	Design	Fixing Our Streets (FOS)	Nicole Peirce	Consultant scope of work was finalized on 4/2/19. Waiting for CDS to get consultant on board for design.		Centennial, Hazelwood	07.27.2020	04.05.2021
Montavilla-Springwater Connector, SE/NE	Design	Fixing Our Streets (FOS)	David Backes	Meeting April 16 with CDS and Emerio to sort out some 60% supplemental comments. Design contract amendment has been routed to PBOT contracts to finish out design phase.		Brentwood-Darlington	11.27.2019	05.21.2020
HOP Greenway: Gateway TC-132nd, NE	Advertise	Fixing Our Streets (FOS)	Nicole Peirce	Final signed plans submitted to Procurement on 4/1/19. Advertised on 4/3/19. Bids will be opened on 4/23/19.		Gateway	07.12.2019	01.13.2020
7th/9th Ave Greenway: Lloyd-Fremont, NE	Planning	Fixing Our Streets (FOS)	Nicole Peirce	Planning is wrapping up final outreach. We will be holding an open house in May. Working with CDS to develop an estimate and a consultant scope of work.		Eliot, Irvington, Sabin, Woodlawn	06.19.2020	12.28.2020
Paving								
Capitol Hwy: Multnomah-Texas, SW	Advertise	Fixing Our Streets (FOS)	Norberto Adre	Contract Approval by City Council scheduled for April 3.		Multnomah	05.16.2019	09.10.2019
Vermont St: Capitol-Oleson, SW	Substantial Completion	Fixing Our Streets (FOS), Transportation System Development Charges (TSDC)	Norberto Adre	April 4th, is the ribbon cutting ceremony. Still working on minor repairs.	R&R General Contractors, Inc	Hillsdale, Maplewood, Multnomah	07.30.2018	11.27.2018
Denver Ave: Lombard St - Watts St, N	Construction	Fixing Our Streets (FOS)	Geren Shankar	Preconstruction Meeting to be scheduled with Brix Paving (Contractor) - Once construction schedule is outlines, will inform the community of the upcoming project.	Brix Paving Northwest, Inc.	Kenton	05.03.2019	08.27.2019
Foster Rd: 50th Ave - 92nd Ave, SE	Construction	Federal, Fixing Our Streets (FOS), Prosper Portland, System Development Charges (SDC)	Rich Newlands	Rich Newlands 03/26/2019 - Construction is substantially complete, except for final paving and striping	Wildish Standard Paving Company Maintenance Operations - Self Performed	Creston-Kenilworth, Foster-Powell, Mt. Scott-Arleta	06.18.2018	04.12.2019
Basic Rd Repair (Citywide)	Construction	Fixing Our Streets (FOS)	Peter Wojcicki	50 additional projects will be completed by July 2019		Citywide	07.15.2016	04.20.2020
Williams: Stanton to Cook, N	Advertise	Fixing Our Streets (FOS)	Norberto Adre	Project has gone to bid.		Eliot	08.30.2019	01.18.2020
136th: Foster - Division, SE	Design	Fixing Our Streets (FOS)	Timur Ender	Pre-60% meeting scheduled with consultant. Project may have some scope changes at 60% to keep us in budget. We may need to deliver project on a phased approach (FOS paving first, sidewalks later)		Powelhurst-Gilbert	04.18.2020	11.09.2020

Naito Pkwy: Harrison - Jefferson, SW	Design	Fixing Our Streets (FOS), Oregon Department of Transportation (ODOT), System Development Charges (SDC)	Norberto Adre	Performing final review of PS&E, waiting for BES and PWB comments. Discussing ROW dedications and easement with Portland Park & Recreation and PWB.		Downtown	09.19.2019	09.02.2020
4th Ave: Lincoln - Burnside, SW	Design	Fixing Our Streets (FOS)	Gabriel Graff	Held mtg with Kittelson and project team to develop Task Order for design. Survey underway. TriMet would like bus lane in southern section - coordination underway.		Downtown	03.19.2020	03.04.2021
42nd Ave & Wisteria Dr, NE	Design	Fixing Our Streets (FOS)	Norberto Adre	Project re-scoped due the comments from Beaumont-Wilshire Neighborhood Association (BWNA). HDR is the Street Design Consultant. We met with HDR and discussed the scope of work and design completion date.		Beaumont-Wilshire	11.06.2019	04.08.2020
Alberta St: 15th - 30th, NE	Design	Fixing Our Streets (FOS)	Norberto Adre	Norberto Adre 03/28/2019 - Change Order Processed.		Vernon	04.03.2020	10.22.2020
50th Ave: Division-Hawthorne, SE	Closeout Warranty	Fixing Our Streets (FOS)	Norberto Adre	Finishing Close-out documents	Just Bucket Excavating, Inc.	Mt. Tabor, Richmond, South Tabor	03.19.2018	10.08.2018
Main: 1st - 2nd, SW		Fixing Our Streets (FOS)	Norberto Adre	Project is in the warranty phase.		Downtown		
Pedestrian Improvements								
MLK Jr Blvd at Graham St, NE	Design	Fixing Our Streets (FOS), General Funds, Marijuana Tax	Sheila Parrott	Plans being revised to reflect removal of CREEC instigated curb ramp replacements.		Eliot, King	05.20.2019	08.14.2019
MLK Jr Blvd at Failing St, NE	Design	Fixing Our Streets (FOS), General Funds, Marijuana Tax	Sheila Parrott	Plans being revised to reflect removal of CREEC instigated corner ramp replacements.		Eliot, King	05.20.2019	08.14.2019
MLK Jr Blvd at Sumner St, NE	Design	Fixing Our Streets (FOS), General Funds, Marijuana Tax	Sheila Parrott	Plans being revised to reflect the removal of CREEC instigated corner ramp replacements.		Eliot, King	05.20.2019	08.14.2019
Protected Bike Lanes								
Southwest in Motion Bike Lanes, SW	Planning	Fixing Our Streets (FOS)	Liz Rickles	Potential to stripe 45th bike lane separate from MO November 2019 paving work because November is so late in year/high likelihood of paving to be bumped to 2020. Outreach to houses impacted by parking removal to begin soon.		Southwest	05.01.2020	05.08.2020
Central City Multi-Modal Safety Projects	Planning	Federal, Fixing Our Streets (FOS)	Gabriel Graff	Work order for SW Madison bus lane finalized. MO to deliver late May. Working with TriMet and Comms on media and outreach. Traffic analysis for Burnside looks good with east side curb extension removal. Still waiting on draft IGAs from TriMet for fund transfer, ETC funds.			03.06.2020	08.25.2020
Safe Routes to School								
Grant/Jefferson HS - SRTS	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Wilson HS - SRTS, SW	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Madison/Jefferson HS - SRTS, NE	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Roosevelt/Jefferson HS -SRTS	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Franklin HS - SRTS	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Reynolds HS - SRTS, SW	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Cleveland HS - SRTS	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Centennial HS - SRTS, SE	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Parkrose HS - SRTS, NE	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
David Douglas SRTS 130th Ave: Division-Stark, SE	Design and/or Construction	Fixing Our Streets (FOS)	Sheila Parrott	No change - Parent Project with active sub- projects				
Lincoln HS - SRTS, SW	Design	Fixing Our Streets (FOS)	Sheila Parrott	Sheila Parrott 04/11/2019 - Work order for floating sidewalk on SW 45th between SW Julia Ct and the SW Pedestrian Trail designed and approved. Field visit 4/15 with MO to discuss construction details.				
174th Avenue at Alder St, SE	Design	Fixing Our Streets (FOS)	Sheila Parrott	This project will be completed under project T00763 SE 174th, between SE Stark & SE Main.			10.18.2019	01.17.2020

Spring Garden: 20th to Taylors Ferry, SW	Design	Fixing Our Streets (FOS)	Sheila Parrott	Plans completed and signed. Waiting for Price Agreement contractor to complete bid documents. Anticipate NTP later this month.			05.14.2019	06.25.2019
Stark: 16th-18th, SE	Design	Fixing Our Streets (FOS)	Sheila Parrott	Plans completed and signed. Waiting for traffic control plan submittal and developing final task order for Price Agreement contractor. Expect to have NTP later this month.				
Shattuck: Windsor Ct to BHH, SW	Design	Fixing Our Streets (FOS)	Sheila Parrott	Plans completed and signed. Waiting for Price Agreement contractor to complete bid documents. Anticipate NTP later this month.				
Safer Shoulders								
Safer Shoulders (BES Partnership)	Design	Fixing Our Streets (FOS)	Rich Newlands	Design on hold - working to address survey availability issues		Arnold Creek, Bridlemile	12.10.2019	03.09.2020
Safety								
Division St: 82nd-174th, SE	Design	Fixing Our Streets (FOS)	Liz Tillstrom	Revised 60% PS&E to be submitted to PBOT on 5/22/19. Final plans scheduled for September 2019. CM/GC being explored to address construction coordination needs across multiple projects (PBOT, TriMet, ODOT).		Various	01.23.2020	02.23.2021
Sidewalk Infill								
148th Ave: Halsey - Glisan, NE	Advertise	Fixing Our Streets (FOS)	Winston Sandino	The lowest bidder was Interlaken Inc and it was 4% below our engineer's estimate (EE). Letter of intent to award was issued.	Interlaken, Inc	Hazelwood	05.17.2019	11.06.2019
Flavel Street: 84th - 92nd, SE	Warranty	Fixing Our Streets (FOS)	Winston Sandino	Project Complete	Raimore Construction	Lents	03.07.2018	05.30.2018
102nd Ave: Sandy - I 84, NE	Warranty	Fixing Our Streets (FOS)	Winston Sandino	Project Complete	Raimore Construction	Parkrose	03.07.2018	05.30.2018
112th Ave: Market - Powell, SE	Warranty	Fixing Our Streets (FOS)	Winston Sandino	Project Complete	Raimore Construction	Mill Park	03.07.2018	05.30.2018
Capitol Hwy: Multnomah Village - West Portland, SW	Design	Bureau of Environmental Services (BES), Fixing Our Streets (FOS)	Steve Szigethy	Steve Szigethy 04/15/2019 - 90% plans are likely to be delayed a few weeks past 5/9/19 deadline mainly (but not entirely) due to supplemental survey delays. Carollo provided 3rd draft of CM/GC docs on 4/12 - hopefully these are "the ones" and we can post RFP in May. ROW outreach to begin in June.		Crestwood, Multnomah	11.13.2019	11.24.2020