



Fixing Our Streets Project Status Dashboard - December 30, 2019

PROJECT BUNDLES								
BUNDLE DESCRIPTION	TOTAL NUMBER OF PROJECTS	NUMBER OF PROJECTS COMPLETED	NUMBER OF PROJECTS IN CONSTRUCTION	PROJECTS GOING TO CONSTRUCTION WITHIN 90 DAYS	PROJECTS GOING TO CONSTRUCTION 90+ DAYS	NOTES		
ADA Priority Ramps	27	17	0	10	0			
Freight Priority Projects	8	5	0	0	3	1 project folded into a larger capital project		
Safe Routes To Schools (Sub-Category: High School Clusters)	79	53	0	15	12	This number does not reflect other individual (large scale) SRTS projects. They are identified by project number below		
Guardrails	~50'	37	0	2	11	Guardrails are opportunistic installations. Will build until funding expires.		
Bridge Column Attenuators	24	24	0	0	0			
Base Repair	~400	370	0	TBD	TBD	Additional projects identified according to available funding. Reconciliation of spending in progress		
PROJECT CATEGORIES - BY								
T00897	MLK Jr Blvd at Sumner St, NE		Sheila Parrott	10.08.2019	12.31.2019	Pedestrian safety improvements including modified median island, three curb corner replacements and crosswalk markings.	Complete	Pedestrian Improvements
T00898	MLK Jr Blvd at Graham St, NE		Sheila Parrott	10.08.2019	12.31.2019	Pedestrian safety improvements including a median island modification, curb ramp replacements and one tree removal.	Complete	Pedestrian Improvements
T00626	Crossing at NE 122nd / Davis		Winston Sandino	TBD		Crossing improvements at intersection of NE 122nd and Davis. Combined with T00646	This project will be combined with the 122nd Safety Improvements phase I. At 30% design.	Crossing Improvements
T00635	Safer Access to Bus Shelters		Sheila Parrott	05.12.2020	08.06.2020	Pedestrian crossing improvements - medians, curb ramps & RFBs	Plans at 100% design. Project going to bid within 30 days.	Crossing Improvements

T00637	Southwest in Motion Xing Priorities, SW	Lisa Patterson	12.01.2019	04.01.2019	Phase I - Two projects completed; two projects are ready for work orders submitted to MO for construction. Phase II - 30% - Civil Design is working on analysis of curb ramp designs and Signals & Streetlighting for lighting changes	Crossing Improvements
T00885	52nd at Killingsworth, NE	Sheila Parrott	11.19.2019	01.06.2020	Curb extension (or floating island) and larger median. 95% Design.	Crossing Improvements
T00643	US 30 Xing Enhance (Linnton), NW	Dan Layden			Oversight Committee Action - Cancel and Reallocate Funding	Crossing Improvements
Primary Attribute: Heavy Vehicle Maintenance						
T00674	Marine Dr: Kelly Pt Park to Leadbetter, N	Norberto Adre	08.27.2018	01.04.2019	3 inch grind and overlay paving of N Marine Dr starting at Kelly Point Park and extending to Leadbetter Rd, as well as upgraded ADA ramps for all curbs within the paving area.	Heavy Vehicle Maintenance
T00617	N Columbia Boulevard (Interstate to 13th)	Winston Sandino			Paving and corner ramp construction	Heavy Vehicle Maintenance
T00386	N Burgard Rd (Terminal to Columbia Road)	Winston Sandino	02.03.17	06.06.19	This project will widen the existing roadway and include two 12-foot travel lanes, one 14-foot left turn lane with two left turn pockets on to accommodate truck turning movements onto northbound N Time Oil Rd and into the NW Container Services site. Combined with (federal) Burgard/Time Oil Road project	Heavy Vehicle Maintenance
T00675	N Lombard Street (Ramsey to 2500' North)	Norberto Adre	06.19.2018	01.04.2019	3 inch grind and overlay paving of N Marine Dr starting at Kelly Point Park and extending to Leadbetter Rd, as well as upgraded ADA ramps for all curbs within the paving area.	Heavy Vehicle Maintenance
T00676	Going St: Interstate Blvd - I-5 Ramp, N	Norberto Adre	09.17.2018	01.04.2019	Pavement repair, grind & overlay, and ADA ramp improvements along N Going from interstate to 500' east	Heavy Vehicle Maintenance
Primary Attribute: Heavy Vehicle Safety						
T00459	Columbia Blvd ITS N/NE	Willie Rotich			The project will construct and implement Infrastructure Technology Services (ITS) infrastructure along N/NE Columbia Boulevard. The project will install equipment and integrate these devices with the City's, ODOT's, and Tri-Met's Transportation	Heavy Vehicle Safety
T00692	Guard Rail Replacement	Christopher Sun	04.03.2018	07.14.2020		Heavy Vehicle Safety
T00716	Bridge Column Safety	Christopher Sun	04.03.2018	07.14.2020	Opportunistic installation by Maintenance Operations. 24 locations total. Installation is a winter/rainy season activity.	Heavy Vehicle Safety

T00774	Freight Priority Program		Geren Shankar	04.1.2019	02.20.2020	Freight improvements, including traffic calming, pavement markings, and signage. Addition of bicycle-only signal, improving bus operations. Addition of two floating transit islands. Striping, pavement markings. Protected bicycle lane.	8 total projects: 5 completed ; 3 in design/budget review/viability assessment	Heavy Vehicle Safety
T00746	33rd & Marine Dr, NE		Winston Sandino	03.20.2020	06.15.2020	Freight improvements.	The two proposed alternatives were revised including cost estimates and were submitted for review. The signal options was the preferred option. Waiting for comments from our review team. No funding for construction. Planning and scoping phases Complete .	Heavy Vehicle Safety
Primary Attribute: High Crash Corridor								
T00561	SW Beaverton-Hillsdale Hwy: crossing improvements		Sheila Parrott	07.13.2019	09.09.2019	Crossing improvements	Construction. Combined with T00568 and T00570.	High Crash Corridor
T00568	Sandy at 31st & Glisan at 87th, NE		Sheila Parrott	07.13.2019	09.09.2019	RFBs, ADA compliant curb ramps & streetlighting	Construction. Combined with T00561 and T00570	High Crash Corridor
T00570	Beaverton Hillsdale Hwy: 30th-39th, SW		Sheila Parrott	07.13.2019	09.09.2019	Buffered bike/ped space, median island and RFBs at 35th	Construction. Combined with T00561 and T00568	High Crash Corridor
T00624	82nd Ave Crossing Improvements, SE/NE		Winston Sandino	04.23.2020	07.20.2020		ODOT Region 1 has agreed upon two crossings. Official approval from ODOT HQ (Salem) has been requested. Working with ODOT officials to accelerate review and acceptance.	High Crash Corridor
T00633	SE Powell Blvd: Improve Street Lighting I-205 to the City limits		Dan Layden				Oversight Committee Action - Cancel and Reallocate Funding	Crossing Improvements
T00648	ODOT Partnership: match safety grants		Steve Szigethy				Current Allocations: Capitol Hwy: Huber to Taylors Ferry, SW - \$55,144; Powell & 130th, SE - \$47,000; 108th & Sandy - \$100,000	High Crash Corridor
Primary Attribute: Neighborhood Greenway								
T00632	Montavilla-Springwater Connector, SE/NE		David Backes	03.01.2020	08.01.2020	Project will connect the Springwater Corridor Trail to the existing 70s and 80s Greenways. Trail connections will be built at 77th and 87th, and a new multi-use path will be constructed through Flavel Park.	In Procurement. Construction to begin in March/April 2020	Neighborhood Greenway
T00644	4M Greenway: 130th-174th, SE		Nicole Peirce	07.27.2020	04.05.2021	Fixing Our Streets - Neighborhood Greenways - 4M Greenway: 130th-147th, SE	30% plans being circulated on 12/2/19. Will review budget after receipt of 30% plans. Planning to construct Phase 1 (speed bumps) in March/April 2020.	Neighborhood Greenway
T00645	NW 20th Ave Neighborhood Greenway Phase 1: Flanders-Raleigh		Scott Cohen	05.29.2018	11.01.2019	Fixing Our Streets - Neighborhood Greenways 20th Bike: Jefferson-Raleigh, NW	Phase I - Complete; Phase II - Work orders approved. Construction on remaining requests being performed by MO. Weather dependent	Neighborhood Greenway

	T00623	NE 7th/9th from Lloyd to Woodlawn Neighborhood		Nicole Peirce	07.13.2020	01.20.2021		Design consultant has been selected and design has begun. Early work packages are planned for early Spring 2020	Neighborhood Greenway
	T00647	HOP Greenway: Gateway TC-132nd, NE		Nicole Peirce	09.15.2019	02.15.2020	Neighborhood greenway treatments (speed bumps, sharrows, wayfinding) and/or bike lanes on NE Holladay, Oregon and Pacific Streets	Construction	Neighborhood Greenway
Primary Attribute: Paving									
	T00456	Halsey Streetscape: 103rd - 113th, NE		Liz Tillstrom	09.04.2018	06.28.2019	This project will include a 3 inch grind and overlay paving of NE Halsey between 102nd Avenue and Weidler, as well as upgraded ADA ramps for all curbs within the paving area. This Fixing Our Streets paving project has been combined with the Halsey-Weidler Streetscape Project	Complete	Paving
	T00588	Vermont St: Capitol-Oleson, SW		Norberto Adre	07.30.2018	11.27.2018	Addresses issues of pavement maintenance, SW Vermont from SW 30th Ave to the Portland city limit near SW 65th Ave was repaved. Any ramps that were not up to current ADA standards were upgraded	Complete	Paving
	T00590	50th Ave: Division-Hawthorne, SE		Norberto Adre	03.19.2018	10.08.2018	In order to address current pavement maintenance needs, SE 50th Avenue was repaved from SE Division to SE Hawthorne. All corners that did not meet ADA standards were updated	Complete	Paving
	T00592	Main: 1st - 2nd, SW		Norberto Adre			Rebuild the pavement on SW Main St from the intersection with First Avenue to the intersection at Second Ave	Complete	Paving
	T00586	Capitol Hwy: Multnomah-Texas, SW		Norberto Adre	08.01.19	12.31.19	The project will rehabilitate the street of SW Capitol Highway from Multnomah Blvd. to SW Texas St. Work also includes installing sidewalk, upgrading corner ramps to meet ADA guidelines, and adding new pedestrian crossings.	Construction Paused - The decision was made to ensure that businesses were able to be fully operational during the holiday shopping season. Work will resume in February 2020.	Paving
	T00583	Denver Ave: Lombard St - Watts St, N		Geren Shankar	09.03.19	11.15.19	Pavement Rehabilitation includes grinding, overlay, base repair, ADA Ramps, Crossing improvement and new striping for Bicycles	Complete	Protected Bike Lanes

	TX0010	Base Repair (Citywide)		Linda Goheen	ongoing	ongoing	Base repair projects are reserved for streets that are in poor or very poor condition. They address those portions of the street that have failed from top to bottom. The goal of these base repair projects is to prevent the structural failure from spreading to other parts of the street.	370 Base Repair projects completed to date	Paving
	T00594	42nd Ave & Wisteria Dr, NE		Norberto Adre	03.01.2020	08.01.2020	This project will include a 3 inch grind and overlay paving of NE 42nd Ave from Brazee St to Wistaria St, and NE Wistaria St from 42nd Ave to Caesar Chavez Blvd, as well as upgraded ADA ramps for all curbs within the paving area. Added to T00584 as a change order	Construction delayed to Spring 2020. Will be delivered through JOC - Job Order Contracting construction procurement mechanism	Paving
	T00584	Williams: Stanton to Cook, N		Norberto Adre / Geren Shankar / Briana Orr	09.30.19	12.31.19	FOS Pavement rehabilitation Project	Complete	Paving
	T00585	4th Ave: Lincoln - Burnside, SW		Gabriel Graff	03.19.2020	03.04.2021	This project will reconstruct and repave SW 4th Avenue from SW Lincoln to SW Ankeny. A left-running protected bikeway and new signalized pedestrian crossings will be installed and ADA corner ramps will be upgraded.	NTP issued and kickoff meeting held. First design work session will occur in January. Open House scheduled for February. Team evaluating options to accelerate components of project.	Paving
	T00589	136th: Foster - Division, SE		Timur Ender	04.18.2020	11.09.2020	Sidewalk infill, paving, and bicycle facilities on SE 136th between Division to Foster	Final plans provided. Project will go to Procurement by January 31, 2020	Paving
	T00591	Naito Pkwy: Harrison - Jefferson, SW		Norberto Adre / Gabriel Graff	02.19.2020	02.04.2021	Street Improvement includes street reconstruction, grinding, overlay, two-way separated bike path, ADA Ramps, crossing improvement, signals and streelighting, drainage improvement	60% plans have been submitted. Working to resolve scheduling conflict with major PWB work planned.	Paving
	T00382	Foster Rd: 50th Ave - 92nd Ave, SE		Dan Layden	06.18.2018	06.17.2019	Safety and Streetscape Improvements	Complete	Safety
	T00593	Alberta St: 15th - 30th, NE		Lisa Patterson	04.03.2020	10.22.2020	This project will reconstruct and repave SW 4th Avenue from SW Lincoln to SW Ankeny. A left-running protected bikeway and new signalized pedestrian crossings will be installed and ADA corner ramps will be upgraded.	CD& CM performed an ADA curb ramp prioritization analysis to reduce confirm scope and budget. HDR has packaged curb ramp design into four smaller packages to expedite schedule. First final PS&E package expected mid-February 2020.	Paving

Primary Attribute: Protected Bike Lanes								
T00636	Southwest in Motion Bike Lanes, SW		Liz Rickles	08.01.2019	06.30.2020	Bikelanes on 35th and 45th Avenues in SW Portland	Phase I: SW 45th bike lane project complete. Construction of bike lanes on SW 35th has been delayed until the summer 2021 construction season due to a BES Boones Ferry Bridge project that will divert considerable traffic onto 35th in summer 2020 for 7 months. Overlapping construction of these two projects was discouraged by our traffic engineer.	Protected Bike Lanes
T00414	Central City Multi-Modal Safety Projects		Gabriel Graff	03.06.2020	08.25.2020	This project will identify and implement specific projects in Central City to improve bicycle and pedestrian safety and encourage greater use of active transportation and transit in the downtown core. The project is funded through Regional Flexible Funds.	Everett Bus Lane Install Complete. Burnside Bus Lane Install Complete. Construction - Coordinating MO projects. Six projects will be in construction between Fall 2019 and Summer 2020. IGA with Metro for funding SE Hawthorne, MLK/Grand and NW Broadway passed Council on 12/11. Design underway on all of the above.	Protected Bike Lanes
Primary Attribute: Safe Routes to School								
T00600	David Douglas SRTS SE SE Bush between SE 105th and SE 112th		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
	Holgate Blvd: 112th-117th, SE					sidewalk infill	In Design	
						Construct sidewalk, fill gaps on SE Holgate between 112th & 117th	In Design (JOC will construct)	Safe Routes to School
T00701	Franklin HS - SRTS SE Holgate at SE 65th SE Steele between 89th and 91st		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc Curb ramp and crosswalks Construct sidewalk	Various Stages (Design to Const) Complete Complete	Safe Routes to School Safe Routes to School Safe Routes to School
	SE Harold at 101st					Update crosswalk, reduce speed	Complete	Safe Routes to School
	Springwater Corridor at SE 92nd Ave					Upgrade existing median, signing and striping	Complete	Safe Routes to School
	SEHarold at 104th					Change speed limit, change crosswalks	Complete	
	Steele St: 92nd - I-205 path, SE					Sidewalk infill	In Design	Safe Routes to School
	SE Duke at SE 74th					Median islands, marked crosswalks	In Design	
	92nd at Crystal Springs Blvd, SE					Median island and ADA compliant curb ramps on SE 92nd at Crystal Springs Blvd	In Design	Safe Routes to School
T00628	Wilson HS - SRTS, SW SW Capitol Hwy at SW Huber		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc Hi visibility markings	Various Stages (Design to Const.) Complete	Safe Routes to School Safe Routes to School
	SW Capitol Hwy at SW Pomona					Update crosswalk to high visibility	Complete	Safe Routes to School
	Spring Garden: 20th - Taylors Ferry, SW			05.14.2019	06.25.2019	Speed cushions on SW Spring Garden between 20th and Taylors Ferry	Complete	Safe Routes to School
	17th: Spring Garden to Taylors Ferry, SW					Speed bumps on SW 17th between Spring Garden and Taylors Ferry	Complete	Safe Routes to School
	Huber at 40th, SW					Speed cushions on SW Huber	Complete	Safe Routes to School
	SW Capitol Hwy at Dickenson					Median Island	Pre-Construction	

		SW 35th Ave between SW Huber and SW Stephenson					Construct sidewalks, fill gaps		
		Carson: 17th - 14th, SW					Sidewalk infill on SW Carson between 17th & 14th	In Design	Safe Routes to School
T00702		Roosevelt/Jefferson HS -SRTS NE MLK Jr. Blvd at NE Buffalo		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const.)	Safe Routes to School
							Crossing improvements	Complete	Safe Routes to School
		N Interstate at N Dekum N Fiske at N Willis					Upgrade crosswalk to high visibility	Complete	Safe Routes to School
							Crosswalk markings and signage	Complete	Safe Routes to School
		Willis Blvd at Courtenay, N (Safety)					Three speed bumps on N Willis between Hodge and Druid	Complete	Safe Routes to School
T00703		Grant/Jefferson HS - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const.)	Safe Routes to School
		NE Fremont at NE 33rd					Update crosswalk	Complete	Safe Routes to School
		NE Killingworth at NE 9th					Median islands, marked crosswalks	Complete	Safe Routes to School
		N Mississippi at N Beech					Posts, curbs and paint	Complete	Safe Routes to School
		Fremont: Albina - Gatenbein, N					Speed cushions on N Fremont between Albina and Gantenbein	Complete	Safe Routes to School
T00704		Cleveland HS - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		SE 72nd at SE Crystal Springs					Ramps, crosswalk markings	Complete	Safe Routes to School
		SE Division & 26th					Update crosswalk to high visibility	Complete	Safe Routes to School
		SE 16th & Belmont					Upgrade signs and markings	Complete	Safe Routes to School
		SE 45th at Evergreen					Curb extensions	Complete	Safe Routes to School
		Pine at 20th, SE					Crossing improvements at SE Pine & 20th to include curb extensions and marked crosswalks.	Construction	Safe Routes to School
		Henry at 46th, SE					Pedestrian crossing improvements at SE 46th & Henry.	Complete	Safe Routes to School
		Stark: 16th-18th, SE 33rd Place & Holgate					Speed tables on SE Stark between 16th & 18th.	Construction	Safe Routes to School
							RFB with bike buttons	In Design	Safe Routes to School
		Knapp at 52nd, SE 29th & Holgate					Median Island, curb ramps, sidewalk infill	In Design	Safe Routes to School
							Median Island and crosswalks	In Design	Safe Routes to School
		Holgate at 29th, SE					Median island, ADA curb ramps and marked crosswalk on SE Holgate at 29th.	In Design	Safe Routes to School
T00705		Madison/Jefferson HS - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const.)	Safe Routes to School
		SE 92nd at SE Hawthorne SE 92nd between SE Clinton and SE Brooklyn					Ramps, crosswalks and signage	Complete	Safe Routes to School
							Retaining wall and sidewalk infill	Design	Safe Routes to School
		SE 92nd and SE Lincoln					Medians and marked crosswalks	Design	Safe Routes to School
		SE Stark at SE 86th NE 52nd & Killingsworth					RFB	Design	Safe Routes to School
								Design	Safe Routes to School
T00706		Lincoln High School - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		NW Lovejoy at NW 20th					Mark crosswalk and ped signs	Complete	Safe Routes to School
		NW 18th at NW Marshall					Mark crosswalk	Complete	Safe Routes to School
		NW 19th at NW Marshall					Mark crosswalk and ped signs	Complete	Safe Routes to School
		SW 45th and Julia					Pedestrian signage	Complete	Safe Routes to School

		Shattuck: Windsor Ct to BHH, SW					Speed cushions on SW Shattuck between Windsor Ct and BH Hwy	Complete	Safe Routes to School
		25th at Quimby, NW					ADA compliant curb ramps, marked crosswalk and pedestrian signage	Complete	Safe Routes to School
		47th: Hamilton to Julia, SW					Speed bumps on SW 47th between Hamilton and Julia	Complete	Safe Routes to School
		45th: BHH to Hamilton, SE					Speedbumps	Complete	Safe Routes to School
		SW 45th Ave between SW Julia Ct and SW Pedestrian Trail					Concrete floating sidewalk	Complete	Safe Routes to School
		SW Hamilton at SW Shattuck					Replace speed bumps, add speed cushions	Complete	Safe Routes to School
		NW Miller at NW Spencer					Median, crosswalk and signage	Complete	Safe Routes to School
		NW 23rd at NW Quimby					Curb extensions, crosswalks, signage	Complete	Safe Routes to School
		NW Thurman at NW 16th					Curb extension, crosswalk and signage	Complete	Safe Routes to School
		Pedestrian Trail connecting W end to NW Pettygrove to NW Cornell Rd					Posts and paint	Complete	Safe Routes to School
		SW 48th Ave and 47th Dr					Tuff curb and wand ped path	Complete	Safe Routes to School
		NW Miller Road at NW Miller Dr					Median Island	In Design	Safe Routes to School
	T00708	Centennial HS - SRTS, SE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		174th and Lafayette SE					Safe Routes to School	Pre-Construction	Safe Routes to School
	T00709	Parkrose HS - SRTS, NE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		NE Fremont at NE 141st					Mark crosswalk, remove parking	Complete	Safe Routes to School
		NE Fremont at NE 131st Place					Floating island, curb	Complete	Safe Routes to School
		NE 119th, between NE Fremont and Parkrose MS property					Narrow street	Complete	Safe Routes to School
		NE San Rafael at NE 132nd					Add crosswalk markings	Complete	Safe Routes to School
		NE 122nd at NE Shaver					Update crosswalk to high visibility	Complete	Safe Routes to School
		NE 131st at NE Failing					Mark crosswalk, signage	Complete	Safe Routes to School
		NE Shaver at 131st Place					Post, paint curb extension and crossing	Complete	Safe Routes to School
		NE Prescott, between 115th and 121st Pl					Evaluating stormwater solutions	Scoping	
		NE 122nd at I-84 Underpass					Lighting	Design	
	T00707	Reynolds HS - SRTS, SE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		E Burnside at NE 148th					Update crosswalk to high visibility	Complete	Safe Routes to School
		SE 169th at SE Taylor, SE 168th					Mark crosswalk and signage	Complete	Safe Routes to School
		San Rafael at 144th, NE					Corners, mark crosswalk	In Design	Safe Routes to School
		NE 148th at NE Sacramento					Road diet	In Design	
		Alder at ES Access, SE					Determining feasibility of	In Design	Safe Routes to School
Primary Attribute: Safety									
	T00629	Division St: 82nd-174th, SE		Liz Tillstrom	01.23.2020	02.23.2021	Outer Division Multimodal Project - Vision Zero project	Consultant working to complete 90% PS&E Deliverable delayed due to scope refinement and coordination with Trimet's Division Transit Project. Procurement to advance alternative contracting method,	Safety
Primary Attribute: Sidewalk Infill									
	T00597	SE 112th Ave: Market - Powell		Winston Sandino			Closed critical gaps in sidewalks along SE Flavel Street, NE 102nd Avenue and SE 112th Avenue and add 16 new ADA-compliant curb ramps. By closing the gaps between existing sidewalks, the project created a full 2.25 miles of streets in East Portland with complete sidewalks on both sides on the street	Complete	Sidewalk Infill

		NE 102nd: Sandy to I-84	Winston Sandino				Closed critical gaps in sidewalks along SE Flavel Street, NE 102nd Avenue and SE 112th Avenue and add 16 new ADA-compliant curb ramps. By closing the gaps between existing sidewalks, the project created a full 2.25 miles of streets in East Portland with complete sidewalks on both sides on the street	Complete	Sidewalk Infill
		SE Flavel Street: 84th - 92nd	Winston Sandino				Closed critical gaps in sidewalks along SE Flavel Street, NE 102nd Avenue and SE 112th Avenue and add 16 new ADA-compliant curb	Complete	Sidewalk Infill
	T00596	148th Ave: Halsey - Glisan, NE	Winston Sandino	05.17.2019		12.21.2019	Constructing sidewalk on the east side of NE 148th from NE Halsey Street to NE Glisan.	Complete	Sidewalk Infill
	T00595	Capitol Hwy: Multnomah Village - West Portland, SW	Steve Szigethy	12.15.2019		06.01.2021	New sidewalk and bike lane on east side, new multi-use path on west side, stormwater improvements, on SW Capitol Hwy: Garden Home Rd to Taylors Ferry Rd	Project team is reviewing a number of CM/GC pre-construction submittals and discussing them at a series of 7 workshops over the next 2 months. A large pre-construction open house will be held 1/30/20. Due to delays in PGE pole relocation, the CM/GC is looking to start the project with in-roadway pipe work, as well as tree cutting. Tree cutting is anticipated to begin in February as part of an Early Work Package. Major construction work is anticipated to begin in April 2020 and last through August 2021.	Sidewalk Infill
Primary Attribute: Safer Shoulders/Ditch Maintenance									
	T00620	BES Partnership - Safer Shoulders	Lisa Patterson	12.19.2019		03.09.2020	Pilots new Safer Shoulder design for pedestrian facilities on SW Stephenson and SW Hamilton	Phase I: Speed bumps have been constructed. Phase II: Portland Fire & Rescue will not allow speed bumps on SW Arnold until after the Boones Ferry Road culvert project is completed and detour has ended.	Shoulders Maintenance