



Mayor Charlie Hales
David G. Shaff, Administrator

1120 SW 5th Avenue, Room 600
Portland, Oregon 97204-1926
Information: 503-823-7404
www.portlandoregon.gov/water



An Equal Opportunity Employer

February 20, 2013

To: File
Regarding: P700

DWP 2/20/13

The P700 Fire Hydrant Assembly was revised today to make the following minor amendments:

1. Remove the sidewalk plug (between the curb and concrete pad) and replace it with Note 4, which states "Extend concrete pad to curb or sidewalk when the distance between the concrete pad and the curb or sidewalk is 1' or less".
2. Replace the words "Geotextile fabric" with "subgrade geotextile".
3. Replace the words "1"-0 or 3/4"-0 aggregate" with "1"-0 or 3/4"-0 class B backfill".
4. Remove some of the gravel patterning from around the joint where the hydrant assembly joins the pipe.