



Fixing Our Streets Project Status Dashboard - October 31, 2019

PROJECT BUNDLES								
BUNDLE DESCRIPTION	TOTAL NUMBER OF PROJECTS	NUMBER OF PROJECTS COMPLETED	NUMBER OF PROJECTS IN CONSTRUCTION	PROJECTS GOING TO CONSTRUCTION WITHIN 90 DAYS	PROJECTS GOING TO CONSTRUCTION 90+ DAYS	NOTES		
ADA Priority Ramps	27	14	3	10	0			
Freight Priority Projects	8	4	0	0	0			
Safe Routes To Schools	82	40	8	18	16	Note: 10 High School Clusters		
Guardrails	19	17	0	2	0			
Bridge Column Attenuators	24	24	0	0	0			
Base Repair	~400	372	0	TBD	TBD	Additional projects identified according to available funding. Reconciliation of spending in progress		
PROJECT CATEGORIES - BY								
T00897	MLK Jr Blvd at Sumner St, NE	Crossing Improvements not on list	Sheila Parrott	10.08.2019	12.31.2019	Pedestrian safety improvements including modified median island, three curb corner replacements and crosswalk markings.	Construction	Pedestrian Improvements
T00898	MLK Jr Blvd at Graham St, NE	Crossing Improvements not on list	Sheila Parrott	10.08.2019	12.31.2019	Pedestrian safety improvements including a median island modification, curb ramp replacements and one tree removal.	Construction	Pedestrian Improvements
T00626	Crossing at NE 122nd / Davis	Crossing Improvements	Winston Sandino	TBD		Crossing improvements at intersection of NE 122nd and Davis. Combined with T00646	Illumination work has started. Striping phase at 30% Design	Crossing Improvements
T00635	Safer Access to Bus Shelters	Crossing Improvements	Sheila Parrott	05.12.2020	08.06.2020	Pedestrian crossing improvements - medians, curb ramps & RFBs	Reverted to 95% design to account for incorporation of full signal. Plans will be re-worked and schedule adjusted.	Crossing Improvements

	T00637	Southwest in Motion Xing Priorities, SW	Crossing Improvements	Dan Layden	12.01.2019	04.01.2019	Phase I - work orders submitted to MO for construction. Phase II - 30% - Civil Design is working on curb ramp designs and Signals & Streetlighting for lighting changes	Crossing Improvements
	T00885	52nd at Killingsworth, NE	Crossing Improvements not on list	Sheila Parrott	11.19.2019	01.06.2020	Curb extension (or floating island) and larger median. 60% Design. First utility notification has gone out.	Crossing Improvements
	T00643	US 30 Xing Enhance (Linnton), NW	Crossing Improvements	Dan Layden			Oversight Committee Action - Cancel and Reallocate Funding	Crossing Improvements
Primary Attribute: Heavy Vehicle Maintenance								
	T00674	Marine Dr: Kelly Pt Park to Leadbetter, N	HVUT Paving	Norberto Adre	08.27.2018	01.04.2019	3 inch grind and overlay paving of N Marine Dr starting at Kelly Point Park and extending to Leadbetter Rd, as well as upgraded ADA ramps for all curbs within the paving area. Complete	Heavy Vehicle Maintenance
	T00617	N Columbia Boulevard (Interstate to 13th)	HVUT Maintenance	Winston Sandino			Paving and corner ramp construction Complete	Heavy Vehicle Maintenance
	T00386	N Burgard Rd (Terminal to Columbia Road)	HVUT Maintenance	Winston Sandino	02.03.17	06.06.19	This project will widen the existing roadway and include two 12-foot travel lanes, one 14-foot left turn lane with two left turn pockets on to accommodate truck turning movements onto northbound N Time Oil Rd and into the NW Container Services site. Combined with (federal) Burgard/Time Oil Road project Complete	Heavy Vehicle Maintenance
	T00675	N Lombard Street (Ramsey to 2500' North)	HVUT Paving	Norberto Adre	06.19.2018	01.04.2019	3 inch grind and overlay paving of N Marine Dr starting at Kelly Point Park and extending to Leadbetter Rd, as well as upgraded ADA ramps for all curbs within the paving area. Complete	Heavy Vehicle Maintenance
	T00676	Going St: Interstate Blvd - I-5 Ramp, N	HVUT Paving	Norberto Adre	09.17.2018	01.04.2019	Pavement repair, grind & overlay, and ADA ramp improvements along N Going from interstate to 500' east Complete	Heavy Vehicle Maintenance
Primary Attribute: Heavy Vehicle Safety								
	T00459	Columbia Blvd ITS N/NE	HVUT Safety	Willie Rotich			The project will construct and implement Infrastructure Technology Services (ITS) infrastructure along N/NE Columbia Boulevard. The project will install equipment and integrate these devices with the City's, ODOT's, and Tri-Met's Transportation Installation has started and will continue through July 2020.	Heavy Vehicle Safety
	T00692	Guard Rail Replacement	HVUT Safety	Christopher Sun	04.03.2018	07.14.2020	Complete	Heavy Vehicle Safety
	T00716	Bridge Column Safety	HVUT Safety	Christopher Sun	04.03.2018	07.14.2020	Opportunistic installation by Maintenance Operations. 24 locations total. Installation is a winter/rainy season activity.	Heavy Vehicle Safety

	T00774	Freight Priority Program		Geren Shankar	04.1.2019	02.20.2020	Freight improvements, including traffic calming, pavement markings, and signage. Addition of bicycle-only signal, improving bus operations. Addition of two floating transit islands. Striping, pavement markings. Protected bicycle lane.	8 total projects: 4 completed; 4 in design/budget review/viability assessment	Heavy Vehicle Safety
	T00746	33rd & Marine Dr, NE	HVUT Safety	Winston Sandino	03.20.2020	06.15.2020	Reviewing design alternatives developed by Engineering Team. Working with Port of Portland to address larger systemic needs.	15% Design	Heavy Vehicle Safety
Primary Attribute: High Crash Corridor									
	T00561	SW Beaverton-Hillsdale Hwy: crossing improvements	High Crash Corridor	Sheila Parrott	07.13.2019	09.09.2019	Crossing improvements	Construction. Combined with T00568 and T00570.	High Crash Corridor
	T00568	Sandy at 31st & Glisan at 87th, NE	High Crash Corridor	Sheila Parrott	07.13.2019	09.09.2019	RFBs, ADA compliant curb ramps & streetlighting	Construction. Combined with T00561 and T00570	High Crash Corridor
	T00570	Beaverton Hillsdale Hwy: 30th-39th, SW	High Crash Corridor	Sheila Parrott	07.13.2019	09.09.2019	Buffered bike/ped space, median island and RFBs at 35th	Construction. Combined with T00561 and T00568	High Crash Corridor
	T00624	82nd Ave Crossing Improvements, SE/NE	High Crash Corridor	Winston Sandino	04.23.2020	07.20.2020		crossings. Official approval from ODOT HQ (Salem) will take between 4-6 months. Working with ODOT officials to accelerate review and acceptance.	High Crash Corridor
	T00633	SE Powell Blvd: Improve Street Lighting I-205 to the City limits	High Crash Corridor	Dan Layden				Oversight Committee Action - Cancel and Reallocate Funding	Crossing Improvements
	T00648	ODOT Partnership: match safety grants	High Crash Corridor	Steve Szigethy				Current Allocations: Capitol Hwy: Huber to Taylors Ferry, SW - \$55,144; Powell & 130th, SE - \$47,000; 108th & Sandy - \$100,000	High Crash Corridor
Primary Attribute: Neighborhood Greenway									
	T00632	Montavilla-Springwater Connector, SE/NE	Neighborhood Greenway	David Backes	02.01.2020	08.01.2020	Project will connect the Springwater Corridor Trail to the existing 70s and 80s Greenways. Trail connections will be built at 77th and 87th, and a new multi-use path will be constructed through Flavel Park.	100% design submittal received. Some adjustments to design were required. Engineering Services will work with PM to prepare and submit bid package between November and January. Dependent on receipt of information from design consultant.	Neighborhood Greenway
	T00644	4M Greenway: 130th-174th, SE	Neighborhood Greenway	Nicole Peirce	07.27.2020	04.05.2021	Fixing Our Streets - Neighborhood Greenways - 4M Greenway: 130th-147th, SE	30% plans to be circulated on 12/2/19. Will review budget after receipt of 30% plans. Planning to construct Phase 1 (speed bumps) in March/April 2020.	Neighborhood Greenway
	T00645	NW 20th Ave Neighborhood Greenway Phase 1: Flanders-Raleigh	Neighborhood Greenway	Scott Cohen	05.29.2018	11.01.2019	Fixing Our Streets - Neighborhood Greenways 20th Bike: Jefferson-Raleigh, NW	Phase I - Construction/Design; Phase II - Awaiting work order approval. MO will construct projects	Neighborhood Greenway

	T00623	NE 7th/9th from Lloyd to Woodlawn Neighborhood	Neighborhood Greenway	Nicole Peirce	07.13.2020	01.20.2021		Stakeholder engagement has been completed. Project will move forward without diverter but all other planned safety improvements. Early work packages are planned for early Spring 2020	Neighborhood Greenway
	T00647	HOP Greenway: Gateway TC-132nd, NE	Neighborhood Greenway	Nicole Peirce	09.15.2019	02.15.2020	Neighborhood greenway treatments (speed bumps, sharrows, wayfinding) and/or bike lanes on NE Holladay, Oregon and Pacific Streets	Construction	Neighborhood Greenway
Primary Attribute: Paving									
	T00456	Halsey Streetscape: 103rd - 113th, NE	Paving	Liz Tillstrom	09.04.2018	06.28.2019	This project will include a 3 inch grind and overlay paving of NE Halsey between 102nd Avenue and Weidler, as well as upgraded ADA ramps for all curbs within the paving area. This Fixing Our Streets paving project has been combined with the	Substantially Complete	Paving
	T00588	Vermont St: Capitol-Oleson, SW	Paving	Norberto Adre	07.30.2018	11.27.2018	Addresses issues of pavement maintenance, SW Vermont from SW 30th Ave to the Portland city limit near SW 65th Ave was repaved. Any ramps that were not up to current ADA standards were upgraded	Complete	Paving
	T00590	50th Ave: Division-Hawthorne, SE	Paving	Norberto Adre	03.19.2018	10.08.2018	In order to address current pavement maintenance needs, SE 50th Avenue was repaved from SE Division to SE Hawthorne. All corners that did not meet ADA standards were updated	Complete	Paving
	T00592	Main: 1st - 2nd, SW	Paving	Norberto Adre			Rebuild the pavement on SW Main St from the intersection with First Avenue to the intersection at Second Ave	Complete	Paving
	T00586	Capitol Hwy: Multnomah-Texas, SW	Paving	Norberto Adre	08.01.19	12.31.19	The project will rehabilitate the street of SW Capitol Highway from Multnomah Blvd. to SW Texas St. Work also includes installing sidewalk, upgrading corner ramps to meet ADA guidelines, and adding new pedestrian crossings.	Construction Paused - The decision was made to pause construction on SW Capital Hwy to ensure that businesses were able to be fully operational during the holiday shopping season. Work will resume in February 2020.	Paving
	T00583	Denver Ave: Lombard St - Watts St, N	Paving	Geren Shankar	09.03.19	11.15.19	Pavement Rehabilitation includes grinding, overlay, base repair, ADA Ramps, Crossing improvement and new striping for Bicycles	Construction - if construction is not complete by November 19, we will pause work and resume after Thanksgiving holiday	Protected Bike Lanes
	TX0010	Base Repair (Citywide)	Paving	Linda Goheen	ongoing	ongoing	Base repair projects are reserved for streets that are in poor or very poor condition. They address those portions of the street that have failed from top to bottom. The goal of these base repair projects is to prevent the structural failure from spreading to other parts of the street.	372 Base Repair projects completed to date	Paving

	T00594	42nd Ave & Wisteria Dr, NE	Paving	Norberto Adre	03.01.2020	08.01.2020	This project will include a 3 inch grind and overlay paving of NE 42nd Ave from Brazee St to Wistaria St, and NE Wistaria St from 42nd Ave to Caesar Chavez Blvd, as well as upgraded ADA ramps for all curbs within the paving area. Added to T00584 as a change order	Construction delayed to Spring 2020. Will be delivered through JOC - Job Order Contracting construction procurement mechanism	Paving
	T00584	Williams: Stanton to Cook, N	Paving	Norberto Adre / Geren Shankar / Briana Orr	09.30.19	12.31.19	FOS Pavement rehabilitation Project	Construction	Paving
	T00585	4th Ave: Lincoln - Burnside, SW	Paving	Gabriel Graff	03.19.2020	03.04.2021	This project will reconstruct and repave SW 4th Avenue from SW Lincoln to SW Ankeny. A left-running protected bikeway and new signalized pedestrian crossings will be installed and ADA corner ramps will be upgraded.	Continuing to evaluate design alternatives. Task order has been issued to design consultant.	Paving
	T00589	136th: Foster - Division, SE	Paving	Timur Ender	04.18.2020	11.09.2020	Sidewalk infill, paving, and bicycle facilities on SE 136th between Division to Foster	95% design	Paving
	T00591	Naito Pkwy: Harrison - Jefferson, SW	Paving	Norberto Adre / Gabriel Graff	02.19.2020	02.04.2021	Street Improvement includes street reconstruction, grinding, overlay, two-way separated bike path, ADA Ramps, crossing improvement, signals and streetlighting, drainage improvement	Preparing package to go to bid.	Paving
	T00382	Foster Rd: 50th Ave - 92nd Ave, SE	Paving	Dan Layden	06.18.2018	06.17.2019	Safety and Streetscape Improvements	Complete	Safety
	T00593	Alberta St: 15th - 30th, NE	Paving	Lisa Patterson	04.03.2020	10.22.2020	This project will reconstruct and repave SW 4th Avenue from SW Lincoln to SW Ankeny. A left-running protected bikeway and new signalized pedestrian crossings will be installed and ADA corner ramps will be upgraded.	30% Design	Paving
Primary Attribute: Protected Bike Lanes									
	T00636	Southwest in Motion Bike Lanes, SW	Protected Bike Lanes	Liz Rickles	08.01.2019	06.30.2020	Bikelanes on 35th and 45th Avenues in SW Portland	Outreach complete for SW 45th bike lane striping, work orders in progress, construction will take place with MO paving project in October 2019. Design and outreach in progress for SW 35th bike lanes	Protected Bike Lanes

	T00414	Central City Multi-Modal Safety Projects	Protected Bike Lanes money given to Naito	Gabriel Graff	03.06.2020	08.25.2020	This project will identify and implement specific projects in Central City to improve bicycle and pedestrian safety and encourage greater use of active transportation and transit in the downtown core. The project is funded through Regional Flexible Funds.	Construction - Coordinating MO projects. Six projects will be in construction between Fall 2019 and Summer 2020 - Everett bus lane install complete. Burnside Bridge bus lane install complete	Protected Bike Lanes
Primary Attribute: Safe Routes to School									
	T00600	David Douglas SRTS SE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		Holgate Blvd: 112th-117th, SE					Construct sidewalk, fill gaps on SE Holgate between 112th & 117th	In Design (JOC will construct)	Safe Routes to School
	T00701	Franklin HS - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		SE Holgate at SE 65th					Curb ramp and crosswalks	Complete	Safe Routes to School
		SE Steele between 89th and 91st					Construct sidewalk	Complete	Safe Routes to School
		SE Harold at 101st					Update crosswalk, reduce speed	Complete	Safe Routes to School
		Springwater Corridor at SE 92nd Ave					Upgrade existing median, signing and striping	Construction	Safe Routes to School
		Steele St: 92nd - I-205 path, SE					Sidewalk infill	In Design	Safe Routes to School
		92nd at Crystal Springs Blvd, SE					Median island and ADA compliant curb ramps on SE 92nd at Crystal Springs Blvd	In Design	Safe Routes to School
	T00628	Wilson HS - SRTS, SW		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const.)	Safe Routes to School
		SW Capitol Hwy at SW Huber					Hi visibility markings	Complete	Safe Routes to School
		SW Capitol Hwy at SW Pomona					Update crosswalk to high visibility	Complete	Safe Routes to School
		Spring Garden: 20th - Taylors Ferry, SW			05.14.2019	06.25.2019	Speed cushions on SW Spring Garden between 20th and Taylors Ferry	Complete	Safe Routes to School
		17th: Spring Garden to Taylors Ferry, SW					Speed bumps on SW 17th between Spring Garden and Taylors Ferry	Complete	Safe Routes to School
		Huber at 40th, SW					Speed cushions on SW Huber	Complete	Safe Routes to School
		Carson: 17th - 14th, SW					Sidewalk infill on SW Carson between 17th & 14th	In Design	Safe Routes to School
	T00702	Roosevelt/Jefferson HS -SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const.)	Safe Routes to School
		NE MLK Jr. Blvd at NE Buffalo					Crossing improvements	Complete	Safe Routes to School
		N Interstate at N Dekum					Upgrade crosswalk to high visibility	Complete	Safe Routes to School
		Willis Blvd at Courtenay, N (Safety)					Three speed bumps on N Willis between Hodge and Druid	Complete	Safe Routes to School
	T00703	Grant/Jefferson HS - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const.)	Safe Routes to School
		NE Fremont at NE 33rd					Update crosswalk	Complete	Safe Routes to School
		Fremont: Albina - Gatenbein, N					Speed cushions on N Fremont between Albina and Gantenbein	Complete	Safe Routes to School

	T00704	Cleveland HS - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		SE 72nd at SE Crystal Springs					Ramps, crosswalk markings	Complete	Safe Routes to School
		SE Division & 26th					Update crosswalk to high visibility	Complete	Safe Routes to School
		SE 16th & Belmont					Upgrade signs and markings	Complete	Safe Routes to School
		SE 45th at Evergreen					Curb extensions	Complete	Safe Routes to School
		Pine at 20th, SE					Crossing improvements at SE Pine & 20th to include curb extensions and marked crosswalks.	In Design - 95%	Safe Routes to School
		Henry at 46th, SE					Pedestrian crossing improvements at SE 46th & Henry.	Construction	Safe Routes to School
		Stark: 16th-18th, SE					Speed tables on SE Stark between 16th & 18th.	Complete	Safe Routes to School
		20th at Ankeny, SE					Median island rebuild and ADA curb ramp construction on SE 20th at Ankeny.	In Design	Safe Routes to School
		Holgate at 29th, SE					Median island, ADA curb ramps and marked crosswalk on SE Holgate at 29th.	In Design	Safe Routes to School
	T00706	Lincoln High School - SRTS		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		NW Lovejoy at NW 20th					Mark crosswalk and ped signs	Complete	Safe Routes to School
		NW 18th at NW Marshall					Mark crosswalk	Complete	Safe Routes to School
		NW 19th at NW Marshall					Mark crosswalk and ped signs	Complete	Safe Routes to School
		SW 45th and Julia					Pedestrian signage	Complete	Safe Routes to School
		Shattuck: Windsor Ct to BHH, SW					Speed cushions on SW Shattuck between Windsor Ct and BH Hwy	Complete	Safe Routes to School
		25th at Quimby, NW					ADA compliant curb ramps, marked crosswalk and pedestrian signage on NW 25th at Quimby	Pre-Construction	Safe Routes to School
		SE 92nd at SE Hawthorne					Ramps, crosswalks and signage	Complete	Safe Routes to School
		47th: Hamilton to Julia, SW					Speed bumps on SW 47th between Hamilton and Julia	Complete	Safe Routes to School
		SE 169th at SE Taylor, SE 168th					Mark crosswalk and signage	Complete	Safe Routes to School
		E Burnside at NE 148th					Update crosswalk to high visibility	Complete	Safe Routes to School
	T00708	Centennial HS - SRTS, SE 174th and Lafayette SE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
							Safe Routes to School	Pre-Construction	Safe Routes to School
	T00709	Parkrose HS - SRTS, NE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
		NE Fremont at NE 141st					Mark crosswalk, remove parking	Complete	Safe Routes to School
		NE San Rafael at NE 132nd					Add crosswalk markings	Complete	Safe Routes to School
		NE 122nd at NE Shaver					Update crosswalk to high visibility	Complete	Safe Routes to School
		NE 131st at NE Failing					Mark crosswalk, signage	Complete	Safe Routes to School
		NE Shaver at 131st Place					Post, paint curb extension and crossing	Complete	Safe Routes to School
	T00707	Reynolds HS - SRTS, SE Alder at ES Access, SE		Sheila Parrott			Pedestrian crossing improvements - medians, curb ramps, crosswalks, sidewalks, RFBs, etc	Various Stages (Design to Const)	Safe Routes to School
							Determining feasibility of	In Design	Safe Routes to School
Primary Attribute: Safety									

	T00629	Division St: 82nd-174th, SE	Safety	Liz Tillstrom	01.23.2020	02.23.2021	Outer Division Multimodal Project - Vision Zero project	Consultant working to complete 90% PS&E Deliverable delayed due to scope refinement and coordination with Trimet's Division Transit Project	Safety
Primary Attribute: Sidewalk Infill									
	T00597	SE 112th Ave: Market - Powell	Sidewalks	Winston Sandino			Closed critical gaps in sidewalks along SE Flavel Street, NE 102nd Avenue and SE 112th Avenue and add 16 new ADA-compliant curb ramps. By closing the gaps between existing sidewalks, the project created a full 2.25 miles of streets in East Portland with complete sidewalks on both sides on the street	Complete	Sidewalk Infill
		NE 102nd: Sandy to I-84	Sidewalks	Winston Sandino			Closed critical gaps in sidewalks along SE Flavel Street, NE 102nd Avenue and SE 112th Avenue and add 16 new ADA-compliant curb ramps. By closing the gaps between existing sidewalks, the project created a full 2.25 miles of streets in East Portland with complete sidewalks on both sides on the street	Complete	Sidewalk Infill
		SE Flavel Street: 84th - 92nd	Sidewalks	Winston Sandino			Closed critical gaps in sidewalks along SE Flavel Street, NE 102nd Avenue and SE 112th Avenue and add 16 new ADA-compliant curb	Complete	Sidewalk Infill
	T00596	148th Ave: Halsey - Glisan, NE	Sidewalks	Winston Sandino	05.17.2019	12.21.2019	Constructing sidewalk on the east side of NE 148th from NE Halsey Street to NE Glisan.	Complete	Sidewalk Infill
	T00595	Capitol Hwy: Multnomah Village - West Portland, SW	Sidewalks	Steve Szigethy	12.15.2019	06.01.2021	New sidewalk and bike lane on east side, new multi-use path on west side, stormwater improvements, on SW Capitol Hwy: Garden Home Rd to Taylors Ferry Rd	95% design. CMGC has been identified and process is moving forward. Anticipating Guaranteed Maximum Price by December 2019	Sidewalk Infill
Primary Attribute: Safer Shoulders/Ditch Maintenance									
	T00620	BES Partnership - Safer Shoulders	Safer Shoulders	Lisa Patterson	12.19.2019	03.09.2020	Pilots new Safer Shoulder design for pedestrian facilities on SW Stephenson and SW Hamilton	Speed bumps have been constructed. Shoulder design continues. Working with fire bureau to make sure that additional components will be accepted	Shoulders Maintenance