

DRAFT (November 4, 2019)

Metro Housing Bond: Portland's Local Implementation Strategy

Public comments may be submitted by November 20th, 2019 to:

Jennifer Chang, Portland Housing Bureau

Email: Jennifer.Chang@portlandoregon.gov

Phone: 503-823-2391

<https://www.portlandoregon.gov/phb/79282>

Table of Contents

- I. Introduction
 - A. Building Upon Foundational Progress on Portland’s Housing Bond
 - B. Housing Needs in Portland
 - C. Leading with Racial Equity
 - D. Principles of Autonomy and Collaboration

- II. Overview of Community Engagement and Strategy Development
 - A. Building on Progress from Portland’s Housing Bond
 - B. Metro Bond Outreach and Engagement
 - C. Strategy Development and Approval Timeline

- III. Framework Targets and Available Resources
 - A. Unit Production Targets
 - B. Additional Targets: Supportive Housing and Accessible Units
 - C. 80% AMI Units
 - D. Homeownership

- IV. Implementation Plan
 - A. Strategies to Achieve Unit Production Targets
 - B. Time Lines and Phases
 - C. Organizational Plan for Project Monitoring
 - D. Program Delivery Fee

- V. Project Selection and Criteria and Approval Processes
 - A. Selection Criteria
 - B. Review & Approval of Projects
 - C. Aligning with City Advisory Committees

- VI. Engagement and Reporting Throughout Implementation

- VII. Exhibits
 - A. Metro Bond Community Engagement Report
 - B. Metro Bond Proposed Portland Portfolio Tracking Template

I. Introduction

A. Metro Housing Bond and Building Upon Progress with Portland's Housing Bond

In November 2018, Metro area voters (Washington, Clackamas and Multnomah Counties) approved Measure 26-199, the first ever Regional Affordable Housing Bond, which authorizes Metro to issue up to \$652,800,000 in general obligation bonds for the development or acquisition of affordable housing. Leading up to the vote, Metro conducted a series of public engagement activities. From those emerged the regional investment strategy for the Metro Housing Bond ("Metro Bond").

The primary goal of the Metro Bond is to create at least 3,900 new affordable homes across the region, of which:

- At least 1,600 will be affordable to households making 30% of area median income (AMI) or below;
- At least 1,950 will be sized for families, with 2 or more bedrooms; and
- No more than 10 percent will be provided for households making 61-80% of area median income.

Using a formula based on assessed (real property) value, Portland's share of the Metro Bond is approximately 38 percent, or \$211 million, to create a least 1,475 units of affordable housing within the city. Of this total, 605 units at 30% AMI and 737 will be family sized (two-bedrooms and larger).

The Portland Housing Bureau (PHB) is the lead bureau responsible for Metro Bond implementation for the City of Portland ("City"). PHB's work will be guided by the four principles from Metro's strategy prioritized in conversations with key stakeholders who participated in a six-month public process prior to the referral of the Measure:

- 1) **Lead with racial equity.** Ensure that racial equity considerations guide and are integrated throughout all aspects of program implementation.
- 2) **Create opportunity for those in need.** Create housing for Communities of Color, families, people living with disabilities, seniors, Veterans, and households experiencing or at risk of homelessness.
- 3) **Create opportunity throughout the region.** Ensure investments are distributed across the region.
- 4) **Ensure long-term benefits and good use of public dollars.** Provide for community oversight to ensure transparency and accountability in program activities and outcomes.

The Metro Bond program directly aligns with, and is very similar to, Portland's Housing Bond ("Portland Bond"), a \$258.4 million affordable housing bond passed by Portland voters in 2016. While both housing bond programs have similar goals and affordability targets, the implementation strategy for the Metro Bond will need to reflect differing levels of long-term rent support available within Multnomah County to achieve the goals for deeply affordable units. Building on PHB's prior experience with the Portland Bond, our focus will be to reach individuals and organizations from and/or representing individuals from communities in need identified by Metro: Communities of Color; families with children and multiple generations; people living with disabilities; Seniors; Veterans; and households experiencing homelessness and/or imminent displacement.

B. Housing Needs in Portland

Based on the 2018 State of Housing in Portland report, Portland has a total population of 620,589 people and is now the 26th most populous city in the United States and the fifth largest city on the West Coast. Portland focuses its resources strategically to increase opportunities across the housing spectrum to address the housing shortage, bridge the affordability gap, remove barriers to access, stabilize and protect Portlanders where they live, and leverage the momentum in the private market.

While incomes have risen overall in the city over the past five years, disparities in income growth by race and ethnicity persist, with median income among White households (\$62,158) being nearly double that of Communities of Color (\$32,685). Rentership continues to increase in Portland, from 46 percent of the population in 2011 to 47 percent in 2016. With the average rent at \$1,645 for a 2-bedroom apartment, many community members still cannot afford to live in the city and significant disparities remain in terms of who can successfully access opportunities. Households earning 30% AMI or below, single parent households, and households from Black, Native American and Pacific Islander communities on average cannot afford rents anywhere in the city.

Fifty-three percent of Portland renters are paying more than 30 percent of their income for housing (the traditional measure of affordability). Housing cost pressures in Portland are greatest for low income families. While about 28% of Portland households earn less than \$43,950 (half of the AMI), only about 8 percent (23,800 units) of the housing stock is publicly subsidized and maintained as affordable to these households. The need for housing for the lowest income households remains large and acute.

The table below represents Portland's estimated rental housing needs¹:

- Total affordable rental housing needed: 58,975
- Total 30% AMI rental housing needed: 25,155
- Total 31-50% AMI rental housing needed: 17,465
- Total 51-80% AMI rental housing needed: 13,435
- Total 80% AMI rental housing needed: 2,920

While rentership is increasing in the City, homeownership has been declining over the past five years. White and Asian households have the highest rates of homeownership in the city at 56 percent. Homeownership rates are significantly lower for all other Communities of Color, with Black homeownership rates the lowest at 28 percent.

C. Leading with Racial Equity

Leading with racial equity is a Guiding Principle of the Metro Bond framework and is also a priority for the PHB and City. The PHB works to advance racial equity for Communities of Color in services and housing to reduce barriers and disparities in program access and outcomes. The [Portland Housing Bureau's Racial Equity Plan](#) outlines the bureau's strategies to improve outcomes across all program areas - housing development, homeownership, rental services and internal departments. Leading with racial equity was also established as a guiding principle of Portland's Housing Bond.

The PHB focuses on increasing affordable housing to provide housing opportunity and prevent displacement for our most vulnerable communities, including Communities of Color and people experiencing homelessness. The 2019 Point-in-Time Count of Homelessness show that Communities of Color as a whole, and people identifying as American Indian or Alaska Native, Native Hawaiian or Pacific Islander, and Black or African American, in particular, were overrepresented in the homeless population.² Furthermore, Communities of Color experience higher rates of being renters and are more rent burdened than their White counterparts. Historic and current actions and policies of institutional racism and discrimination against persons of color continue to persist and pose barriers to racial equity in housing.

¹ 2012-2016 Comprehensive Housing Affordability Strategy (CHAS) data: renter households with housing problems

² 2019 Point-in-Time Count of Homelessness in Portland/Gresham/Multnomah County, Oregon

In order to make strides towards equitable access and outcomes, policymakers must implement goals, strategies, approaches and progress measures to measure progress. During implementation of the Portland Bond over the past two years, PHB used a variety of strategies and approaches to advance equitable access and outcomes. The bureau will use and build upon this foundation and incorporate racial equity goals, strategies and tracking into the Metro Bond process. A summary of approaches PHB will use to prioritize racial equity in Metro Bond implementation include:

Outreach and Engagement

- **Partner with trusted community members and use existing networks, community events and venues to reach marginalized communities:** In Fall 2017, PHB and community partners conducted outreach and engagement and reached nearly 1,000 community members to gather feedback on the Portland Bond framework. PHB contracted with the Community Engagement Liaisons (CEL), trusted leaders in their respective communities to reach more than 300 members from 16 linguistically-specific immigrant and refugee groups. The CELs' used the approach of going to community locations and cultural events where people were already gathered to collect input. Places visited included: school gatherings, houses of worship, restaurants, cafes, apartment complexes, beauty salons and markets. Furthermore, PHB reached out to nearly two dozen existing stakeholder groups and staff at culturally specific agencies to gather perspectives.
- **Develop and encourage the use of linguistically appropriate materials:** As part of Portland's Housing Bond engagement, PHB developed a housing survey and a one-page overview summary document. Materials were translated into the top 14 languages spoken in Portland other than English and made available in print and online form. The CELs used these materials to reach members and conducted the surveys in the appropriate language(s) spoken in their communities.
- **Conduct outreach to minority-owned businesses, contractors, subcontractors, professional services and culturally specific providers and networks to provide information on City procurement opportunities and facilitate relationship-building.** PHB conducts outreach to minority-owned businesses, ethnic chambers of commerce, minority entrepreneurs' and contractors' associations, to inform them about City opportunities and promote partnership-building. These include attending community fairs, organizing "meet-and-greets" with contractors, subcontractors and service providers, and holding information sessions for procurement opportunities.
- **Develop communication plan(s) with targeted approaches to reach marginalized populations:** In February 2018, the Portland Bond Oversight Committee approved a Community Engagement Plan with a focus on reaching agencies and members from Communities of Color, including culturally specific partners, CELS and people with lived experience of housing instability and homelessness.

Project Selection Criteria and Process

- **Demonstrate commitment to advance racial equity and serve Communities of Color as priority populations:** Requirements in Metro Bond solicitations will include Communities of Color and families (including intergenerational households) as a priority population; contracting goals for work performed by Disadvantaged, Minority, Women, Emerging Small Business – Service Disabled Veteran (DMWESB-SDV) certified firms; use of culturally appropriate and effective outreach and marketing strategies; provision of culturally responsive service delivery; partnerships with culturally specific providers; and tracking progress and outcomes disaggregated by race and ethnicity.

- **Increase housing opportunity for Communities of Color** by prioritizing bond investments in areas with high amenities, diverse neighborhood demographics and proximity to services and cultural resources; as well as support to prevent displacement in rapidly gentrifying neighborhoods.
- **Include Equity Criteria in the Evaluation Process.** Solicitations will require proposers to submit an Equity Plan which will:
 - ✓ Identify Communities of Color as a priority community to serve.
 - ✓ Demonstrate ability to meet city’s DMWESB-SDV contracting goals:
 - *Construction contracting*: goal of 30% DMWESB-SDV hard cost subcontracts;
 - *Professional services*: goal of 20% DMWESB-SDV professional services contracts; and
 - *Workforce*: goal of 20% of labor hours for each apprenticeable trade worked by state-registered apprentices on subcontracts of \$300,000 or more. Goals for apprentices and journey level workers are 22% for minorities and 6% for women.
 - ✓ Include culturally appropriate and effective strategies to outreach and market to members of Communities of Color.
 - ✓ Demonstrate experience and plan to use low barrier screening criteria to make housing available to households with adverse credit, rental, and legal histories and very low income.
 - ✓ Demonstrate experience and plan to provide culturally responsive resident and supportive services.
 - ✓ Demonstrate experience and plan to partner with culturally specific providers and other community agencies to effectively reach and serve Communities of Color.
- **Comprise evaluation committees with racially diverse membership possessing experience in advancing equity in housing:** Review committees will be convened to review and rank applications from the solicitation, focusing on technical and financial feasibility, alignment to framework priorities and ability to advance Metro Bond goals for equity in housing access and economic opportunity. In the 2019 review of Portland’s Housing Bond proposals, more than half (54%) of the reviewers were persons of color and many reviewers brought expertise in the areas of fair housing, equity and inclusion, and community development in Communities of Color. Diverse perspectives informed decision-making and kept equity impacts and opportunities central to discussions and project selection.

Marketing and Lease-Up

- **Require low barrier screening criteria to increase accessibility for Communities of Color and other individuals experiencing housing discrimination and barriers.** For example, low barrier criteria were developed and used in the lease-up activities of Portland Bond projects to increase access for vulnerable populations with multiple housing barriers. The criteria included allowances such as multiple forms of personal identification, 1:5 to 1 income to rent ratio, reduced “look back” periods for criminal histories and security deposit equal to one month’s rent.
- **Align culturally specific services and supportive services to support lease-up and service delivery:** For the two Portland Bond properties in operation (the Ellington Apartments and East Burnside Apartments), PHB worked with culturally specific agencies and homeless service agencies to provide advance notification of vacancies, prioritize access into units and ensure delivery of cultural appropriate services and support for residents.

Metrics and Reporting

- **Identify metrics to measure progress:** Measures for housing access, development and workforce will be identified to track progress and include:
 - As applicable, number of referrals by partner agencies
 - As applicable, number of successful move-ins made by partner agency referrals
 - Demographic data on tenants, including race, ethnicity, gender, age, income and disability
 - % utilization of DMWESB-SDV contracts in bond funded construction
- **Provide progress updates and reports:** Communication about progress will include highlights of the individuals and families served in bond-funded housing and information on access and outcomes. Progress will be reported back to community members and stakeholders in a variety of ways, including regular updates through our website, social media and at PHB’s advisory and oversight committee meetings, semiannual newsletters, report-back sessions with the CELs, and annual reports to City Council.

As an example, over the past three years of Portland’s Housing Bond implementation (2016 to 2019):

1. A total of 159 new households were placed into housing, of which **71% (113 households)** came through referrals from community partners. Of those households referred through partners, **40% (45 households)** came from culturally specific agencies.
2. Demographic information on residents in housing included race, ethnicity and income level, and was reported in the [Portland's Housing Bond Resident Demographics Report \(May 2019\)](#).
3. All 12 Portland Bond projects aim to meet PHB’s DMWESB-SDV goals. PHB’s current DMWESB-SDV utilization rate for hard costs is 24.5%. PHB will continue to report on utilization rates for projects as they move through the development pipeline.

PHB will build upon this foundation of effective approaches and lessons learned from Portland’s Housing Bond to incorporate strategies and goals to continue prioritizing racial equity in the Metro Bond implementation. PHB will apply a racial equity lens to decision-making, including, but not limited to:

- Targeted outreach and engagement efforts to reach members from Communities of Color, immigrants and refugees and other marginalized communities in planning decisions;
- Outreach to include members from Communities of Color, culturally specific agencies and Diversity/Equity/Inclusion representatives to participate in solicitation review panels;
- Ensuring all reporting is disaggregated by race and ethnicity and other demographic data;
- Analyze data and processes to determine opportunities for improvement; and
- Additional outreach to developers, general contractors, subcontractors and service providers, to build and strengthen partnerships to create housing opportunities for Communities of Color.

Racial equity goals, strategies and approaches are further incorporated throughout Sections II., V., VI., VII. VIII. of this document, Portland’s Local Implementation Strategy (“LIS”).

D. Principles of Autonomy and Collaboration

In addition to PHB, two additional jurisdictions in Multnomah County will participate in implementation - Home Forward, the housing authority of Multnomah County, and the City of Gresham. Each jurisdiction will manage its own local implementation strategy and have autonomy in project selection, commitment of Metro Bond resources and project oversight.

PHB will seek to collaborate with Home Forward and Gresham on outreach and engagement efforts to strengthen partnerships with stakeholders and minimize the duplication of efforts across the broader Multnomah County region. One example is that during Metro Bond engagement, the three jurisdictions collaborated to host a focus group with service providers and community partners in East Multnomah County to better understand urgent housing needs for residents. As potential future opportunities arise for PHB to support and learn from other jurisdictional partners throughout implementation, PHB will remain a fully engaged partner in those conversations and work to advance Metro Bond goals in Portland and support the broader success across the Metro region.

II. Overview of Community Engagement and Strategy Development

PHB is committed to creating equitable and transparent engagement that effectively reaches and includes perspectives from underrepresented communities throughout the planning, implementation and evaluation of progress on the Metro Bond. This is based on a central tenet of public participation that states public entities have a responsibility to inform and engage communities about decisions which are most likely to directly impact those communities and members.

A. Building on Progress from Portland’s Housing Bond

PHB gained experience and lessons learned through the implementation of the Portland Bond. To inform and guide development of the [Portland's Housing Bond Policy Framework](#), PHB and community partners reached out to nearly 1,000 community members over a five-week period to gather feedback. Table A summarizes key themes and recommendations incorporated into Portland’s Housing Bond Policy Framework and which are also included in the LIS.

Table A: Community Engagement for Portland’s Housing Bond	
Purpose	Hear from community members and stakeholders on priority housing needs, location, access issues and recommendations for equity and implementation.
Timeline	Five weeks (August 18 to September 25, 2017)
Methods, Number of People Reached, Types of Groups	<p>Nearly 1,000 people were reached through the following ways:</p> <ul style="list-style-type: none"> • Member Networks: ~125 individuals reached as members/supporters of Metropolitan Alliance for Common Good and OPAL Environmental Justice • In-Person Surveys: 302 individuals reached representing 16 linguistically-specific immigrant and refugee communities (Chinese, Russian, Spanish, Nepali, Burmese/Zomi, Somali, Kenyan, Ethiopian, Central African, Congo, Ghana, the Gambia, Cambodian, Vietnamese, Chuukese) • Feedback Sessions: ~200 individuals representing housing stakeholders. • Online Survey: 367 individuals responded representing the general public
Key Themes and Recommendations Incorporated in Portland LIS	<p>A. Key Overall Themes</p> <ol style="list-style-type: none"> i. Spread housing across city in neighborhoods with high amenities ii. Ensure equity and accountability in planning and implementation (outreach, marketing, construction and evaluation). iii. Maximize opportunities to leverage public and private resources <p>B. Production Targets</p> <ol style="list-style-type: none"> i. Prioritize new construction in high opportunity areas and acquisition/rehab in areas at high risk for gentrification.

	<ul style="list-style-type: none"> ii. Include goal for 300 Supportive Housing units. <p>C. Implementation and Engagement</p> <ul style="list-style-type: none"> i. Create housing in areas without existing development resources ii. In addition to priority communities, also serve older adults, people with disabilities and youth. iii. Partner with culturally-specific agencies and other community agencies to promote access during lease-up for Communities of Color and provision of culturally responsive services. iv. Adopt low barrier screening to support households with barriers. v. Ensure resident services and support services are available to promote stability for vulnerable households.
--	---

B. Metro Bond Outreach and Engagement

Our approach for the Metro Bond was to build upon the valuable feedback gathered from outreach with the Portland Bond. We conducted a deeper dive on access issues in vulnerable communities, particularly Communities of Color, seniors, immigrants, refugees and persons living with disabilities. We also focused efforts on hearing from neighbors in Southwest, North/Northeast, and East Portland.

The Key Theme and Recommendation was to continue effective strategies PHB recently adopted from Portland’s Housing Bond Framework with an emphasis to continue to:

- **Partner with culturally specific agencies** and other trusted groups to reach and serve Communities of Color, immigrants and refugees.
- **Leverage and align system** resources with Multnomah County Joint Office of Homeless Services (JOHS), Home Forward, the State and other funders.
- **Establish clear and measurable goals for equity;** report on progress; enforce DMWESB-SDV goals in contracting and construction.
- **Secure funding to support 30% AMI** operations and services.
- **Use low barrier criteria** to increase access for people with barriers.

Set clear production targets for:

- **Type A units** for people with mobility disabilities.
- **Supportive Housing units** for households exiting chronic homelessness with robust services.

During Implementation:

- **Allow funds to be used for homeownership,** focusing efforts to serve Black, Latinx and other Communities of Color to address historic discrimination and inequities in housing access
- **Use targeted and differentiated methods for outreach** in cultural communities (See Exhibit A, Summary of Key Engagement Themes), acknowledging that different outreach methods are needed to successfully reach the hardest to reach communities.
- **Align with existing citywide housing strategies** and resources, such as SW Equitable Housing Strategy and Portland Clean Energy Fund.

These items, in addition to those in Table A, directly informed the goals, strategies and approaches incorporated in the LIS. Furthermore, Table B summarizes PHB’s outreach and engagement process for the

Metro Bond. The full community engagement process, including a synopsis of additional public comments related to improving access to housing, is described in Exhibit A: Community Engagement Report.

Table B: Community Engagement for Metro Housing Bond	
Purpose	Engagement efforts to inform the LIS were focused on: <ol style="list-style-type: none"> 1. Gathering feedback from community members about housing access issues and effective ways people learn about housing opportunities; 2. Gathering feedback from housing and neighborhood stakeholders on: location priorities, strategies to increase equitable access to housing and approaches to releasing bond funds.
Timeline	Four months (March 22 to July 18, 2019)
Methods, Number of People Reached, Types of Groups	<p>More than 250 people were reached through the following ways:</p> <ul style="list-style-type: none"> • Surveys: 88 individuals representing 11 cultural communities • Focus Group: 30 individuals representing East County stakeholders • Email Notices: 25 individuals representing disability rights • Feedback Sessions: 113 individuals representing housing stakeholders, SW Portland, N/NE Portland and Neighborhood Prosperity Network Districts.

C. Strategy Development and Approval Timeline

PHB provided multiple opportunities for community members and stakeholders to receive information and provide feedback during the development of the LIS. PHB conducted community engagement from March to July 2019 that informed the development of the draft LIS. Once the draft LIS was completed, PHB released the draft LIS for public comment on November 4th on its website (<https://www.portlandoregon.gov/phb/79282>) and held an open comment period in November to receive additional feedback on the draft LIS. PHB staff also presented and received feedback at community meetings, including the Portland Housing Advisory Commission, N/NE Housing Strategy Oversight Committee, Housing Oregon, East Portland Action Plan Housing committee and a report-back session to community partners. As the final step, the LIS will be presented to Portland City Council, Metro’s Bond Community Oversight Committee and Metro Council for final approval.

III. Framework Targets and Available Resources

Portland’s LIS was developed based on the needs, priorities and requirements identified in Metro’s Affordable Housing Bond Program Work Plan. The strategy was further informed by feedback and recommendations from engagement gathered through outreach and engagement specific to the Portland and Metro Bonds.

A. Unit Production Targets

Within the city limits of Portland there is **\$211,056,579** available in Metro Bond funds to create **1,475 units of affordable housing**. Of this total, the City will create at least **737 family-sized units** (two or more bedrooms) to respond to the housing need for families. The City will also create **605 deeply affordable units** for households with incomes at 30% Area Median Income (AMI), to serve people who earn low wages, live on fixed incomes, have experienced homelessness or have other special needs.

B. Metro’s Phase I Project: Dekum Court

In July 2019, Metro Council approved \$22.9 million in Metro Bond funds to redevelop Dekum Court, a public housing complex in Northeast Portland built in 1972 owned and managed by Home Forward. The newly redeveloped Dekum Court will convert 40 units of public housing into a mixed-income community with 200 apartments, 160 of which will be supported by Metro Bond funds. Historically and currently marginalized communities will once again find affordable homes in the Concordia neighborhood after a 75% increase in median home prices over ten years resulted in a 42% decrease in neighbors representing communities of color.

The redevelopment of this property will provide the following community benefits:

- 160 new apartments will be constructed, including 65 regulated at 30% AMI and 80 that are family-sized apartments with two-, three-, and four-bedrooms.
- 40 families currently living at Dekum Court will have their apartments renovated and improved.

Programming at Dekum Court will focus on early childhood development and education to complement the state-of-the-art learning environment located just three blocks away at Faubion Elementary School. Designed to serve a racially diverse population living with low incomes, Faubion Elementary School’s [award-winning 3-to-PhD program](#) focuses on nurturing all aspects of a child’s wellbeing and will now be available to generations of children growing up at Dekum Court. Home Forward will redevelop the project and will receive a direct allocation of Bond funds and the units will count toward Portland’s total unit production targets. With the Dekum Court project underway, the resulting funding available for affordable housing within Portland are:

	Original	Phase 1 Project: Dekum Court	Remaining Portland funds and Production Targets
Total Project Funds	\$211,056,579	\$22,894,240	\$188,162,339
Subsidy/Unit	\$143,089	\$143,089	\$143,089
Total Units	1,475	160	1315
Family-Sized Units	737	80	657
30% AMI Units	605	66	539

C. Additional Targets: Supportive Housing and Accessible Units

Portland’s commitment to increasing supportive housing capacity is driven by our local priorities and strategies, including the City’s October 2017 Supportive Housing Resolution to create 2,000 new units in Portland/Multnomah County by 2028, A Home for Everyone Chronic Homelessness Plan, Portland’s Housing Bond Policy Framework and the Tri-County Equitable Housing Strategy to Expand Supportive Housing for People Experiencing Chronic Homelessness. Since the passage of the City’s Supportive Housing Resolution, our community has made progress in adding nearly 800 new supportive housing units, of which 240 are in operation and 552 are in the development pipeline. To achieve the goal, the City has worked in close coordination and collaboration with Multnomah County, Home Forward and other community partners to align resources and prioritize access for eligible households.

Portland has set an aggressive target to create **300 Supportive Housing units as part of the Metro Bond effort. The City's ability to reach this goal is contingent upon identifying non-Bond resources for rent support, operations and services.** Based on the significant progress the City and Multnomah County have made towards its overall goals for supportive housing either planned or in operation for families, **implementation of the Metro Bond's supportive housing goals will focus predominately on supportive housing for singles and couples.**

The goal is responsive to the City's and Multnomah County's commitment to increase supportive housing capacity and regional coordination efforts in the Tri-County region (Multnomah, Clackamas, Washington). The goal also reflects what we heard from multiple stakeholder groups and community members during our engagement process, particularly those who serve and support families and individuals experiencing homelessness. Supportive housing combines deep affordability with the delivery of wrap-around services. It is an effective housing solution for people who are highly vulnerable and have the experience of chronic homelessness. The City anticipates needing to secure up to \$3,000,000 per year (\$10,000/household) to support supportive services³. The City will explore all options to identify funding commitments in advance of supportive housing production.

Furthermore, the City has established a goal that all newly constructed units should also use best design practices including accessibility and visitability standards, such as the Universal Federal Accessibility Standards, which exceed Oregon State's minimum standards for accessibility. During the community engagement process, multiple stakeholder groups and community members shared about the need for accessible units and the importance of connecting families and individuals living with mobility disabilities and other disabilities to those units.

D. 80% AMI Units

The City expects to invest the majority of Metro Bond resources to create rental housing in response to our jurisdiction's significant gap in affordable housing for very-low and low-income households. In alignment with identified need within the city for housing affordable to households making less than 60% median family income, the LIS will focus on developing or acquiring units to be regulated at 60% Area Median Income (AMI) and below. PHB reserves the option to allow a very small number of units to be eligible for households with incomes from 61% to 80% AMI, and the number of units at this level will not exceed 10 % of total units (147). The City may consider this option as an anti-displacement strategy for households whose incomes rise in place or are over-income at the time of acquisition by the City, as described in PHB's *Portland Bond: Over-Income at Acquisition and Income Rising in Place Policy*. It may also be explored as an opportunity to cross-subsidize operations of properties with very low-income households. This goal responds to feedback heard from stakeholder groups and community members during the engagement process, which focused on the importance of ensuring bond investments are used to prevent displacement and provide opportunity for low-income households to remain in the neighborhoods where they are already living.

E. Homeownership

Homeownership is a critical strategy to advance racial equity outcomes and housing opportunity for low- and moderate-income households from Communities of Color. Allowing funds to be used for homeownership responds to feedback heard from stakeholder groups and community members during

³ "Scaling Smart Resources, Doing What Works: A System-Level Path to Producing 2,000 Units of Supportive Housing in Portland and Multnomah County." CSH, September 11, 2018.

the engagement process. The Metro Bond offers an opportunity to provide homeownership opportunities with these funds. Homeownership opportunities with Metro Bond funds will focus on increasing housing access to low- and moderate-income households from African American, Latinx, Native American and other Communities of Color who experience disproportionate housing discrimination and barriers to homeownership opportunities.

Homeownership can be challenging to build and sustain for households below 80% AMI. In PHB's most recent homeownership projects, interested buyers ranged from 45% to 100% AMI with an average of 80% AMI. Any model employed for homeownership needs to ensure safeguards for homeowners against unexpected costs related to homeownership, such as Homeowners Association fees or expiration of tax exemptions, as considerations for low-income households. The ability to reach a very-low income population (30% AMI) as prioritized in the Metro Bond will be challenging due to the homeowner's need to qualify for a mortgage, even for homes that are deeply subsidized.

Due to the lack of rent support available to reach the 30% targets, PHB needs to be cautious with its investments of Metro Bond funds to ensure it can implement all of its production goals. Cross-subsidization of units will be required to reach our goals, meaning that housing at higher incomes will need to support the deeply affordable units in developments. Therefore, it is not financially feasible to set aside a certain percentage of units for homeownership at higher income levels. Solicitations that PHB releases under the Metro Bond will allow both rental development and homeownership development. In addition, if PHB is able to reach its 30% AMI targets in early phases of implementation, PHB may prioritize funds targeted specifically for homeownership.

IV. Implementation Plan

A. Strategies to Achieve Unit Production Targets

1. Advancing Racial Equity

PHB will use a racial equity lens at the forefront when assessing opportunities for new construction and acquisition/rehab projects. Projects will be required to show demonstrated success and commitment to advancing equity in accessing development opportunities. Examples include, but are not limited to, creating housing that is culturally appropriate in design and form, having partnerships with culturally specific agencies to effectively reach and serve priority communities, meeting DMWESB-SDV contracting goals, adhering to the City's Workforce Training and Hiring policies, and meeting green building and accessibility standards.

Throughout both Portland Bond and Metro Bond community engagement processes, PHB heard about the housing needs for historically underserved communities in neighborhoods experiencing rapid gentrification. Priority will be placed on developments that partner with culturally specific agencies and other trusted groups, demonstrate targeted methods of outreach to increase access in different cultural communities, and support vulnerable households in neighborhoods where they have established social support networks in place.

PHB will prioritize projects addressing the historical racism and lack of housing access and opportunity to build equity and generational wealth experienced by Communities of Color. This will include projects sponsored by culturally specific agencies and/or projects sponsored by

partnerships in which culturally specific agencies who have a meaningful role in project design or operations, lease up, service provision, or as sponsors demonstrating commitment and experience in effectively reaching and serving Communities of Color.

2. Furthering Portland's Affordable Housing Goals

Geographic Goals: Portland will seek to disperse units throughout the city in areas where limited affordable housing resources exist, including high opportunity neighborhoods that have good access to transportation, commercial services, and community amenities, as identified in our community engagement work.

Target Population Goals: During the community engagement phase, the City received reminders of the need for senior housing, family housing, housing accessible to high needs populations, and housing that is compliant with the American with Disabilities Act (ADA) by utilizing universal design. Due to limited resources, addressing all these needs will not be feasible, but the City will strive to support as many of these needs as possible while maximizing housing choice for tenants.

Advance city-wide initiatives and affordable housing targets: PHB is responsible for leading housing policy for the City of Portland and administering programs to produce affordable rental housing, increase and stabilize homeownership, end homelessness, and regulate and assist landlords and tenants in the rental housing market. The bureau will look to strategically align Metro Bond planning and implementation with the City's existing housing plans and policies:

- **2035 Comprehensive Plan:** Adopted in 2016, the 2035 Comprehensive Plan is a long-range plan that helps the City prepare for and manage expected population and employment growth, as well as plan for and coordinate major public investments. The plan guides land use and investment decisions through 2035. It includes goals to build new units at 0-80% AMI, mitigate and prevent displacement and affirmatively further fair housing.
- **Portland Plan:** Adopted in 2012, the Portland Plan presents a strategic roadmap for the City of Portland through the plan's three integrated strategies—Thriving Educated Youth, Economic Prosperity and Affordability, and Healthy Connected City—and its framework for advancing equity, designed to help realize the vision of a prosperous, educated, healthy and equitable Portland.
- **East Portland Action Plan:** Adopted in 2009, The East Portland Action Plan contains strategies and actions to provide guidance and direction to public agencies, nonprofit organizations, businesses and individuals to address the broad array of opportunities and challenges facing East Portland.
- **North/Northeast Neighborhood Housing Strategy:** The N/NE Neighborhood Housing Strategy is a City initiative to address the legacy of displacement in North and Northeast Portland through investments to create new affordable housing, opportunities for first-time homebuyers, and home retention programs for longtime residents of the area. The N/NE Preference Policy for unit marketing and lease-up will be used if the project is located within the Policy's service boundaries, the Interstate Corridor URA (ICURA).
- **Broadway Corridor Project:** The Broadway Corridor project is an opportunity site for high-density employment, mixed-income housing, and city attractions and amenities. This project will connect the Old Town/Chinatown and Pearl District neighborhoods and seek to maximize community benefits.

- **Division Corridor Transit Project:** The Division Transit Project will improve travel between Downtown Portland, Southeast and East Portland and Gresham with easier, faster and more reliable bus service.
- **Southwest Corridor Project:** Adopted in 2018, the SW Corridor Equitable Housing Strategy will help ensure that homes along a new transit line meet the needs of households of different sizes and incomes. It will also support the cities' and regional efforts to leverage a major public transit project with housing policies and investments so all Portlanders—regardless of race, ethnicity, family status, income, or disability—have a range of affordable choices of where to live.

3. Leveraging the Commitment of Other Housing Resources

Capital: The City recognizes that despite the substantial amount of Metro Bond funding and the strong commitment of resources from the City, projects may have financing gaps that are best filled with other traditional affordable housing program resources. Sources such as U.S. Department of Housing and Urban Development HOME and Community Development Block Grant (CDBG), State of Oregon Document Recording Fee (GHAP), Local Innovation and Fast Track (LIFT) programs, Oregon Affordable Housing Tax Credit (OAHTC), and other sources may be needed to complete financing packages for specific projects. Many projects will be eligible for Metro's Transit Oriented Development (TOD) grants, Energy Trust grants, and weatherization funds. PHB anticipates that projects funded by the Metro Bond will need to leverage other capital resources both managed by PHB and from outside sources.

Leverage pre-development pipeline: PHB is looking into the feasibility of using the Metro Bond to fund gaps in projects that have already received awards but are seeking additional funding in order to move forward. Through this process, PHB may be able to leverage other sources of financing, quickly deliver units that meet the Metro Bond targets, and achieve more deeply affordable targets. PHB would allocate less than 10% of the Metro Bond to these projects in the pre-development phase but are stalled due to financing gaps.

Operating Support: Home Forward, Multnomah County's housing authority, made a commitment of Project Based Rental Assistance (Section 8 Vouchers) to Portland's Housing Bond. This assistance will allow residents to pay based on their household income, while the project will receive a set rental income based on a contract rent, established by Home Forward. For the Portland and Metro Bonds, this contract rent is set at 60 percent of AMI. If there are undeployed vouchers remaining from Portland's Housing Bond after we have achieved PHB's unit production targets, PHB is requesting of Home Forward the ability to transfer that commitment to the Metro Bond. Currently, we anticipate the unused voucher support could be enough to support approximately 25 units. Modeling for the Metro Bond shows an additional operating gap of approximately the equivalent of 250-300 units of rent supported housing to reach the 30 percent AMI goal.

Metro's Site Acquisition Program: Metro has allocated an estimated \$23 million for land acquisition or additional gap financing to help Portland achieve its total production targets. PHB and Metro will collaborate and coordinate purchases of the Metro Site Acquisition Program. To ensure full alignment and a coordinated portfolio approach, PHB recommends: 1) to approve sites that Metro purchases with the site acquisition fund, 2) PHB become the lender of said projects, and 3) Metro and PHB agree on an estimated amount of gap subsidy from the site acquisition

fund, including number of units, and programming goals we would deploy for the development of the site.

Land Leverage: Portland will look to leverage available land from City-owned sites, other publicly-owned sites, or land donated from a private entity for the purpose of affordable housing development. Additionally, we anticipate that some sites will be developed with site control from the sponsoring developer.

Leverage Low Income Housing Tax Credits (LIHTCs): The 4% LIHTC program is available on a non-competitive basis to provide equity for affordable housing development. This program is especially useful for larger projects or scattered site projects that can be bundled to achieve the scale desired by equity investors. Developing projects in Qualified Census Tracts (QCTs) or Difficult to Develop Areas (DDAs) can maximize the usefulness of the 4% tax credits. Projects that require a deeper level of equity may pursue applying for competitive 9% LIHTCS from Oregon Housing and Community Services (OHCS).

Layer in private debt where feasible: While ensuring that projects have appropriate operating budgets and reserves, private debt should be secured for projects whenever feasible.

Local development incentives: The City offers property tax exemption to developer/owners that are non-profits under the provisions of ORS 307.540 and apply to the city's program, and System Development Fees (SDC) assistance. Portland waives all SDC fees on regulated affordable housing, as well as exempts affordable housing from Construction Excise Taxes.

4. Aligning with System Resources and Partners for Services

PHB will work closely with regional, state and local partners to identify and align resources for resident and support services in Metro Bond housing. PHB and partners will explore opportunities to determine if fund sources are an appropriate fit for combining with Metro Bond housing, including that the fund source is consistent and can be used to serve communities in need, including persons experiencing homelessness and other vulnerable populations.

PHB will coordinate with Home Forward to identify potential opportunities for alignment of federal and local resources to support rent subsidies and/or services. The bureau will also continue to work closely with Multnomah County's JOHS and other county departments to align local, state and federal fund sources for services. PHB and JOHS have a successful track record of braiding capital and services funding in housing solicitations over the past years to support the development and operation of permanent supportive housing (PSH), including the 2018 Summer NOFA for PSH Pilots, and the most recent 2019 Spring Bond Opportunity Solicitation. Furthermore, PHB leadership will actively engage with our stakeholder advisory bodies, elected leadership, and city bureau leadership, to learn of existing and/or potentially new resources for services, including partners at the State, healthcare, and philanthropy.

PHB will ensure that any project receiving Metro Bond funds have effective plans in place to deliver services to the intended populations. Funding solicitations will require the submission of Resident Services plans and Supportive Services plans for PSH units. PHB's underwriting guidelines allow for resident services costs to be a part of the property's operating budget. The service plans will outline the types of services to be delivered, the staff FTEs required to provide the services, and include how the project will collect and report data related to the services plans.

5. Building Sustainable Real Estate

Green Building Policies Applied to Metro Bond Funded Projects: Portland City Council adopted the PHB Affordable Housing Green Building Policy to ensure that construction funded by the City will advance environmental, social and economic goals. The policy aims to improve tenant health, reduce operation and maintenance costs, provide equitable access to high performance buildings and implement the City/County Climate Action Plan. The policy aims to reach the goals of: net zero energy consumption in affordable housing projects by 2050, 50% water reduction by 2040, and enhanced indoor air quality.

The policy applies to the construction and rehabilitation of affordable housing projects with 20 units or more that receive at least 10 percent of their funding from PHB, as well as PHB-owned buildings. It calls for the use of an approved Life Cycle Cost Analysis tool developed by Earth Advantage for Oregon that uses building design data to more accurately and consistently measure and compare the construction and operation costs of various green building strategies, allowing design teams to make better informed design decisions and PHB to make informed, data-driven decisions and investments.

Financial Sustainability Guidelines: PHB uses quantitative standards (“Underwriting Metrics” or “Metrics”) to evaluate projects for financial feasibility and sustainability. These Metrics are based on PHB-funded projects and current industry standards to promote long-term financial sustainability. PHB will refer to these Metrics for all projects applying for Metro Bond funds. These Metrics are subject to periodic review and revision as needed. Interpretation of all terms is at PHB’s sole discretion.

B. Timeline and Phases

PHB expects Metro Bond implementation will occur over a period of seven years starting in calendar year 2020. Because of the dynamic nature of housing development opportunities and the continual availability of updated data, PHB will conduct periodic reviews, and potential resets, to its LIS to be responsive to our communities’ most urgent needs. PHB proposes to take a portfolio approach to implementing the Metro Bond and will continuously monitor and adjust the LIS when appropriate and as more projects are identified and funded.

Implementation is planned in three phases:

Phase 1: Dekum Court

Phase 1 is a Metro-led phase of projects that were identified prior to the passage of the Metro Bond measure. In July 2019, Metro Council approved \$22.9 million in Metro Bond funds to redevelop Dekum Court, and to directly engage with Home Forward as the lender and funder. The timeline for the redevelopment of Dekum Court will be managed by Metro through its IGA with Home Forward, and these units will contribute to Portland’s production targets.

Phase 2: Leveraging pre-development pipeline, emphasis on increasing 30% AMI units.

There are several projects within the City of Portland in the pre-development stage that are stalled due to financing gaps. In order to move these projects forward, Metro Bonds would be deployed to leverage federal and local capital resources such as CDBG, HOME and Tax Increment Financing. PHB would commit no more than 10% of the Metro Bond to projects in the pre-development phase,

allowing the remaining 90% to future projects yet to be identified. PHB 's leverage model would prioritize increasing the number of deeply affordable, 30% AMI, units in the project.

Phase 3: 2021 to 2027

Align with other public funders timing of solicitations. To the extent possible, PHB will aim to align its funding awards with other public funders. As of September 2019, OHCS announced a semi-annual competitive NOFA of their funds, to be released in January and July. To assist Portland projects that may need additional gap financing or 9% LIHTC awards, we will align bond solicitations with OHCS's NOFAs. This alignment means Portland projects will receive an award shortly prior to the release of the competitive OHCS NOFA in either January or July.

The City expects to issue periodic Metro Bond solicitations once the existing projects are underway, utilizing potential sites owned by the City and building upon partnerships with existing affordable housing development teams. Continued implementation will occur over the next seven years to identify additional sites, secure needed resources especially for operations and service support for Supportive Housing and very-low income households, expand partnerships with developers and service providers and complete construction and lease up.

Cumulative Tracking. Because the pace of implementation is uncertain, these review points will not occur at specific points in time, but instead will be based on the commitment of bond resources to specific projects. Portland will use Exhibit B (the "Metro Bond Proposed Portland Portfolio Tracking Template") as an addendum to this LIS. As project commitments are made, the template will be updated to show balances of funds available and the framework goals met and still to be achieved. This will provide a real-time update that can guide the selection of the subsequent projects to ensure that overall goals and resource commitments are consistent with the Metro Bond framework. Should the tracking template indicate a modification to the LIS is advisable, the amendment process will include engagement based on our ongoing community engagement plan. These would then be submitted to Metro for review and approval.

C. Organizational Plan for Project Monitoring

Housing development is a complex process and evaluating prospective Metro Bond projects for feasibility in the very early stages include risks due to unknown conditions and changes in assumptions that occur as actual planning and development activities get underway. Given these considerations, PHB has instituted an organizational structure of underwriters, senior construction coordinators, closers, finance coordinators, and legal advisors, led by an Executive Team, each playing a role to monitor each stage of the development process to reduce the risk of PHB's funding exceeding the awarded amount and subsidy/unit limit. Additionally, the City's Office of Management and Finance, City's Attorney's Office, Risk Management, Procurement, and many other departments stand ready to assist PHB in implementing the Metro Bond.

1. Solicitation / Pre-Award

Prior to issuing solicitations for Metro Bond funds, PHB will review projects in its portfolio and pipeline to form benchmark estimates for reasonableness in construction costs, financing assumptions, contingencies and operating expenses. Through this analysis, PHB will determine reasonable criteria in order to meet all the Metro Bond goals, including income levels and family-

sized units. To ensure consistency among projects' financials, PHB will require proposers to use an adapted OHCS pro forma template to include the same line items for uses/sources for capital costs and income/expenses spreadsheets to prompt proposers to consider leveraging noncompetitive 4% Low Income Housing Tax Credits (LIHTC) and Senior Debt. This process enables PHB to quickly compile and compare key metrics across all proposals, including subsidy/unit, costs/unit, costs/square foot, operating expense/unit, requested vouchers, and any funding gaps to gauge reasonableness which helps inform the technical and financing feasibility evaluation.

PHB will pre-negotiate key conditions with short-listed development teams who are asked to:

- correct for errors in the pro forma that do not meet initial investment requirements,
- use the appropriate level of wage rates (BOLI and/or Davis Bacon) for construction costs,
- meet PHB maximums for developer fees,
- contain all the minimum required construction hard costs, soft cost, estimating and escalation contingencies and disclose these amounts; and
- identify the full team roster including their costs.

If the proposals do not contain sufficient, accurate information, development teams will be asked to provide an updated pro forma including any changes in the subsidy requested. Prior to selection of projects, PHB will communicate with each team on key issues. Award letters will contain critical aspects regarding how unexpected cost increases in the construction budget will be absorbed and request updated, detailed financing plans.

2. *Pre-Development*

The biggest challenges in cost containment typically arise during predevelopment, which occurs during the time after the award date and before financial close. When proposers submit an application for funding, many are at the very early stage of their real estate development process. Some may have only Letters of Intent to purchase the land, and others may be more advanced in the process with construction cost estimates from contractors and letters of interests from financing institutions. However, typically, most will not have advanced schematic designs or detailed costs. This is especially true for many rehab/acquisition projects with only a Letter of Intent as evidence of site control.

Many affordable housing developers do not have substantial internal funds to pursue predevelopment, until they know their project has public funding committed. Once awarded, proposers usually request a predevelopment loan from PHB to pay for due diligence costs (i.e. environmental and geotechnical reports), architectural designs, permitting and cost negotiations which can greatly impact the scope and scale of the project. During predevelopment, senior commercial lenders and tax credit investors also refine their requirements and gaps may be caused by revisions in the financing assumptions. Such as in 2017 when changes in the federal tax codes occurred and devalued LIHTC from over \$1.00 to under \$0.85, resulting in significant funding gaps and delays in closing.

Predevelopment loans are handled like many of the loans PHB processes. There is a promissory note with terms and a maturity date. The loan is recorded and tracked in the bureau's loan

management system (HDS). Funds are disbursed through the City's accounting system (SAP). A Senior Construction Coordinator reviews invoices and approves disbursements, which are then approved by the Housing Investments and Portfolio Preservation Manager (disbursements over \$3 million are also approved by the Deputy Director). The Finance and Accounting staff ensures that sufficient funds are appropriated for the loan and disburses the funds in a manner that they can be tracked by project. The City Office of Management and Finance reviews the disbursement to verify that the correct party is paid.

To ensure projects are within budget and on time, PHB works very closely with developers to problem solve and mitigate risks, including during:

- Due diligence: PHB reviews surveys, geotechnical reports, environmental reports and other due diligence documents to identify potential risks/mitigants, additional costs, and appropriate contingencies;
- Design and the "early, Early Assist (EA)": PHB helps identify issues with other bureaus, such as related to land use and/or entitlements approvals, design and budgeting, and possible revisions/value engineering;
- Permitting: Through the Bureau of Development Services (BDS) pre-app meetings, Government Accountability Transparency Review (GATR) processes and established inter-agency relationships, PHB staff problem solve and facilitate the permitting processes to keep projects on schedule and within budget;
- Bidding: PHB works closely with the development team to review and approve the construction budget and final Guaranteed Maximum Price (GMP) contract; and
- Financing: PHB works with the development team to maximize leverage and create a mutually acceptable financing structure.

3. Construction & Close Out Phase

Cost increases and schedule delays during construction typically occur due to unforeseen, and often uncontrollable, circumstances including additional inclement weather, unforeseen environmental conditions or changes in code during construction. PHB staff work closely with the developer in each stage of a project to ensure a smooth transition from design to construction. PHB coordinates and actively attends preconstruction meetings to discuss a number of issues including: a) DMWESB-SDV reporting requirements, applicable wage rates and Section 3 workforce/apprentice training, b) Bureau of Development Services inspections, to coordinate processes for inspections, deferred submittals and revisions, c) the general contractor and subs to discuss safety, pay app, change order approvals and reporting, d) green building policies and e) funders' coordination.

During construction, PHB's Senior Construction Coordinators attend, as needed, regular owner-architect-contractor meetings to track the construction progress, monitor and problem solve issues, approve and track change orders and addbacks, review construction pay-apps and provide any early warnings if construction costs and/or completion schedule are not in-line with PHB approvals. The continuity of PHB's oversight at these meetings over the course of the construction schedule allow PHB to perform an informed fiduciary review of disbursement requests and change order approvals.

Construction funds are disbursed using the same process as the Predevelopment funds. When project construction is complete, the close out process begins and PHB reviews the reconciled soft and hard costs and approves any cost savings determination. Any identified project cost savings at close out are split between PHB and the developer based on a pre-determined percentage documented in the project's promissory note. During close out, any senior commercial construction loans are repaid, and the senior permanent loans are executed, and the tax credit investments are all made. It is expected that at this same time, the Bond loan will convert from a construction loan to a permanent loan. If a project experiences unforeseen cost escalation which exceeds identified contingencies, PHB is not required to, and typically does not, provide additional funding beyond the final amount approved by City Council.

PHB's processes and protocols to oversee project development are in place to establish clear expectations with development teams, including describing the conditions of each award and actively working with teams after the award on cost monitoring throughout predevelopment and construction. The end goal of all these processes and protocols is to ensure Bond funds will be used to support projects that will provide high quality, sustainable affordable housing for Portland's residents.

D. Program Delivery Fee

In order for PHB to cover the staffing costs to implement the Metro Bond, the City of Portland's Office of Management and Finance have determined that the Administrative Costs must meet the Oregon Revised Statute definition of "capital costs" related to general obligation bonds, the City of Portland will include a program delivery charge within third party Affordable Housing Project financings funded with Metro Bond Proceeds. A program delivery charge of 2.1% will be assessed to and paid by third party Affordable Housing Project partners and capitalized under the capital asset created by the respective third-party Affordable Housing Project. The program delivery charge will be allowable Project Funds to provide a mechanism that capitalizes Administrative Costs (as identified in Section 1.1 of this document) in the third-party financing model allowed by the Oregon Constitution after the passage of Measure 102.

V. Project Selection Criteria and Process

A. Selection Criteria

Portland will consider criteria in several areas when selecting Metro Bond projects. The criteria will be based on the ability of prospective projects to meet policy goals and unit production targets, including in six main areas: 1) Advancing Racial Equity, 2) Contributing to Metro's Framework Goals, 3) Furthering Portland's Affordable Housing Goals, 4) Connecting to Services, 5) Leveraging Funds, and 6) Readiness to Proceed.

1. Advancing Racial Equity

PHB will specify requirements relating to implementation of Equity Plan strategies. Equity Plans will be required for each project, including:

- **DMWESB-SDV (Disadvantaged, Minority, Women, Emerging Small Business and Service-Disabled Veterans) Contracting.** Metro Bond project sponsors will be required to make good faith efforts to achieve subcontractor participation of 30% on hard cost and 20% participation on soft costs on the development from COBID-certified DMWESB-SDVs. Specific solicitations may have additional goals or requirements. Those responding to Metro Bond offerings will be required to provide a detailed plan of how they intend to meet COBID subcontracting requirements, and successful awardees will be required to report their ongoing project participation to the City. The City will continue to remain proactive in hosting informational events for developers, general contractors, and trade associations about upcoming opportunities.
- **Workforce and Apprenticeship Participation.** All projects must meet the requirements of PHB’s Workforce Training and Hiring Program (WTHP), which includes hiring goals for subcontracts of \$300,000 or more. All contractors are required to submit a workplan detailing their approach and strategies to achieve the targeted workforce goals of 20% apprenticeship, 22% minority and 6% women employment hours established by the city. Prime contractors are also required to report payroll, hiring and training information to the City through the WTHP.
- **Affirmative Marketing, Tenant Selection & Lease-Up.** PHB will work to ensure access to Metro Bond financed housing for Communities of Color and Metro’s priority populations. Project developers/owners will be required to exert best faith efforts to make units available using affirmative outreach, marketing and screening criteria strategies. Developers/owners, and their property management companies (if applicable), will be expected to engage in affirmative outreach and marketing to make disadvantaged populations aware of the availability of units, and the process and timeline for application.
- **Resident Screening Criteria Guidelines.** PHB will also require that project sponsors use low barrier screening criteria that balances access to target populations, project operations, and community stability. PHB will work with project sponsors to identify specific target populations for each project and will review the proposed outreach, marketing and lease-up strategy for each project.

2. Contributing to Metro Framework Goals

The first consideration will be how each project contributes to the accomplishment of total production targets in the Metro Bond framework as stated in Section III.A. PHB does not expect that each project will reflect the ratios expressed by these targets, but instead will ensure that the overall portfolio of funded projects will achieve this mix. Instead, every project receiving Metro Bond funds will be required to meet a portion of the framework targets, including specific requirements such as:

- A maximum subsidy/unit for both new construction and acquisition/rehabilitation projects.
- Projects are financially sustainable over the long term
- Project delivery to be within a minimum specified time
- Project delivery of a minimum number of Supportive Housing units.
- Minimum units/project
- Average bedroom count to ensure family-sized units, unless the project is specifically designed for very low-income residents or is supportive housing for single adult households
- Programming appropriate to the Priority Populations, including low-barrier screening and effective marketing and lease-up plans

- Compliance with City of Portland and PHB DMWESB-SDV contracting goals and Workforce Training and Hiring program.

3. Furthering Portland's Affordable Housing Goals

The PHB is responsible for leading housing policy for the City of Portland and administering programs to produce affordable rental housing, increase and stabilize homeownership, end homelessness, and regulate and assist landlords and tenants in the rental housing market. The bureau will look to strategically align Metro Bond planning and implementation with the City's existing housing plans and policies listed in the Strategies Section (Section IV.A.).

4. Connecting to Services

Metro Bond funded projects will provide access to quality, community-based, and culturally-specific resident services, supportive housing, and service partnerships. Each project will be required to submit separate plans, one each for Resident Services and one for Supportive Housing Services, in collaboration with jurisdictional partners, culturally specific agencies, homeless services agencies and other partners.

Projects serving high needs populations will require robust supportive services to ensure resident stability and positive outcomes. For supportive housing and other housing focused on serving high needs households, service plans will be expected which bring adequate staffing, resources and service delivery to meet residents' needs. This may include trauma informed case management, mental health services, alcohol and drug recovery, health care, domestic violence services, peer-delivered support, employment and legal services, and house-keeping. PHB will evaluate each project's target population and service plan to ensure that it is appropriate and durable.

5. Leveraging Funds

Portland plans to use Metro Bond funds to support a portfolio of projects that provide quality and financially sustainable housing. These projects will be characterized by efficient design and durable construction and will comply with PHB's [Green Building Policy](#), described in more detail in Section VI.C. Projects will be well aligned with the needs of households from priority communities in terms of space, amenities, service requirements and connections to the surrounding neighborhoods.

The blend of funding sources will have an impact on both hard and soft costs. Hard costs will be impacted by type of building, cost of materials, location of the project, and development standards of investors, lenders and other public funders. Soft costs will vary with requirements for specific legal, accounting, reserve requirements, and fees. Leverage will also be impacted by the service needs of the residents.

PHB will evaluate all proposed projects to ensure that the costs are reasonable and appropriate to the specific project. In doing this evaluation, PHB will focus on the amount of Metro Bond funds needed rather than the total development costs of projects. This evaluation may consider:

- Financial feasibility, including meeting requested bond subsidy per unit
- Long-term operational viability
- Inclusion of parking and amenities
- Location of project

- Scale appropriate to the target population
- Scale appropriate to the neighborhood in which the project is located.
- Quality and durability of project and construction materials.
- Costs associated with and funding available for the service needs of the target population.
- Reasonable fees and reserves
- Total funding leveraged and any funding gaps remaining

6. Readiness to Proceed

Affordable housing is a specialty business that differs in many ways from market rate housing or other real estate development. PHB will seek to partner with non-profit, for-profit, or governmental organizations that have demonstrated experience as affordable housing developers and/or owners. Expertise with serving the specific populations proposed by the project will also be considered.

Timely implementation of the Metro Bond is critically important. In its selection process, Portland will prioritize projects that have identified a clear path to timely completion. The City may prioritize projects that have identified a financing plan, have secured needed service partnerships, have a clear and achievable racial equity plan, and meet other policies and goals of the Metro Bond. Once a project is selected, the City will work with and assist the selected developer, to whatever degree possible, through the land use and permitting processes.

PHB anticipates issuing periodic solicitations or making strategic acquisitions, until all bond funds have been committed and production goals met. As a development strategy, solicitations may be aligned to other funding sources as described further in Section VI. B. PHB will seek feedback on the requirements, preferences and processes of each solicitation from existing advisory councils and community groups that work in partnership with the Bureau, including the Portland Housing Advisory Commission (PHAC), Rental Services Commission (RSC), N/NE Neighborhood Housing Strategy Oversight Committee, and the Fair Housing Advisory Council (FHAC). PHB will also engage with other stakeholder groups before solicitations are released, including those outlined in the Community Engagement Report (Exhibit A).

B. Review & Approval of Projects

Portland concept endorsement: The project solicitation and selection process will include review and recommendations by two review committees:

- Technical and Financial Feasibility (TFF) Committee – comprised of financial underwriters, construction coordinators and representatives of any funding partners contributing to the proposed projects. Members will review proposals based on all solicitation requirements and preferences, materials submitted and other evaluation criteria. The results and recommendations of this review are shared with the Community Review Committee.
- Community Review (CR) Committee – comprised of representatives of the Metro Community Oversight Committee (Metro COC) and other community stakeholders and partner organizations. In addition to the results and recommendation information provided by the TFF Committee, members evaluate proposals' alignment to community needs and priorities of the Metro Bond Framework. The Community Review Committee will also interview proposing teams before submitting final recommendations to the PHB Director and the Commissioner-in-Charge of Housing.

Each review committee may consist of multiple teams depending on the number of proposals received in any given solicitation so that committees have a manageable portfolio of proposals to review. This process will result in a series of projects to be recommended to the PHB Director and the Commissioner-in-Charge of Housing. Once the projects are approved by the Commissioner in Charge projects will be submitted for Metro concept endorsement.

Metro concept endorsement: Metro staff will review the request, assess the project's compatibility with the LIS and report to the Metro COC to provide a recommendation for endorsement by the Metro Chief Operating Officer (COO). The City and Metro may make a joint-public announcement of projects endorsed by the Metro COO at this stage in the approval process.

Portland project approval & funding authorization: Once a project concept endorsement is approved by the Metro COO, PHB's staff will proceed with due diligence and negotiations on behalf of Metro. Once a financial structure and development plan has been agreed upon, PHB will present the plan to a Metro-specific Housing Investment Committee (M-HIC). The M-HIC will be staffed by PHB and include a Metro-designated representative. The Committee will evaluate each project's financial feasibility and vote to approve the release of funds. Once approved by M-HIC and as the project moves to financial closing, PHB will present the funding request to Metro staff to request the appropriate action.

Metro project approval & funding authorization: Metro staff will present the project to Metro COO and Metro Council within a specified number of days of M-HIC approval for final approval and funding authorization per the Portland- Metro Intergovernmental Agreement (IGA) process.

Release of Funds: Once a project has received approval by the Metro Council, all approved funds will be released and disbursed directly to the project, at financial close in escrow, in accordance with the provisions of the project documents and the IGA.

Metro-Approved Regulatory Agreement: All projects will be required to execute a Metro-approved Regulatory Agreement that acknowledges the use of Metro Bond funds and the restrictions associated with the use of such funds. The Regulatory Agreement will be recorded against the project at or prior to closing and Metro will be the 3rd party beneficiary for the term of the bonds.

- **Period of Affordability:** The Regulatory Agreement will generally specify a 99-year period of affordability for rental developments. The Regulatory Agreement will provide a right of first refusal for qualified nonprofit organizations or government entities to acquire the project upon expiration of the affordability period.
- **Accomplishment of Framework Targets:** The Regulatory Agreement will also specify the level of affordability and the unit bedroom sizes of the project.
- **Reporting Requirements & Monitoring During Operations:** The Regulatory Agreement or similar agreement will also provide requirements for periodically providing information relating to the project's financial performance, physical condition, occupancy, tenant income verification, and voluntarily collected tenant demographics. Projects will follow Oregon Housing and Community Service's schedule and requirements for monitoring and reporting for the benefit of Metro and, when applicable, the City of Portland. The agreement will also provide physical access to the property when requested by Metro, the City of Portland, or other project financing partners.

Loan Agreements and Promissory Notes: All projects will be required to execute a Loan Agreement and Promissory Note outlining the terms of bond subsidy. Portland will develop documents relating to the form of investment of bond funds. These may vary depending on projected cash flow of different projects and may take the form of cash flow dependent loans. In general, Portland will support the allocation of modest amounts of program income to restricted reserve accounts dedicated to capital accounts and/or the provision of Resident Services.

Jurisdiction Documents: The City of Portland may require a variety of other documents relating to the project. In the case of properties controlled by the City of Portland, the City will develop agreements relating to the transfer or leasing of property to the developer/owner.

C. Aligning with City Housing Advisory Committees

In addition to the approval process that will be used for individual projects, the City will communicate with its community advisory boards, particularly the Portland Bond Oversight Committee (BOC) and the Portland Housing Advisory Commission (PHAC), to ensure Metro Bond project implementation and timelines are aligned to the broader affordable housing pipeline funded with Portland's Housing Bond and other City resources. The BOC has no fiduciary or oversight responsibilities over the Metro Bond. However, the experiences and knowledge BOC committee members have gained over the last three years in overseeing bond implementation will bring valuable perspectives to help guide the successful development and completion of Metro Bond projects, and we intend to ask our Portland's Housing Bond Oversight Committee for advice throughout implementation.

VII. Engagement and Reporting on Implementation

Plan to Ensure Ongoing Community Engagement to Inform Project Implementation

In 2018, PHB developed a "Community Engagement Plan" and "Community Notification Schedule at Key Milestones" for Portland Bond to ensure the bureau provided ongoing information to the community and engagement opportunities throughout program implementation. PHB will use strategies from these existing plans to guide our communication and engagement strategy with the Metro Bond.

Goals:

1. Inform the public of our progress toward the goals of the Metro Bond;
2. Share the availability and locations of housing opportunities as they arise, with a focus on reaching communities in need (people with low incomes, seniors, people with disabilities, people with limited English proficiency, immigrants, refugees, and people experiencing homelessness or housing instability); and
3. Build, sustain and institutionalize relationships with community members and organizations serving underrepresented communities as prioritized in the LIS in ways that are meaningful to them and defined by them.

Our outreach activities will be focused on sharing general progress updates with the broader community and conducting targeted marketing through our partners to reach the priority populations as housing opportunities become available. Stakeholder engagement will be a chief strategy in accomplishing our goals, including outreach to community-based organizations, neighborhood coalitions, non-profit housing providers, and low-income renters.

Points of Notification

The public, stakeholders and organizations serving communities in need will be kept informed throughout implementation, particularly at points when members have opportunities to provide feedback or receive direct information, such as in the case of notification of housing vacancies. Stakeholders may include neighborhood groups, affordable housing developers, culturally specific agencies, homeless and housing service providers, and faith communities who are notified at different points in the development process, such as at the time of land or building acquisition, design phase, completed construction/Grand Opening and lease-up/marketing.

Methods of Outreach and Engagement

Information and notices about the Metro Bond will be provided to the public via:

- Portland Housing Bureau’s website, <https://www.portlandoregon.gov/phb/> features news and updates, general information, project fact sheets, schedule of public meetings, and a link to sign up to receive updates.
- Metro’s website, <https://www.oregonmetro.gov/public-projects/affordable-homes-greater-portland>, features news, updates, information and public meeting information on the Metro Bond.
- Updates at stakeholder meetings: PHB staff will provide updates on Metro Bond progress at a variety of housing and community stakeholder networks, including the bureau’s advisory committees (Portland Housing Advisory Commission, Rental Services Commission, Fair Housing Advocacy Committee, N/NE Neighborhood Housing Strategy Oversight Committee, Portland’s Bond Oversight Committee), A Home for Everyone, Housing Oregon Portland Metro Policy Council and East Portland Action Plan Housing committee.
- Partnerships with culturally specific agencies and other community partners: For vacancies and waitlist openings, PHB will encourage and work with housing partners to engage community-based and culturally-specific organizations and service providers to target outreach when vacancies occur and when waiting lists open.

Language and Accommodation

The City of Portland operates in accordance with Title VI of the Civil Rights Act of 1964, the Americans with Disabilities Act, ORS Chapter 659 A, Portland City Code Title 23, and other related statutes and regulations, such that no person shall be excluded from participation in, denied the benefits of, or be subjected to discrimination in any City program, service or activity on the basis of race, color, national origin, English proficiency, disability, sex, age, religion, sexual orientation, gender identity, marital or familial status, or source of income.

The City’s policy is to translate applicable materials into the appropriate languages of the communities to be reached, including languages on the City of Portland Language List: Spanish (Español); Vietnamese (Tiếng Việt); Chinese (中文); Russian (Русский); Romanian (Română); Ukrainian (Українська); Japanese (日本語); Somali (Soomaali); Arabic (عربي); Laotian (ລາວ). When PHB posts notices for public meetings, information will be made available one week in advance of the date of the meeting and will include the below description to allow individuals to request accommodations:

Accessibility: To help ensure equal access to City programs, services and activities, the City of Portland will reasonably modify policies/procedures and provide auxiliary aids/services to persons with disabilities. Call 3 days in advance to request special assistance for ADA accessibility. 503-823-2375, TTY, 503-823-6868. Language Services: To help ensure equal access to City programs, services and activities, the City of Portland will reasonably provide translation services with at least 48 hours advance notice. 503-823-2375, TTY 503-823-6868.

Reporting

PHB staff will prepare an annual report that will highlight overall progress on the LIS. The report will include, but not be limited to: number of projects acquired with Metro Bond funds (including committed and completed projects, and total project costs); progress made on overall production goals and racial equity outcomes; bond funding amounts; number of households housed in Metro Bond housing; and program highlights.

DRAFT

Exhibit A: Metro Bond Community Engagement Report

1. Purpose and Approach

The development of the Portland LIS was directly informed and guided by the feedback, perspectives and recommendations of communities and members of underrepresented groups. Public entities have a responsibility to inform and engage communities about decisions which are most likely to directly impact those individuals and communities. Additionally, engaging stakeholders who are former, current or potential residents of affordable housing is critical to informing development of effective and equitable policies and practices that respond to the community's most pressing barriers and needs.

During the creation of Portland's Bond Policy Framework in Fall 2018, stakeholders developed engagement principles to guide PHB's implementation of the bond, which included:

- conduct meaningful engagement to prevent "engagement fatigue" and undue burden on people most impacted by the housing crisis;
- go to where people are gathered, (e.g. community events, resource fairs, existing meetings); depend on the expertise of trusted community partners who can effectively reach people;
- ensure equitable access to information for residents from Communities of Color, including immigrants, refugees and persons with limited English proficiency, who have historically been excluded in city processes and decisions; and
- reach out to affordable housing stakeholders including nonprofit developers and organizations representing low-income residents and marginalized communities.

PHB developed the Portland LIS based on community priorities, perspectives and recommendations from community members and housing stakeholders. Our approach was two-fold:

- **Incorporate feedback previously gathered from the Portland Bond:** PHB conducted robust engagement in 2018, reaching nearly 1,000 people, to inform creation of the policy framework for Portland's Housing Bond. The recommendations gathered through this process, and lessons learned through implementation, were incorporated in the Portland LIS, including location priorities and strategies to increase equitable access and outcomes in housing and workforce.
- **Conduct additional engagement to better understand access issues and housing opportunities from the perspectives of Communities of Color, immigrants, refugees and persons living with disabilities.** Additional outreach was conducted to enhance understanding of key issues and approaches for members from vulnerable communities, focusing on reaching persons living with disabilities, Communities of Color, immigrant and refugee communities and persons with lived experience of homelessness and housing instability. Outreach was focused on gathering feedback and recommendations on access Issues (eliminating barriers and identifying effective outreach and marketing approaches in different cultural communities) and housing needs and opportunities issues for neighbors throughout the city, including SW, N/NE and East Portland.

2. Overview of Timeline and Methods for Metro Bond Community Engagement

Multiple methods for outreach and engagement were used:

- A. **In-Person Surveys** to reach immigrant and refugee communities;
- B. **Focus Group** to reach East County community members and housing agencies;
- C. **Email Communication** to reach persons living with disabilities;
- D. **Feedback Sessions** to reach housing, neighborhood and community groups; and
- E. **Community Report-Back Session** to reach housing, neighborhood and community groups.

An overview of engagement activities, meeting dates, locations and types of individuals and groups who were reached is summarized in the following tables.

A. In-Person Surveys – Immigrant and Refugee Communities

In-person surveys were conducted by leaders from immigrant and refugee cultural communities. The questions asked and feedback requested focused on:

- *What is your most urgent housing need?*
- *Which community agencies are you familiar with? Received help from? (from a list)*
- *When looking for housing, where do you get information from? (from a list)*
- *Are there other places or ways that you get information on housing?*
- *If you are looking for support to stay in housing, where do you get information?*

Date	Location	Description of People Reached	Number of Participants
March 23 to April 6	Shopping center (122 nd and Glisan); Ethiopian restaurant on 122 nd	African immigrant community	9
March 23 to April 6	Various (at restaurants, community events, community agencies)	Russian and Ukrainian community	8
March 23 to April 6	Apartment complexes around the area of 112 th Ave and 162 nd	Bhutanese and Nepali community	10
March 23 to April 6	Cambodian temples, community events, individual meetings	Cambodian community	7
March 23 to April 6	Apartment complexes around the area of SE/NE 178 th and 160 th Ave.	Burmese community	11
March 23 to April 6	Apartment complexes in Cully (60 th and Killingsworth); community agencies	Latinx community	13
March 23 to April 6	Various apartment complex locations in N, SE and NE Portland	Chuukese community	9
March 23 to April 6	Community agencies, individual meetings	Vietnamese community	11
March 23 to April 6	Churches, community agencies and cultural events	Chinese community	10
TOTAL			88

B. Focus Group – East County Community Members and Housing Agencies

A focus group was co-hosted by Home Forward, City of Gresham and PHB to reach East County housing agencies and community members. The questions asked and feedback requested focused on:

- *Housing location preferences;*
- *Types of housing needs;*
- *Social services needed; and*
- *Barriers to access.*

Date	Location	Description of People Reached	Number of Participants
May 29	Gresham City Hall 1333 NW Eastman Pkwy, Gresham, OR	Social service providers; affordable housing advocates	24

C. Email Communication – Persons Living with Disabilities

PHB worked with the coordinator for the City’s Portland Commission on Disability to create an accessible PowerPoint presentation to provide an electronic format of information on the Metro Bond. Feedback was requested on:

- *Needed housing types for Metro Bond priority communities;*
- *Location strategies;*
- *Approaches to advance racially equitable outcomes;*
- *Opportunities to increase housing access and opportunity for individuals with mobility disabilities and other physical disabilities; and*
- *Other recommendations.*

Dates	Location	Description of People Reached	Number of Participants
June 5 to 21	N/A	Persons living with disabilities	25

D. Feedback Sessions – Housing, Neighborhood, Community Groups

Informational and feedback gathering sessions were conducted with participants from 10 housing, neighborhood and community groups. Staff presented at meetings of existing groups in North/Northeast, Southwest and East Portland, reaching nonprofit housing developers, low-income renters, leaders and agencies serving Communities of Color, persons living with disabilities and agencies serving people experiencing housing homelessness. Feedback was requested on:

- *Needed housing types for Metro Bond priority communities;*
- *Location strategies;*
- *Approaches to advance racially equitable outcomes;*
- *Opportunities to increase housing access and opportunity for individuals with mobility disabilities and other physical disabilities; and*
- *Other recommendations.*

Date	Group and Location	Description of People Reached	Number of Participants
April 17	A Home for Everyone Health and Housing Workgroup <i>Joint Office of Homeless Services, 721 SW Oak St., Suite 100, Portland</i>	Homeless and health providers; advocates	8
May 9	N/NE Housing Strategy Oversight Committee <i>New Song Community Church, 220 NE Russell Street, Portland</i>	Housing agencies, advocates, culturally specific partners, community members	6
May 14	Fair Housing Advisory Committee and Rental Services Commission <i>Portland Housing Bureau, 421 SW 6th Ave, Suite 500, Portland</i>	Fair housing and renter rights stakeholders, advocates	12
June 3	West Portland Town Center Plan – Community Advisory Group <i>Markham Elementary School, 10531 SW Capitol Hwy, Portland</i>	Housing agencies, advocates, community members	18

June 4	Portland Housing Advisory Commission <i>Portland Housing Bureau, 421 SW 6th Ave, Suite 500, Portland</i>	Housing agencies, advocates, community members	7
June 5	Metro Bond Community Oversight Committee <i>Metro, 600 NE Grand Ave, Portland</i>	Metro-region housing stakeholders	12
June 6	Neighborhood Prosperity Network – District Managers Meeting <i>Peace House, 2116 NE 18th Ave, Portland</i>	Cully Boulevard Alliance, Division Midway Alliance, Historic Parkrose, Jade District, Our 42 nd Ave, Rosewood Initiative, and St. John’s Center for Opportunity.	10
June 10	East Portland Action Plan Housing Committee <i>E. Portland Neighborhood Office, 1017 NE 117th Ave, Portland</i>	Housing agencies, businesses, culturally specific partners, community members	18
July 10	Housing Oregon Portland Metro Policy Council <i>Catholic Charities, 2740 SE Powell Blvd., Portland</i>	Portland-metro affordable housing developers	17
July 18	Bond Oversight Committee <i>Portland Housing Bureau, 421 SW 6th Ave, Suite 500, Portland</i>	Housing stakeholders; community members	5
July 23 (Submitted by Letter)	The Rosewood Initiative <i>16126 SE Stark St., Portland</i>	Housing agencies, businesses, culturally specific partners, community members	N/A
July 25 (Submitted by Letter)	Central City Concern <i>232 NW Sixth Ave., Portland</i>	Individuals and families experiencing homelessness; persons with disabilities	N/A
TOTAL			113

E. Report-Back Sessions – Housing, Neighborhood, Community Groups

Report-back sessions were held to present on the draft LIS and receive additional feedback from stakeholders prior to the strategy being finalized. PHB staff presented at several stakeholder meetings to receive comments. Additionally, a Community Report-Back Session was held to invite stakeholder groups and community members previously engaged in the Spring/Summer 2019. More than 70 people were invited, to provide feedback on the draft LIS.

Date(s)	Location(s)	Description of People Reached	Number of Participants
November 5	Portland Housing Advisory Commission <i>Portland Housing Bureau, 421 SW 6th Ave, Suite 500, Portland</i>	Housing agencies, advocates, community members	TBD
November 6	East Portland Action Plan Housing Committee <i>E. Portland Neighborhood Office, 1017 NE 117th Ave, Portland</i>	Housing agencies, businesses, culturally specific partners, community members	TBD


November 13	Housing Oregon Portland Metro Policy Council <i>Housing Development Center, 847 NE 19th Avenue, Suite 150, Portland</i>	Portland-metro affordable housing developers	TBD
November 14	Portland Housing Bureau, 421 SW 6 th Ave, Suite 500, Portland OR	Housing, neighborhood, community groups	TBD
November 14	N/NE Housing Strategy Oversight Committee <i>New Song Community Church, 220 NE Russell Street, Portland</i>	Housing agencies, advocates, culturally specific partners, community members	TBD
TOTAL			TBD

3. Summary of Key Engagement Themes

Community members and housing stakeholders provided feedback and recommendations in several key areas, including: barriers to access, approaches to advance racial equity, location preferences and investment priorities.

- Barriers to access:
 - **Screening criteria** was identified as one of the largest barriers among several groups. Issues of rental history, criminal background, credit history, and citizenship status seriously limit access for vulnerable communities and often work to “screen-out” people who need housing the most;
 - **Racial discrimination** creates barriers and prevents families and individuals from Communities of Color fairly accessing housing opportunities;
 - **Lack of culturally responsive processes and services** leads to disproportionate outcomes for Communities of Color; examples of this include lack of racial equity and trauma-informed training for property management staff and lack of linguistically appropriate materials and information for non-English speaking communities;
 - **Overall costs and complex system navigation** prevent people from getting the information they need on tenants’ rights, fair housing, and housing application process.
- Approaches to advance racial equity:
 - Use low barrier screening criteria to increase access for households with barriers
 - Train staff on fair housing and racial equity in housing (property management/services)
 - Partner with culturally specific agencies and other trusted community-based agencies to effectively reach Communities of Color, immigrant and refugee communities;
 - Require and enforce DMWESB-SDV goals in contracting and construction.
 - Establish clear and measurable goals for equity and report on progress

- Use targeted methods for outreach in different cultural communities; responses of immigrants and refugee community members indicate that community organizations (61%) and places of worship (43%) are main sources people go to get information about housing opportunities, followed by ethnic newspapers, markets and cultural events.



- Location preferences:
 - Create housing in areas with access to amenities, particularly transit, schools, groceries.
 - Focus on creating affordable opportunities as an anti-displacement strategy to support vulnerable households in neighborhoods where they currently reside and have established social support networks in place.
 - Explore more targeted allocation method to look at specific neighborhoods or areas within the city; consider soft set-aside allocations.
- Investment priorities:
 - Options for home ownership need to be considered as part of bond implementation.
 - Family-sized unit targets must be met, and hopefully exceeded, to prioritize housing to accommodate larger sized families and intergenerational households.
 - Critical to identify funding to support services and operations for 30% AMI units.
 - Prioritize goal for supportive housing to serve chronically homeless households.

4. Themes and Recommendations Reflected in Portland LIS

The feedback and recommendations from engagement efforts of both the Portland Bond and Metro Bond directly informed the goals, strategies and approaches of the Portland LIS. The information incorporated is summarized in the following table.

	Themes and Recommendations from Portland Bond Engagement	Themes and Recommendations from Metro Bond Engagement
Key Themes	<ul style="list-style-type: none"> ● Spread housing across city in neighborhoods with high amenities ● Ensure equity and accountability in planning and implementation (outreach, marketing, construction and evaluation). 	Continue effective strategies from Portland’s Bond: <ul style="list-style-type: none"> ● Partner with culturally specific agencies and other trusted groups to reach and serve

	Themes and Recommendations from Portland Bond Engagement	Themes and Recommendations from Metro Bond Engagement
	<ul style="list-style-type: none"> Maximize opportunities to leverage public and private resources 	<p>Communities of Color, immigrants and refugees.</p> <ul style="list-style-type: none"> Leverage and align system resources with Multnomah County JOHS, Home Forward, the State and other funders. Establish clear and measurable goals for equity; enforce DMWESB-SV goals. Secure funding to support 30% AMI operations and services Low barrier criteria to increase access for people with barriers
Production Targets	<ul style="list-style-type: none"> Prioritize new construction in high opportunity areas and acquisition/rehab in areas at high risk for gentrification. Goal for 300 Supportive Housing units 	<ul style="list-style-type: none"> Set goal for Type A units for people with mobility disabilities. Set PSH unit goal for chronic homelessness with services.
Implementation and Engagement	<ul style="list-style-type: none"> Create housing in areas without existing development resources In addition to priority communities, also serve older adults, people with disabilities and youth. Partner with culturally-specific agencies and other community agencies to promote access for Communities of Color. Adopt low barrier screening to support households with barriers. Ensure resident services and support services are available to promote stability for vulnerable households. 	<ul style="list-style-type: none"> Allow funds to be used for homeownership, focusing efforts to serve Black, Latinx and other Communities of Color to address historic discrimination and inequities in housing access Use targeted methods for outreach in different cultural communities Align with existing citywide housing strategies and resources, such as SW Equitable Housing Strategy and Portland Clean Energy Funds.

5. Additional Considerations

Throughout the outreach and engagement process, the bureau also received several other comments and recommendations which were less popular, but raise important issues requiring attention and consideration to improve access to housing and resources. These items included:

- Policy/Planning/Reporting:
 - Establish policy for all new city housing units to be universal design.
 - Housing and support needed for LGBTQ, foster kids, survivors of trafficking/sex workers
 - Consider allocation method using a neighborhood strategy or soft set-aside allocations.
 - Better tracking required for residents living with disabilities and mobility status, in order to not conflate disabilities, particularly mobility disabilities, with mental health issues.

- Design:
 - Prioritize larger sized family units (3-bedrooms and larger)
 - Housing design that supports cultural practices of different communities, such as placement of kitchen and living rooms.
- Technical assistance and support:
 - Equity in workforce – big challenges exist for vendors from underrepresented communities to access and get through the certification process; offer technical assistance opportunities.
 - Offer training/education on applying for a NOFA and connecting to a community development corporation partner
 - Require developers to mentor a minority or woman owned firm.
- More resources needed for:
 - System-level capacity to train property management and resident services in core competencies to serve diverse households with high service needs (racial equity, culturally-responsive care, fair housing and trauma-informed care).
 - Something like “Housing Connections” - hub for notice of accessible unit vacancies.

The PHB will continue to explore how, and the intent to which, these considerations can be addressed in upcoming planning and implementation with the Metro Bond and other City programs and policies. For example, PHB is working to enhance data collection processes to collect information on the inventory of Type A and Type B accessible units in the community. The focus of this effort is to gain data on the scope of need, and the policies and procedures required to connect people in need of accessible units to those units.

The bureau will coordinate with stakeholder groups, including advisory bodies, housing developers, providers, contractors and system partners to find opportunities to elevate the issues and support access for marginalized communities and members.

Exhibit B: Metro Bond Proposed Portland Portfolio Tracking Template

	Total Metro Funds Requested	Ttl New Aff. Units	Ttl Family-Sized	30% AMI	PSH Units
Metro Regional Investment funds	\$ 23,448,250				
Metro Total Portland Targets	\$211,056,579	1475	737	605	0
Phase 1 -Dekum being completed by Home Forward	\$ 22,894,240	160	80	66	0
PHB Total Targets	\$188,162,339	1315	657	539	300
Phase 2 - Existing Project Funding Gap (up to 10%)					
Project 1					
Project 2					
add'l projects					
Phase 2 - Total used as Gap Funds	\$ -				
As a % of total	0%	0%	0%	0%	0%
Remaining to be done after Phase 2	\$188,162,339				
Phase 3 - New Projects					
Project 1					
Project 2					
Project 3					
add'l projects					
Phase 3 - Total used for New Projects	\$ -	0	0	0	0
As a % of total	0%	0%	0%	0%	0%
Remaining to be done after Phase 3	\$188,162,339		0	0	0